

| Activity ID | Description | Rem Dur | Early Start | Early Finish | 2021 | | | | | | | | | | | | 2022 | | | | | | | | | | | | 2023 | | | | | | | | | | |
|-------------|--|---------|-------------|--------------|--|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|---|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|--|--|--|--|--|--|
| | | | | | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEP | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEP | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | JUN | | | | | | |
| MILESTONES | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0010 | Bond Financing Closing | 0 | 13JUL21 A | | | | | | | | | | | | | | ◆ Bond Financing Closing | | | | | | | | | | | | | | | | | | | | | | |
| 0020 | Begin Receiving Recyclables at Transfer Station | 0 | 02SEP21 | | | | | | | | | | | | | | ◆ Begin Receiving Recyclables at Transfer Station | | | | | | | | | | | | | | | | | | | | | | |
| 0030 | Contract No.1 Equipment NTP | 0 | 04JUN21 A | | ◆ Contract No.1 Equipment NTP | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0040 | Engineering - Equipment | 117 | 04JUN21 A | 12JAN22 | Engineering - Equipment | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0050 | Start of Equipment Delivery & Installation | 0 | 03DEC21 | | | | | | | | | | | | | | ◆ Start of Equipment Delivery & Installation | | | | | | | | | | | | | | | | | | | | | | |
| 0060 | Equipment Installation | 140 | 03DEC21 | 22JUN22 | | | | | | | | | | | | | Equipment Installation | | | | | | | | | | | | | | | | | | | | | | |
| 0070 | Plant Start-up Begins | 0 | 23JUN22 | | | | | | | | | | | | | | ◆ Plant Start-up Begins | | | | | | | | | | | | | | | | | | | | | | |
| 0080 | Equipment Acceptance | 0 | 08AUG22 | | | | | | | | | | | | | | ◆ Equipment Acceptance | | | | | | | | | | | | | | | | | | | | | | |
| 0090 | Equipment Substantial Completion | 0 | 12AUG22 | | | | | | | | | | | | | | ◆ Equipment Substantial Completion | | | | | | | | | | | | | | | | | | | | | | |
| 0100 | Start of Processing Materials | 0 | 12AUG22 | | | | | | | | | | | | | | ◆ Start of Processing Materials | | | | | | | | | | | | | | | | | | | | | | |
| 0110 | Final Completion - Equipment | 0 | 07OCT22 | | | | | | | | | | | | | | ◆ Final Completion - Equipment | | | | | | | | | | | | | | | | | | | | | | |
| 0120 | Operations RFP Issuance | 0 | 20SEP21 | | | | | | | | | | | | | | ◆ Operations RFP Issuance | | | | | | | | | | | | | | | | | | | | | | |
| 0125 | Operations RRT Recommendation Report Due | 0 | 05JAN22 | | | | | | | | | | | | | | ◆ Operations RRT Recommendation Report Due | | | | | | | | | | | | | | | | | | | | | | |
| 0130 | Award Operations Contract | 0 | 20JAN22 | | | | | | | | | | | | | | ◆ Award Operations Contract | | | | | | | | | | | | | | | | | | | | | | |
| 0140 | Operations Contract Execution | 0 | 16MAR22 | | | | | | | | | | | | | | ◆ Operations Contract Execution | | | | | | | | | | | | | | | | | | | | | | |
| 0145 | NTP Operations | 0 | 23MAR22 | | | | | | | | | | | | | | ◆ NTP Operations | | | | | | | | | | | | | | | | | | | | | | |
| 0150 | Operator Mobilization Complete On-site | 0 | 12APR22 | | | | | | | | | | | | | | ◆ Operator Mobilization Complete On-site | | | | | | | | | | | | | | | | | | | | | | |
| 0160 | Contract No.2 General Construction RFP Issuance | 0 | 01JUL21 A | | ◆ Contract No.2 General Construction RFP Issuance | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0165 | Contract No.2 RRT Recommendation Report Due | 0 | 19AUG21 | | ◆ Contract No.2 RRT Recommendation Report Due | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0170 | Contract No. 2 Award | 0 | 26AUG21 | | ◆ Contract No. 2 Award | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0180 | Contract No.2 Mobilization | 0 | 20SEP21 | | ◆ Contract No.2 Mobilization | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0190 | Contract No.2 General Construction | 235 | 20SEP21 | 24AUG22 | Contract No.2 General Construction | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0200 | Contract No.2 Areas 1 & 2 Substantial Completion | 0 | 01DEC21 | | ◆ Contract No.2 Areas 1 & 2 Substantial Completion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0210 | Contract No.2 Area 3 Substantial Completion | 0 | 02MAY22 | | ◆ Contract No.2 Area 3 Substantial Completion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0220 | Contract No.2 Areas 4,5&6 Substantial Completion | 0 | 24AUG22 | | ◆ Contract No.2 Areas 4,5&6 Substantial Completion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0230 | Contract No.3 Mechanical/HVAC RFP Issuance | 0 | 30JUL21 | | ◆ Contract No.3 Mechanical/HVAC RFP Issuance | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0235 | Contract No.3 RRT Recommendation Report Due | 0 | 23SEP21 | | ◆ Contract No.3 RRT Recommendation Report Due | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0240 | Contract No.3 Award | 0 | 30SEP21 | | ◆ Contract No.3 Award | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0250 | Contract No.3 Mobilization | 0 | 25OCT21 | | ◆ Contract No.3 Mobilization | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0260 | Contract No.3 Mechanical/HVAC Construction | 211 | 25OCT21 | 24AUG22 | Contract No.3 Mechanical/HVAC Construction | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0270 | Contract No.3 Areas 1 & 2 Substantial Completion | 0 | 01DEC21 | | ◆ Contract No.3 Areas 1 & 2 Substantial Completion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0280 | Contract No.3 Area 3 Substantial Completion | 0 | 02MAY22 | | ◆ Contract No.3 Area 3 Substantial Completion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0290 | Contract No.3 Areas 4,5&6 Substantial Copmletion | 0 | 24AUG22 | | ◆ Contract No.3 Areas 4,5&6 Substantial Copmletion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Early bar

Progress bar

Critical bar

Summary bar

Progress point

Critical point

Summary point

Start milestone point

Finish milestone point



ROCKLAND COUNTY SOLID WASTE MANAGEMENT AUTHORITY

MATERIALS RECOVERY FACILITY

SUMMARY SCHEDULE



Start date03JAN20

Finish date06OCT22

Data date26JUL21

Run date27JUL21

Page number1A

Number/Version1

© Primavera Systems, Inc.

| Activity ID | Description | Rem Dur | Early Start | Early Finish | 2021 | | | | | | | | | | | | 2022 | | | | | | | | | | | | 2023 | | | | |
|--|--|---------|-------------|--------------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|
| | | | | | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEP | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEP | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | JUN |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0300 | Contract No.4 Plumbing RFP Issuance | 0 | 30JUL21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0305 | Contract No.4 RRT Recommendation Report Due | 0 | 23SEP21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0310 | Contract No.4 Award | 0 | 30SEP21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0320 | Contract No.4 Mobilization | 0 | 25OCT21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0330 | Contract No.4 Plumbing Construction | 211 | 25OCT21 | 24AUG22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0340 | Contract No.4 Areas 1 & 2 Substantial Completion | 0 | 01DEC21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0350 | Contract No.4 Area 3 Substantial Completion | 0 | 02MAY22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0360 | Contract No.4 Areas 4,5&6 Substantial Completion | 0 | 24AUG22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0370 | Contract No.5 Electrical RFP Issuance | 0 | 30JUL21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0375 | Contract No.5 RRT Recommendation Report Due | 0 | 23SEP21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0380 | Contract No.5 Award | 0 | 30SEP21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0390 | Contract No.5 Mobilization | 0 | 25OCT21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0400 | Contract No.5 Electrical Construction | 211 | 25OCT21 | 24AUG22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0410 | Contract No.5 Areas 1&2 Substantial Completion | 0 | 01DEC21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0420 | Contract No.5 Area 3 Substantial Completion | 0 | 02MAY22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0430 | Contract No.5 Areas 4,5&6 Substantial Completion | 0 | 24AUG22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0440 | Contract No.6 Fire Protection RFP Issuance | 0 | 30JUL21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0445 | Contract No.6 RRT Recommendation Report Due | 0 | 23SEP21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0450 | Contract No.6 Award | 0 | 30SEP21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0460 | Contract No.6 Mobilization | 0 | 25OCT21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0470 | Contract No.6 Fire Protection Construction | 211 | 25OCT21 | 24AUG22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0480 | Contract No.6 Areas 1&2 Substantial Completion | 0 | 01DEC21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0490 | Contract No.6 Area 3 Substantial Completion | 0 | 02MAY22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0500 | Contract No.6 Equip FS Substantial Completion | 0 | 08JUN22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0510 | Contract No.6 Areas 4,5&6 Substantial Completion | 0 | 24AUG22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0520 | Contract No.7 Fire Rover Substantial Completion | 0 | 15JUN22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0530 | Final Completion - Facility Improvements | 0 | 06OCT22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0540 | Eletrical Service Upgrade Application & Install | 166 | 20APR21 A | 23MAR22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0550 | Gas Service Application & Install | 202 | 11MAY21 A | 12MAY22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| +DEMOLITION AND RELATED WORK | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 0 | 03JAN20 A | 29JUL20 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| +TRANSFER STATION MODIFICATION & OPERATION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 150 | 30SEP20 A | 08APR22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| +CONTRACT NO.1 DESIGN-BUILD EQUIPMENT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Progress point
- Critical point
- Summary point
- Start milestone point
- Finish milestone point



ROCKLAND COUNTY SOLID WASTE MANAGEMENT AUTHORITY
MATERIALS RECOVERY FACILITY
SUMMARY SCHEDULE



| | |
|---------------------------|---------|
| Start date | 03JAN20 |
| Finish date | 06OCT22 |
| Data date | 26JUL21 |
| Run date | 27JUL21 |
| Page number | 2A |
| Number/Version | 1 |
| © Primavera Systems, Inc. | |

| | Activity ID | Description | Rem Dur | Early Start | Early Finish | 2021 | | | | | | | | | | | | 2022 | | | | | | | | | | | | 2023 | | | | | |
|--|-------------------------|-------------|---------|-------------|--------------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|--|
| | | | | | | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEP | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEP | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | JUN | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | 304 | 20JAN20 A | 07OCT22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | +FACILITY IMPROVEMENTS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | 304 | 23NOV20 A | 06OCT22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | +OPERATIONS RFEI | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | 0 | 01JUL20 A | 29SEP20 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | +OPERATIONS PROCUREMENT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | 265 | 16FEB21 A | 12AUG22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |