

	<u>Active Project</u>	<u>Work Locations</u>	<u>Equipment Effected</u>	<u>Status</u>	<u>Expected Completion</u>
1	Air Handling Unit Replacement	B-14	AC-1, HV-1, AC-3	Underway	4-8 Months
2	Ice Water Control Upgrade	B-4A	VFD-1, VFD-2, IWCPMP-1, IWCPMP-2, IW-7	Substantially Complete	1-2 Months
3	Temporary Kitchen Project	RS-3, RS-4	AC-6	Underway	1-2 Years
4	Production Kitchen Floor Project	1-14 (Main Production)	N/A	Awaiting Temp Kitchen Completion	2-3 Years
5	Demand Control Ventilation Upgrade	1-14 (Main Production), 1-59 (Test Kitchen)	EF-1, EF-2, EF-7	In Design	1-2 Years
6	Hot Water Heater Replacement	Boiler Room	DHWH-1, DHWH-2	Underway	1-3 Months
7	Receiving Dock Conditioning Project	1-4	N/A	In Design	2-3 Years
8	RS-7 & 8 Rehab	RS-7, RS-8	RS-7, RS-8 Evaporators	Underway	1-2 Years