

Activity ID	Activity Name	Original Duration		Start	Finish	2023																							
						July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	April	May	June	July	Aug	Sept	Oct	Nov	Dec						
100	Finalizing Design	39	2	2-Jun-22	11-Jul-22																								
105	Government Review for Permit Set DPW	30	4	11-Jul-22	10-Aug-22																								
110	Prepare RFP	5	1	11-Jul-22	16-Jul-22																								
115	Bid Project	30	1	16-Jul-22	15-Aug-22																								
120	Contract Negotiation	15	1	15-Aug-22	30-Aug-22																								
125	City Light and Power Contracting (USMA)	50	4	2-Jun-22	22-Jul-22																								
130	Procurement of Transformer CLP (USMA) TBD	210	4	22-Jul-22	17-Feb-23																								
135	Install Transformer	30	4	17-Feb-23	19-Mar-23																								
140	Award of Contract	1	1	30-Aug-22	31-Aug-22																								
145	Contractor Long Lead and Demo	30	3	31-Aug-22	30-Sep-22																								
150	Relocation of Band Personnel	260	5	31-Aug-22	18-May-23																								
155	Notice to Proceed for Construction	1	1	30-Sep-22	1-Oct-22																								
160	Construction	210	3	1-Oct-22	29-Apr-23																								
175	Substantial Completion	1	1	29-Apr-23	30-Apr-23																								
180																													

1 WPAOG

2 Architect

3 Contractor for AOG

4 USMA/DPW

5 Down Time and Inaccessibility

Milestones

Date

Revision

Egner Hall Renovation

Tectonic

PRACTICAL SOLUTIONS. EXCEPTIONAL SERVICE.

