Croton-Harmon UFSD

DW Roofing PVC Chiller Project Milestone Schedule 9.6.2023









ID	Task Name	Start	Finish Duration	2024
1	Bid Period	9/6/23	9/26/23 15 days	9 101112 1 2 3 4 5 6 7 8 9 1011:
2	Bid Opening	9/26/23	9/26/23 0 days	9/26
3	Scope Reviews	9/27/23	10/10/23 10 days	H
4	Board of Education Award (est.)	10/19/23	10/19/23 0 days	● 10/19
5	Pre-Construction / Procurement	10/19/23	6/28/24 182 days	-
6	Removal of Existing Rooftop Equipment & Assocaited Removals	7/1/24	7/12/24 10 days	
7	Roofing & Steel Dunnage (by others)	7/15/24	8/9/24 20 days	
8	Installation of New Rooftop Equipment & Assocaited Equipment	8/12/24	8/23/24 10 days	>1
9	Substantial Completion	8/23/24	8/23/24 0 days	8/23
10	Punchlist & Closeout	8/26/24	9/20/24 20 days	>