

SUBMITTAL COVERSHEET **Nanuet UFSD –Phase 3 Projects**

Architect:
KSQ Architects
215 W 40th Street, 15th Floor
New York, NY 10018

Owner:
Nanuet Union Free School District
101 Church Street
Nanuet, NY 10954

Construction Manager:
Jacobs
One Penn Plaza, 54th floor
New York, NY 10019

Contractor: Joe Lombardo Plumbing & Heating of Rockland Inc

Contract: Ron Lombardo

Address: 321 Spook Rock Road Suite 109A

845-357-6537

Telephone:

Suffern, New York 10901

Fax: 845-357-8529

School Name: Nanuet Union Free School District Phase 3 Bond Projects @ Barr Middle School & Nanuet High School

Type of Submittal:

Re-submittal: ☐ No ☐ Yes

☐ Shop Drawings
☐ Test Report

☐ Product Data
☐ Certificate

☐ Schedule
☐ Color Sample

☐ Sample
☐ Warranty

☐ _____
☐ _____

Submittal Description:

LOMBARDO'S PROJECT MILESTONE SCHEDULE

Product Name:

Manufacturer:

**Subcontractor/
Supplier:**

LOMBARDO

updated #1

RESPONDED TO CHANEGS

PEARLS CONSTRUCTION

REQUESTED BY CM

References:

Spec. Section No.: 011100

Drawing No(s): _____

Paragraph: _____

Rm. or Detail No(s): _____

Architect's/ Engineer's Review Stamp

Contractor Review Statement:

These documents have been checked for accuracy and coordinated with job conditions and Contract requirements by this office and have been found to comply with the provisions of the Contract Documents.

Ronald J. Lombardo

1.15.24

Name:

Date:

Company Name:

Joe Lombardo Plumbing & Heating of Rockland Inc.

Remarks:

Responses to comments received from the owner:

In response to comments received from the Owner regarding Update #1, the following responses and/or changes have been made:

- Please provide Siemens controls durations. Missing from the schedule. both schools.

Siemens has not yet provided Joe Lombardo P&H, Inc. the durations. **Still required**

**for HS and
Barr**

- Please provide insulation durations. Missing from the schedule.

All Insulation durations have been adjusted to 5% of the pipe installation duration. **ok**

- RTUs on roof lead time? if they arrive before spring break. this work can be scheduled for spring break normal shift.

Activity C5960 - C7110 - C5840 - C7090 will start in the spring break 2024. **ok**

Mechanical		89	01-Apr-2024	01-Aug-2024	01-Apr-2024	06-Sep-2024	26	
C5960	Install Mechanical Ducts & Pipes Hangers - Second Floor - Nanuet Senior HS	1	01-Apr-2024	01-Apr-2024	01-Apr-2024	01-Apr-2024	0	0%
C7110	Install Mechanical Equipment - Second Floor - Nanuet Senior HS	4	02-Apr-2024	05-Apr-2024	02-Apr-2024	05-Apr-2024	0	0%
C5970	Install HVAC Ducts & Pipes - Second Floor - Nanuet Senior HS	10	09-Jul-2024	22-Jul-2024	08-Aug-2024	21-Aug-2024	22	0%
C5990	Install Above ceiling Terminal Equipment - Second Floor - Nanuet Senior HS	6	09-Jul-2024	16-Jul-2024	14-Aug-2024	21-Aug-2024	26	0%
C5980	Insulate HVAC Ducts & Pipes - Second Floor - Nanuet Senior HS	1	23-Jul-2024	23-Jul-2024	22-Aug-2024	22-Aug-2024	22	0%
C6000	Mechanical Rough-Ins Inspection - Second Floor - Nanuet Senior HS	3	24-Jul-2024	26-Jul-2024	23-Aug-2024	27-Aug-2024	22	0%
C6010	Mechanical Rough-Ins Punchlist - Second Floor - Nanuet Senior HS	3	29-Jul-2024	31-Jul-2024	28-Aug-2024	30-Aug-2024	22	0%
C6020	Install Grilles & Diffusers - Second Floor - Nanuet Senior HS	1	01-Aug-2024	01-Aug-2024	06-Sep-2024	06-Sep-2024	25	0%
Roof		87	01-Apr-2024	30-Jul-2024	01-Apr-2024	30-Aug-2024	23	
Structural		5	01-Apr-2024	05-Apr-2024	01-Apr-2024	05-Apr-2024	0	
C5840	Install New Roof Steel Framing for Mechanical Equipment - Roof - Nanuet S HS	5	01-Apr-2024	05-Apr-2024	01-Apr-2024	05-Apr-2024	0	0%
Mechanical		87	01-Apr-2024	30-Jul-2024	02-Apr-2024	30-Aug-2024	23	
C5880	Install New Mechanical Equipment Curbs Equipment Rails & Pitch Pockets - Nanuet Senior HS	4	01-Apr-2024	04-Apr-2024	02-Apr-2024	05-Apr-2024	1	0%
C7090	Install RTUs 4,5 - Roof - Nanuet Senior HS (Crane Pick)	3	01-Apr-2024	03-Apr-2024	03-Apr-2024	05-Apr-2024	2	0%
C7190	Install RTUs 4,5 - Roof - Nanuet Senior HS (RTU Connections)	9	04-Apr-2024	16-Apr-2024	20-Aug-2024	30-Aug-2024	97	0%
C5870	Remove Roof Top Exhaust Fan & All Associated Controls & Wiring - Roof - I Senior HS	8	28-Jun-2024	10-Jul-2024	05-Aug-2024	14-Aug-2024	25	0%
C7130	Install ACCU-HS-2 - Roof - Nanuet Senior HS	12	15-Jul-2024	30-Jul-2024	15-Aug-2024	30-Aug-2024	23	0%

- Please discuss this with your sub. due to clearances, containment, etc. This could take 5 days. update schedule accordingly.

Activity C6970 has its duration changed to 5 days. **ok**

- floors and ceilings need to be patched before school starts. please accelerate this scope to be complete by September 5.

The architectural work for the lower level/basement (Barr MS) has been pulled back to start by Mid-August and finish by the end of August. ok

Lower Level/Basement		38	12-Jul-2024	04-Sep-2024	25-Jul-2024	16-Sep-2024	8	
Architectural		8	21-Aug-2024	30-Aug-2024	05-Sep-2024	16-Sep-2024	10	
C5320	Patch Walls - Lower Level - Barr MS	2	21-Aug-2024	22-Aug-2024	05-Sep-2024	06-Sep-2024	10	0%
C5280	Patch Ceilings - Lower Level - Barr MS	2	23-Aug-2024	26-Aug-2024	09-Sep-2024	10-Sep-2024	10	0%
C5170	Patch Floor - Lower Level - Barr MS	4	27-Aug-2024	30-Aug-2024	11-Sep-2024	16-Sep-2024	10	0%

- Refrigerant piping above ceilings may commence second shift during school year. We have spoken to the district. They are ok with temp ceiling removals during the school year. *Mechanical work for the first floor (Barr MS) will start in January 2024.* ok; 2nd floor started in Winter Break, 1st floor to continue during 2nd shift
- Update for "Install New Roof Framing for Mechanical Equipment - Roof - Barr MS" during winter break 2023. *Mechanical work for the roof (Barr MS) was completed in January and will show their progress on update #02. ok*

Roof		18	05-Jan-2024	31-Jan-2024	05-Jan-2024	10-Sep-2024	156	
Structural		4	05-Jan-2024	10-Jan-2024	05-Jan-2024	10-Jan-2024	0	
C1030	Install New Roof Framing for Mechanical Equipment - Roof - Barr MS	4	05-Jan-2024	10-Jan-2024	05-Jan-2024	10-Jan-2024	0	0%
Mechanical		18	05-Jan-2024	31-Jan-2024	30-Jul-2024	10-Sep-2024	156	
S2940	Install EF-8, 10, 21 & 23 - Roof - Barr MS	17	05-Jan-2024	30-Jan-2024	08-Aug-2024	30-Aug-2024	151	0%
S2980	Install HP-MS-3-9 - Roof - Barr MS	17	05-Jan-2024	30-Jan-2024	08-Aug-2024	30-Aug-2024	151	0%
C7140	Install New Mechanical Equipment - Roof - Barr MS	17	05-Jan-2024	30-Jan-2024	16-Aug-2024	10-Sep-2024	157	0%
C5770	Remove Roof Top Exhaust Fan & All Associated Controls & Wiring - Roof - Barr MS	14	11-Jan-2024	31-Jan-2024	30-Jul-2024	16-Aug-2024	140	0%
Testing & Commissioning - Barr MS		20	19-Aug-2024	16-Sep-2024	19-Aug-2024	16-Sep-2024	0	
TC120	HVAC Testing & Balancing - Barr MS	10	19-Aug-2024	30-Aug-2024	19-Aug-2024	30-Aug-2024	0	0%
TC130	HVAC Commissioning - Barr MS	10	03-Sep-2024	16-Sep-2024	03-Sep-2024	16-Sep-2024	0	0%
Close Outs		27	17-Sep-2024	24-Oct-2024	17-Sep-2024	24-Oct-2024	0	
CLO100	Final Inspections	6	17-Sep-2024	24-Sep-2024	17-Sep-2024	24-Sep-2024	0	0%
CLO110	Punchlist	10	25-Sep-2024	08-Oct-2024	25-Sep-2024	08-Oct-2024	0	0%
CLO120	Final Clean Up	6	09-Oct-2024	17-Oct-2024	09-Oct-2024	17-Oct-2024	0	0%
CLO130	Demobilization	5	18-Oct-2024	24-Oct-2024	18-Oct-2024	24-Oct-2024	0	0%



 Remaining Level of Effort  Remaining Work
 Actual Level of Effort  Critical Remaining Work
 Actual Work  Milestone





















Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone	Page 2 of 9 Data Date: 15-Jan-2024	All Activity Report	 Pearls Construction LLC
---	--	--------------------------------	---



Nanuet Senior HS Barr MS - Phase 3 - Update #02



Activity ID	Activity Name	Original Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Physical % Complete	2023												2024												2025
									Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4									
									Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan						
Section 23 09 23 Direct-Digital Control System For Hvac		75	15-Dec-2023 A	19-Apr-2024	15-Dec-2023		76		19-Apr-2024, Section 23 09 23 Direct-Digital Control System For Hvac																								
S2090	Prepare & Submit Direct-Digital Control System For Hvac	45	15-Dec-2023 A	13-Mar-2024	15-Dec-2023		76	10%	Prepare & Submit Direct-Digital Control System For Hvac																								
S2100	Review & Approve Direct-Digital Control System For Hvac	30	15-Dec-2023 A	19-Apr-2024	15-Dec-2023		76	10%	Review & Approve Direct-Digital Control System For Hvac																								
Section 23 21 13 Hydronic Piping		75	03-Nov-2023 A	08-Nov-2023 A	03-Nov-2023	08-Nov-2023			08-Nov-2023 A, Section 23 21 13 Hydronic Piping																								
S2190	Prepare & Submit Hydronic Piping	45	03-Nov-2023 A	08-Nov-2023 A	03-Nov-2023	08-Nov-2023		100%	Prepare & Submit Hydronic Piping																								
S2200	Review & Approve Hydronic Piping	30	03-Nov-2023 A	08-Nov-2023 A	03-Nov-2023	08-Nov-2023		100%	Review & Approve Hydronic Piping																								
Section 23 21 14 Hydronic Specialties		75	26-Oct-2023 A	26-Oct-2023 A	26-Oct-2023	26-Oct-2023			26-Oct-2023 A, Section 23 21 14 Hydronic Specialties																								
S2290	Prepare & Submit Hydronic Specialties	45	26-Oct-2023 A	26-Oct-2023 A	26-Oct-2023	26-Oct-2023		100%	Prepare & Submit Hydronic Specialties																								
S2300	Review & Approve Hydronic Specialties	30	26-Oct-2023 A	26-Oct-2023 A	26-Oct-2023	26-Oct-2023		100%	Review & Approve Hydronic Specialties																								
Section 23 21 23 Hydronic Pumps		75	14-Sep-2023 A	21-Sep-2023 A	14-Sep-2023	21-Sep-2023			21-Sep-2023 A, Section 23 21 23 Hydronic Pumps																								
S2390	Prepare & Submit Hydronic Pumps	45	14-Sep-2023 A	21-Sep-2023 A	14-Sep-2023	21-Sep-2023		100%	Prepare & Submit Hydronic Pumps																								
S2400	Review & Approve Hydronic Pumps	30	14-Sep-2023 A	21-Sep-2023 A	14-Sep-2023	21-Sep-2023		100%	Review & Approve Hydronic Pumps																								
Section 23 22 13 Steam And Condensate Heating Piping		75	14-Sep-2023 A	29-Sep-2023 A	14-Sep-2023	29-Sep-2023			29-Sep-2023 A, Section 23 22 13 Steam And Condensate Heating Piping																								
S2490	Prepare & Submit Steam And Condensate Heating Piping	45	14-Sep-2023 A	29-Sep-2023 A	14-Sep-2023	29-Sep-2023		100%	Prepare & Submit Steam And Condensate Heating Piping																								
S2500	Review & Approve Steam And Condensate Heating Piping	30	14-Sep-2023 A	29-Sep-2023 A	14-Sep-2023	29-Sep-2023		100%	Review & Approve Steam And Condensate Heating Piping																								
Section 23 22 14 Steam And Condensate Heating Specialties		75	20-Sep-2023 A	10-Oct-2023 A	20-Sep-2023	10-Oct-2023			10-Oct-2023 A, Section 23 22 14 Steam And Condensate Heating Specialties																								
S2050	Prepare & Submit Steam And Condensate Heating Specialties	45	20-Sep-2023 A	10-Oct-2023 A	20-Sep-2023	10-Oct-2023		100%	Prepare & Submit Steam And Condensate Heating Specialties																								
S2060	Review & Approve Steam And Condensate Heating Specialties	30	20-Sep-2023 A	10-Oct-2023 A	20-Sep-2023	10-Oct-2023		100%	Review & Approve Steam And Condensate Heating Specialties																								
Section 23 23 00 Refrigerant Piping		75	25-Sep-2023 A	29-Sep-2023 A	25-Sep-2023	29-Sep-2023			29-Sep-2023 A, Section 23 23 00 Refrigerant Piping																								
S2150	Prepare & Submit Refrigerant Piping	45	25-Sep-2023 A	29-Sep-2023 A	25-Sep-2023	29-Sep-2023		100%	Prepare & Submit Refrigerant Piping																								
S2160	Review & Approve Refrigerant Piping	30	25-Sep-2023 A	29-Sep-2023 A	25-Sep-2023	29-Sep-2023		100%	Review & Approve Refrigerant Piping																								
Section 23 25 00 Hvac Water Treatment		75	16-Jan-2024	30-Apr-2024			54		30-Apr-2024, Section 23 25 00 Hvac Water Treatment																								
S2250	Prepare & Submit Hvac Water Treatment	45	16-Jan-2024	19-Mar-2024			54	0%	Prepare & Submit Hvac Water Treatment																								
S2260	Review & Approve Hvac Water Treatment	30	20-Mar-2024	30-Apr-2024			54	0%	Review & Approve Hvac Water Treatment																								
Section 23 31 00 Hvac Ducts And Casings		75	12-Oct-2023 A	02-Nov-2023 A	12-Oct-2023	02-Nov-2023			02-Nov-2023 A, Section 23 31 00 Hvac Ducts And Casings																								
S2350	Prepare & Submit Hvac Ducts And Casings	45	12-Oct-2023 A	02-Nov-2023 A	12-Oct-2023	02-Nov-2023		100%	Prepare & Submit Hvac Ducts And Casings																								
S2360	Review & Approve Hvac Ducts And Casings	30	12-Oct-2023 A	02-Nov-2023 A	12-Oct-2023	02-Nov-2023		100%	Review & Approve Hvac Ducts And Casings																								
Section 23 33 00 Air Duct Accessories		75	25-Sep-2023 A	10-Oct-2023 A	25-Sep-2023	10-Oct-2023			10-Oct-2023 A, Section 23 33 00 Air Duct Accessories																								
S2450	Prepare & Submit Air Duct Accessories	45	25-Sep-2023 A	10-Oct-2023 A	25-Sep-2023	10-Oct-2023		100%	Prepare & Submit Air Duct Accessories																								
S2460	Review & Approve Air Duct Accessories	30	25-Sep-2023 A	10-Oct-2023 A	25-Sep-2023	10-Oct-2023		100%	Review & Approve Air Duct Accessories																								
Section 23 33 19 Duct Silencers		75	28-Sep-2023 A	29-Sep-2023 A	28-Sep-2023	29-Sep-2023			29-Sep-2023 A, Section 23 33 19 Duct Silencers																								
S2070	Prepare & Submit Duct Silencers	45	28-Sep-2023 A	29-Sep-2023 A	28-Sep-2023	29-Sep-2023		100%	Prepare & Submit Duct Silencers																								
S2080	Review & Approve Duct Silencers	30	28-Sep-2023 A	29-Sep-2023 A	28-Sep-2023	29-Sep-2023		100%	Review & Approve Duct Silencers																								

		Nanuet Senior HS Barr MS - Phase 3 - Update #02																															
Activity ID	Activity Name	Original Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Physical % Complete	2023												2024												2025
									Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1						
									Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan						
		75	29-Sep-2023 A	12-Oct-2023 A	29-Sep-2023	12-Oct-2023																											
	Prepare & Submit Centrifugal Hvac Fans	45	29-Sep-2023 A	12-Oct-2023 A	29-Sep-2023	12-Oct-2023		100%																									
	Review & Approve Centrifugal Hvac Fans	30	29-Sep-2023 A	12-Oct-2023 A	29-Sep-2023	12-Oct-2023		100%																									
		75	29-Sep-2023 A	10-Oct-2023 A	29-Sep-2023	10-Oct-2023																											
	Prepare & Submit Hvac Power Ventilators	45	29-Sep-2023 A	10-Oct-2023 A	29-Sep-2023	10-Oct-2023		100%																									
	Review & Approve Hvac Power Ventilators	30	29-Sep-2023 A	10-Oct-2023 A	29-Sep-2023	10-Oct-2023		100%																									
		75	25-Sep-2023 A	26-Sep-2023 A	25-Sep-2023	26-Sep-2023																											
	Prepare & Submit Air Outlets And Inlets	45	25-Sep-2023 A	26-Sep-2023 A	25-Sep-2023	26-Sep-2023		100%																									
	Review & Approve Air Outlets And Inlets	30	25-Sep-2023 A	26-Sep-2023 A	25-Sep-2023	26-Sep-2023		100%																									
		75	15-Sep-2023 A	21-Sep-2023 A	15-Sep-2023	21-Sep-2023																											
	Prepare & Submit Heat Exchangers For Hvac	45	15-Sep-2023 A	21-Sep-2023 A	15-Sep-2023	21-Sep-2023		100%																									
	Review & Approve Heat Exchangers For Hvac	30	15-Sep-2023 A	21-Sep-2023 A	15-Sep-2023	21-Sep-2023		100%																									
		45	02-Nov-2023 A	27-Feb-2024	02-Nov-2023		103																										
	Prepare & Submit Air Cooled Refrigerant Compressor And Condenser Unit	45	02-Nov-2023 A	21-Nov-2023 A	02-Nov-2023	21-Nov-2023		100%																									
	Review & Approve Air Cooled Refrigerant Compressor And Condenser Unit	30	22-Nov-2023 A	27-Feb-2024	22-Nov-2023		103	0%																									
		75	13-Sep-2023 A	10-Oct-2023 A	13-Sep-2023	10-Oct-2023																											
	Prepare & Submit Indoor Air-Handling Units	45	13-Sep-2023 A	10-Oct-2023 A	13-Sep-2023	10-Oct-2023		100%																									
	Review & Approve Indoor Air-Handling Units	30	13-Sep-2023 A	10-Oct-2023 A	13-Sep-2023	10-Oct-2023		100%																									
		75	02-Nov-2023 A	22-Nov-2023 A	02-Nov-2023	22-Nov-2023																											
	Prepare & Submit Packaged Rooftop Units	45	02-Nov-2023 A	22-Nov-2023 A	02-Nov-2023	22-Nov-2023		100%																									
	Review & Approve Packaged Rooftop Units	30	02-Nov-2023 A	22-Nov-2023 A	02-Nov-2023	22-Nov-2023		100%																									
		75	02-Nov-2023 A	22-Nov-2023 A	02-Nov-2023	22-Nov-2023																											
	Prepare & Submit Variable Refrigerant Flow Hvac Systems	45	02-Nov-2023 A	22-Nov-2023 A	02-Nov-2023	22-Nov-2023		100%																									
	Review & Approve Variable Refrigerant Flow Hvac Systems	30	02-Nov-2023 A	22-Nov-2023 A	02-Nov-2023	22-Nov-2023		100%																									
		75	13-Sep-2023 A	15-Sep-2023 A	13-Sep-2023	15-Sep-2023																											
	Prepare & Submit Convection Heating And Cooling Units	45	13-Sep-2023 A	15-Sep-2023 A	13-Sep-2023	15-Sep-2023		100%																									
	Review & Approve Convection Heating And Cooling Units	30	13-Sep-2023 A	15-Sep-2023 A	13-Sep-2023	15-Sep-2023		100%																									
		75	15-Sep-2023 A	29-Sep-2023 A	15-Sep-2023	29-Sep-2023																											
		75	15-Sep-2023 A	29-Sep-2023 A	15-Sep-2023	29-Sep-2023																											
	Prepare & Submit Variable-Frequency Motor Controllers	45	15-Sep-2023 A	29-Sep-2023 A	15-Sep-2023	29-Sep-2023		100%																									
	Review & Approve Variable-Frequency Motor Controllers	30	15-Sep-2023 A	29-Sep-2023 A	15-Sep-2023	29-Sep-2023		100%																									
		183	13-Oct-2023 A	12-Mar-2024	13-Oct-2023		124																										

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Page 4 of 9

Data Date: 15-Jan-2024

All Activity Report

 Pearls Construction LLC



Nanuet Senior HS Barr MS - Phase 3 - Update #02

[illegible]



 Remaining Level of Effort  Remaining Work
 Actual Level of Effort  Critical Remaining Work
 Actual Work  Milestone



		Nanuet Senior HS Barr MS - Phase 3 - Update #02																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
Activity ID	Activity Name	Original Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Physical % Complete	2023												2024												2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
									Jan	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
	 C6270	Patch Walls - Second Floor - Nanuet Senior HS	3	05-Aug-2024	07-Aug-2024		26	0%																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	



Nanuet Senior HS Barr MS - Phase 3 - Update #02

[illegible]

 Remaining Level of Effort  Remaining Work
 Actual Level of Effort  Critical Remaining Work
 Actual Work  Milestone



