

No: MC-01

**SUBMITTAL COVERSHEET**  
**Nanuet UFSD -Phase 3 Projects**

**Architect:**  
KSQ Architects  
215 W 40<sup>th</sup> Street, 15<sup>th</sup> Floor  
New York, NY 10018

**Owner:**  
Nanuet Union Free School District  
101 Church Street  
Nanuet, NY 10954

**Construction Manager:**  
Jacobs  
One Penn Plaza, 54<sup>th</sup> floor  
New York, NY 10019

**Contractor:** Joe Lombardo Plumbing & Heating of Rockland Inc

**Contract:** Ron Lombardo

**Address:** 321 Spook Rock Road Suite 109A  
Suffern, New York 10901

**Telephone:** 845-357-6537

**Fax:** 845-357-8529

**School Name:** Nanuet Union Free School District Phase 3 Bond Projects @ Barr Middle School & Nanuet High School

**Type of Submittal:**

**Re-submittal:** ☐ No ☐ Yes

☐ Shop Drawings ☐ Product Data ☐ Schedule ☐ Sample ☐ \_\_\_\_\_  
☐ Test Report ☐ Certificate ☐ Color Sample ☐ Warranty ☐ \_\_\_\_\_

**Submittal Description:**

**LOMBARDO'S PROJECT MILESTONE SCHEDULE**

**Product Name:** \_\_\_\_\_

**Manufacturer:** LOMBARDO updated #2

**Subcontractor/Supplier:** PEARLS CONSTRUCTION

**References:**

**Spec. Section No.:** 011100

**Drawing No(s):** \_\_\_\_\_

**Paragraph:** \_\_\_\_\_

**Rm. or Detail No(s):** \_\_\_\_\_

Architect's/ Engineer's Review Stamp

Contractor Review Statement:

These documents have been checked for accuracy and coordinated with job conditions and Contract requirements by this office and have been found to comply with the provisions of the Contract Documents.

Ronald J. Lombardo

1.11.24

Name:

Date:

Company Name:

Joe Lombardo Plumbing & Heating of Rockland Inc.

**Remarks:**

| Activity ID                                                       | Activity Name                                                     | Original Duration | Start       | Finish      | Actual Start | Actual Finish | Total Float | Physical % Complete |
|-------------------------------------------------------------------|-------------------------------------------------------------------|-------------------|-------------|-------------|--------------|---------------|-------------|---------------------|
| Nanuet Senior HS & Barr MS - Phase 3 - Update #02                 |                                                                   |                   |             |             |              |               |             |                     |
| Milestones                                                        |                                                                   |                   |             |             |              |               |             |                     |
| M100                                                              | NTP                                                               | 334               | 26-Jun-23 A | 29-Oct-24   | 26-Jun-23    |               | 0           |                     |
| M150                                                              | Milestone 1 Building Envelope Start of Construction               | 0                 | 26-Jun-23 A |             | 26-Jun-23    |               |             | 100%                |
| M170                                                              | Milestone 3 Barr Senior HS HS Start of Construction               | 0                 | 18-Mar-24*  | 29-Oct-24   |              |               | 0           | 0%                  |
| M160                                                              | Milestone 2 Nanuet Senior HS Start of Construction                | 0                 | 26-Jun-24*  |             |              |               | 0           | 0%                  |
| M110                                                              | Milestone 1 Building Envelope Substantial Completion              | 0                 | 28-Jun-24*  |             |              |               | 0           | 0%                  |
| M130                                                              | Milestone 2 Nanuet Senior HS Substantial Completion               | 0                 |             | 21-Aug-24*  |              |               | 20          | 0%                  |
| M140                                                              | Milestone 3 Barr Senior HS Substantial Completion                 | 0                 |             | 17-Sep-24*  |              |               | 0           | 0%                  |
| M120                                                              | Final Completion                                                  | 0                 |             | 19-Sep-24*  |              |               | 0           | 0%                  |
|                                                                   |                                                                   |                   |             | 29-Oct-24*  |              |               | 0           | 0%                  |
| Pre-construction                                                  |                                                                   |                   |             |             |              |               |             |                     |
| Submittals                                                        |                                                                   |                   |             |             |              |               |             |                     |
| Division 5 - Metals                                               |                                                                   |                   |             |             |              |               |             |                     |
| Section 05 12 00 - Structural Steel                               |                                                                   |                   |             |             |              |               |             |                     |
| S1040                                                             | Prepare & Submit Structural Steel                                 | 45                | 31-Oct-23 A | 03-Nov-23 A | 31-Oct-23    | 3-Nov-23      |             | 100%                |
| S1050                                                             | Review & Approve Structural Steel                                 | 30                | 03-Nov-23 A | 30-Nov-23 A | 3-Nov-23     | 30-Nov-23     |             | 100%                |
| Section 05 50 00 - Metal Fabrications                             |                                                                   |                   |             |             |              |               |             |                     |
| S1060                                                             | Prepare & Submit Metal Fabrications                               | 75                | 31-Oct-23 A | 30-Nov-23 A | 31-Oct-23    | 30-Nov-23     |             | 100%                |
| S1070                                                             | Review & Approve Metal Fabrications                               | 45                | 31-Oct-23 A | 03-Nov-23 A | 31-Oct-23    | 3-Nov-23      |             | 100%                |
| Division 7 - Thermal And Moisture Protection                      |                                                                   |                   |             |             |              |               |             |                     |
| Section 07 71 00 Roof Curbs Rail And Portals                      |                                                                   |                   |             |             |              |               |             |                     |
| S2610                                                             | Prepare & Submit Roof Curbs Rail And Portals                      | 183               | 11-Oct-23 A | 20-Mar-24   | 11-Oct-23    |               | 9           |                     |
| S2620                                                             | Review & Approve Roof Curbs Rail And Portals                      | 75                | 11-Oct-23 A | 13-Oct-23 A | 11-Oct-23    | 13-Oct-23     |             | 100%                |
| Section 07 84 13 Penetration Firestopping                         |                                                                   |                   |             |             |              |               |             |                     |
| S2550                                                             | Prepare & Submit Penetration Firestopping                         | 45                | 11-Oct-23 A | 13-Oct-23 A | 11-Oct-23    | 13-Oct-23     |             | 100%                |
| S2560                                                             | Review & Approve Penetration Firestopping                         | 30                | 11-Oct-23 A | 13-Oct-23 A | 11-Oct-23    | 13-Oct-23     |             | 100%                |
| Division 9                                                        |                                                                   |                   |             |             |              |               |             |                     |
| Section 09 51 23 Acoustical Ceiling Tile                          |                                                                   |                   |             |             |              |               |             |                     |
| S2790                                                             | Prepare & Submit Acoustical Ceiling Tile                          | 75                | 1-Dec-23    | 6-Feb-24    | 1.11.24      |               | 9           | 100%                |
| S2800                                                             | Review & Approve Acoustical Ceiling Tile                          | 30                | 7-Feb-24    | 20-Mar-24   |              |               | 9           | 0%                  |
| Section 09 65 13 Resilient Base And Accessories.                  |                                                                   |                   |             |             |              |               |             |                     |
| S2830                                                             | Prepare & Submit Resilient Base And Accessories.                  | 75                | 1-Dec-23    | 20-Mar-24   |              |               | 127         | 0%                  |
| S2840                                                             | Review & Approve Resilient Base And Accessories.                  | 45                | 1-Dec-23    | 6-Feb-24    |              |               | 127         | 0%                  |
| Section 09 65 19 Resilient Flooring                               |                                                                   |                   |             |             |              |               |             |                     |
| S2690                                                             | Prepare & Submit Resilient Flooring                               | 75                | 1-Dec-23    | 20-Mar-24   |              |               | 127         | 0%                  |
| S2700                                                             | Review & Approve Resilient Flooring                               | 45                | 1-Dec-23    | 6-Feb-24    |              |               | 123         | 0%                  |
| Division 23 - Heating, Ventilating, And Air-Conditioning (Hvac)   |                                                                   |                   |             |             |              |               |             |                     |
| Section 23 05 16 Expansion Fittings And Loops For Hvac Piping     |                                                                   |                   |             |             |              |               |             |                     |
| S2010                                                             | Prepare & Submit Expansion Fittings And Loops For Hvac Piping     | 183               | 13-Sep-23 A | 20-Mar-24   | 13-Sep-23    |               | 119         |                     |
| S2020                                                             | Review & Approve Expansion Fittings And Loops For Hvac Piping     | 75                | 14-Sep-23 A | 21-Sep-23 A | 14-Sep-23    | 21-Sep-23     |             | 100%                |
| Section 23 05 19 Meters And Gauges For Hvac Piping                |                                                                   |                   |             |             |              |               |             |                     |
| S1990                                                             | Prepare & Submit Meters And Gauges For Hvac Piping                | 45                | 14-Sep-23 A | 21-Sep-23 A | 14-Sep-23    | 21-Sep-23     |             | 100%                |
| S2000                                                             | Review & Approve Meters And Gauges For Hvac Piping                | 30                | 14-Sep-23 A | 21-Sep-23 A | 14-Sep-23    | 21-Sep-23     |             | 100%                |
| Section 23 05 48 Vibration Controls For Hvac Piping And Equipment |                                                                   |                   |             |             |              |               |             |                     |
| S2110                                                             | Prepare & Submit Vibration Controls For Hvac Piping And Equipment | 75                | 09-Oct-23 A | 28-Nov-23 A | 9-Oct-23     | 28-Nov-23     |             | 100%                |
| S2120                                                             | Review & Approve Vibration Controls For Hvac Piping And Equipment | 45                | 09-Oct-23 A | 28-Nov-23 A | 9-Oct-23     | 28-Nov-23     |             | 100%                |
| Section 23 05 53 Identification For Hvac Piping And Equipment     |                                                                   |                   |             |             |              |               |             |                     |
| S2210                                                             | Prepare & Submit Identification For Hvac Piping And Equipment     | 75                | 10-Oct-23 A | 12-Oct-23 A | 10-Oct-23    | 12-Oct-23     |             | 100%                |
| S2220                                                             | Review & Approve Identification For Hvac Piping And Equipment     | 45                | 10-Oct-23 A | 12-Oct-23 A | 10-Oct-23    | 12-Oct-23     |             | 100%                |
| Section 23 05 93 Testing, Adjusting, And Balancing For Hvac       |                                                                   |                   |             |             |              |               |             |                     |
| S2310                                                             | Prepare & Submit Testing, Adjusting, And Balancing For Hvac       | 30                | 10-Oct-23 A | 12-Oct-23 A | 10-Oct-23    | 12-Oct-23     |             | 100%                |
| Section 23 05 93 Testing, Adjusting, And Balancing For Hvac       |                                                                   |                   |             |             |              |               |             |                     |
| S2310                                                             | Prepare & Submit Testing, Adjusting, And Balancing For Hvac       | 75                | 09-Oct-23 A | 09-Oct-23 A | 9-Oct-23     | 9-Oct-23      |             | 100%                |
| Section 23 05 93 Testing, Adjusting, And Balancing For Hvac       |                                                                   |                   |             |             |              |               |             |                     |
| S2310                                                             | Prepare & Submit Testing, Adjusting, And Balancing For Hvac       | 45                | 09-Oct-23 A | 09-Oct-23 A | 9-Oct-23     | 9-Oct-23      |             | 100%                |

|                                                           |                                                             |    |             |             |           |           |      |
|-----------------------------------------------------------|-------------------------------------------------------------|----|-------------|-------------|-----------|-----------|------|
| S2320                                                     | Review & Approve Testing, Adjusting, And Balancing For Hvac | 30 | 09-Oct-23 A | 09-Oct-23 A | 9-Oct-23  | 9-Oct-23  | 100% |
| Section 23 07 13 Duct Insulation                          |                                                             | 75 | 20-Sep-23 A | 22-Sep-23 A | 20-Sep-23 | 22-Sep-23 |      |
| S2410                                                     | Prepare & Submit Duct Insulation                            | 45 | 20-Sep-23 A | 22-Sep-23 A | 20-Sep-23 | 22-Sep-23 | 100% |
| S2420                                                     | Review & Approve Duct Insulation                            | 30 | 20-Sep-23 A | 22-Sep-23 A | 20-Sep-23 | 22-Sep-23 | 100% |
| Section 23 07 16 Hvac Equipment Insulation                |                                                             | 75 | 20-Sep-23 A | 22-Sep-23 A | 20-Sep-23 | 22-Sep-23 |      |
| S2510                                                     | Prepare & Submit HVAC Equipment Insulation                  | 45 | 20-Sep-23 A | 22-Sep-23 A | 20-Sep-23 | 22-Sep-23 | 100% |
| S2520                                                     | Review & Approve HVAC Equipment Insulation                  | 30 | 20-Sep-23 A | 22-Sep-23 A | 20-Sep-23 | 22-Sep-23 | 100% |
| Section 23 07 19 Hvac Piping Insulation                   |                                                             | 75 | 20-Sep-23 A | 22-Sep-23 A | 20-Sep-23 | 22-Sep-23 |      |
| S1220                                                     | Prepare & Submit HVAC Piping Insulation                     | 45 | 20-Sep-23 A | 22-Sep-23 A | 20-Sep-23 | 22-Sep-23 | 100% |
| S1230                                                     | Review & Approve HVAC Piping Insulation                     | 30 | 20-Sep-23 A | 22-Sep-23 A | 20-Sep-23 | 22-Sep-23 | 100% |
| Section 23 08 00 Commissioning Of Hvac                    |                                                             | 75 | 02-Nov-23 A | 09-Nov-23 A | 2-Nov-23  | 9-Nov-23  |      |
| S1970                                                     | Prepare & Submit Commissioning Of HVAC                      | 45 | 02-Nov-23 A | 09-Nov-23 A | 2-Nov-23  | 9-Nov-23  | 100% |
| S1980                                                     | Review & Approve Commissioning Of HVAC                      | 30 | 02-Nov-23 A | 09-Nov-23 A | 2-Nov-23  | 9-Nov-23  | 100% |
| Section 23 09 23 Direct-Digital Control System For Hvac   |                                                             | 75 | 1-Dec-23    | 20-Mar-24   |           |           | 100  |
| S2090                                                     | Prepare & Submit Direct-Digital Control System For Hvac     | 45 | 1-Dec-23    | 6-Feb-24    | 12.15.23  | R&R       | 100  |
| S2100                                                     | Review & Approve Direct-Digital Control System For Hvac     | 30 | 7-Feb-24    | 20-Mar-24   | 12.15.23  | R&R       | 10%  |
| Section 23 21 13 Hydronic Piping                          |                                                             | 75 | 03-Nov-23 A | 08-Nov-23 A | 3-Nov-23  | 8-Nov-23  | 10%  |
| S2190                                                     | Prepare & Submit Hydronic Piping                            | 45 | 03-Nov-23 A | 08-Nov-23 A | 3-Nov-23  | 8-Nov-23  | 100% |
| S2200                                                     | Review & Approve Hydronic Piping                            | 30 | 03-Nov-23 A | 08-Nov-23 A | 3-Nov-23  | 8-Nov-23  | 100% |
| Section 23 21 14 Hydronic Specialties                     |                                                             | 75 | 26-Oct-23 A | 26-Oct-23 A | 26-Oct-23 | 26-Oct-23 |      |
| S2290                                                     | Prepare & Submit Hydronic Specialties                       | 45 | 26-Oct-23 A | 26-Oct-23 A | 26-Oct-23 | 26-Oct-23 | 100% |
| S2300                                                     | Review & Approve Hydronic Specialties                       | 30 | 26-Oct-23 A | 26-Oct-23 A | 26-Oct-23 | 26-Oct-23 | 100% |
| Section 23 21 23 Hydronic Pumps                           |                                                             | 75 | 14-Sep-23 A | 21-Sep-23 A | 14-Sep-23 | 21-Sep-23 |      |
| S2390                                                     | Prepare & Submit Hydronic Pumps                             | 45 | 14-Sep-23 A | 21-Sep-23 A | 14-Sep-23 | 21-Sep-23 | 100% |
| S2400                                                     | Review & Approve Hydronic Pumps                             | 30 | 14-Sep-23 A | 21-Sep-23 A | 14-Sep-23 | 21-Sep-23 | 100% |
| Section 23 22 13 Steam And Condensate Heating Piping      |                                                             | 75 | 14-Sep-23 A | 29-Sep-23 A | 14-Sep-23 | 29-Sep-23 |      |
| S2490                                                     | Prepare & Submit Steam And Condensate Heating Piping        | 45 | 14-Sep-23 A | 29-Sep-23 A | 14-Sep-23 | 29-Sep-23 | 100% |
| S2500                                                     | Review & Approve Steam And Condensate Heating Piping        | 30 | 14-Sep-23 A | 29-Sep-23 A | 14-Sep-23 | 29-Sep-23 | 100% |
| Section 23 22 14 Steam And Condensate Heating Specialties |                                                             | 75 | 20-Sep-23 A | 10-Oct-23 A | 20-Sep-23 | 10-Oct-23 |      |
| S2050                                                     | Prepare & Submit Steam And Condensate Heating Specialties   | 45 | 20-Sep-23 A | 10-Oct-23 A | 20-Sep-23 | 10-Oct-23 | 100% |
| S2060                                                     | Review & Approve Steam And Condensate Heating Specialties   | 30 | 20-Sep-23 A | 10-Oct-23 A | 20-Sep-23 | 10-Oct-23 | 100% |
| Section 23 23 00 Refrigerant Piping                       |                                                             | 75 | 25-Sep-23 A | 29-Sep-23 A | 25-Sep-23 | 29-Sep-23 |      |
| S2150                                                     | Prepare & Submit Refrigerant Piping                         | 45 | 25-Sep-23 A | 29-Sep-23 A | 25-Sep-23 | 29-Sep-23 | 100% |
| S2160                                                     | Review & Approve Refrigerant Piping                         | 30 | 25-Sep-23 A | 29-Sep-23 A | 25-Sep-23 | 29-Sep-23 | 100% |
| Section 23 25 00 Hvac Water Treatment                     |                                                             | 75 | 1-Dec-23    | 20-Mar-24   |           |           | 83   |
| S2250                                                     | Prepare & Submit Hvac Water Treatment                       | 45 | 1-Dec-23    | 6-Feb-24    |           |           | 83   |
| S2260                                                     | Review & Approve Hvac Water Treatment                       | 30 | 7-Feb-24    | 20-Mar-24   |           |           | 83   |
| Section 23 31 00 Hvac Ducts And Casings                   |                                                             | 75 | 12-Oct-23 A | 02-Nov-23 A | 12-Oct-23 | 2-Nov-23  |      |
| S2350                                                     | Prepare & Submit Hvac Ducts And Casings                     | 45 | 12-Oct-23 A | 02-Nov-23 A | 12-Oct-23 | 2-Nov-23  | 100% |
| S2360                                                     | Review & Approve Hvac Ducts And Casings                     | 30 | 12-Oct-23 A | 02-Nov-23 A | 12-Oct-23 | 2-Nov-23  | 100% |
| Section 23 33 00 Air Duct Accessories                     |                                                             | 75 | 25-Sep-23 A | 10-Oct-23 A | 25-Sep-23 | 10-Oct-23 |      |
| S2450                                                     | Prepare & Submit Air Duct Accessories                       | 45 | 25-Sep-23 A | 10-Oct-23 A | 25-Sep-23 | 10-Oct-23 | 100% |
| S2460                                                     | Review & Approve Air Duct Accessories                       | 30 | 25-Sep-23 A | 10-Oct-23 A | 25-Sep-23 | 10-Oct-23 | 100% |
| Section 23 33 19 Duct Silencers                           |                                                             | 75 | 28-Sep-23 A | 29-Sep-23 A | 28-Sep-23 | 29-Sep-23 |      |
| S2070                                                     | Prepare & Submit Duct Silencers                             | 45 | 28-Sep-23 A | 29-Sep-23 A | 28-Sep-23 | 29-Sep-23 | 100% |
| S2080                                                     | Review & Approve Duct Silencers                             | 30 | 28-Sep-23 A | 29-Sep-23 A | 28-Sep-23 | 29-Sep-23 | 100% |
| Section 23 34 16 Centrifugal Hvac Fans                    |                                                             | 75 | 29-Sep-23 A | 12-Oct-23 A | 29-Sep-23 | 12-Oct-23 |      |
| S2170                                                     | Prepare & Submit Centrifugal Hvac Fans                      | 45 | 29-Sep-23 A | 12-Oct-23 A | 29-Sep-23 | 12-Oct-23 | 100% |
| S2180                                                     | Review & Approve Centrifugal Hvac Fans                      | 30 | 29-Sep-23 A | 12-Oct-23 A | 29-Sep-23 | 12-Oct-23 | 100% |
| Section 23 34 23 Hvac Power Ventilators                   |                                                             | 75 | 29-Sep-23 A | 10-Oct-23 A | 29-Sep-23 | 10-Oct-23 |      |
| S2270                                                     | Prepare & Submit Hvac Power Ventilators                     | 45 | 29-Sep-23 A | 10-Oct-23 A | 29-Sep-23 | 10-Oct-23 | 100% |
| S2280                                                     | Review & Approve Hvac Power Ventilators                     | 30 | 29-Sep-23 A | 10-Oct-23 A | 29-Sep-23 | 10-Oct-23 | 100% |

|                                                                       |                                                                       |     |             |             |           |           |  |     |         |
|-----------------------------------------------------------------------|-----------------------------------------------------------------------|-----|-------------|-------------|-----------|-----------|--|-----|---------|
| Section 23 37 00 Air Outlets And Inlets                               |                                                                       |     |             |             |           |           |  |     |         |
| S2370                                                                 | Prepare & Submit Air Outlets And Inlets                               | 75  | 25-Sep-23 A | 26-Sep-23 A | 25-Sep-23 | 26-Sep-23 |  |     |         |
| S2380                                                                 | Review & Approve Air Outlets And Inlets                               | 45  | 25-Sep-23 A | 26-Sep-23 A | 25-Sep-23 | 26-Sep-23 |  |     | 100%    |
| Section 23 57 00 Heat Exchangers For Hvac                             |                                                                       |     |             |             |           |           |  |     |         |
| S2470                                                                 | Prepare & Submit Heat Exchangers For Hvac                             | 30  | 25-Sep-23 A | 26-Sep-23 A | 25-Sep-23 | 26-Sep-23 |  |     | 100%    |
| S2480                                                                 | Review & Approve Heat Exchangers For Hvac                             | 75  | 15-Sep-23 A | 21-Sep-23 A | 15-Sep-23 | 21-Sep-23 |  |     |         |
| Section 23 62 13 Air Cooled Refrigerant Compressor And Condenser Unit |                                                                       |     |             |             |           |           |  |     |         |
| S2030                                                                 | Prepare & Submit Air Cooled Refrigerant Compressor And Condenser Unit | 45  | 1-Dec-23    | 6-Feb-24    | 11.2.23   |           |  | 87  | 100%    |
| S2040                                                                 | Review & Approve Air Cooled Refrigerant Compressor And Condenser Unit | 30  | 7-Feb-24    | 20-Mar-24   | 1.22.23   |           |  | 87  | 100%    |
| Section 23 73 13 Indoor Air-Handling Units                            |                                                                       |     |             |             |           |           |  |     |         |
| S2130                                                                 | Prepare & Submit Indoor Air-Handling Units                            | 75  | 13-Sep-23 A | 10-Oct-23 A | 13-Sep-23 | 10-Oct-23 |  |     |         |
| S2140                                                                 | Review & Approve Indoor Air-Handling Units                            | 45  | 13-Sep-23 A | 10-Oct-23 A | 13-Sep-23 | 10-Oct-23 |  |     | 100%    |
| Section 23 74 13 Packaged Rooftop Units                               |                                                                       |     |             |             |           |           |  |     |         |
| S2230                                                                 | Prepare & Submit Packaged Rooftop Units                               | 30  | 13-Sep-23 A | 10-Oct-23 A | 13-Sep-23 | 10-Oct-23 |  |     | 100%    |
| S2240                                                                 | Review & Approve Packaged Rooftop Units                               | 75  | 02-Nov-23 A | 22-Nov-23 A | 2-Nov-23  | 22-Nov-23 |  |     |         |
| Section 23 81 29 Variable Refrigerant Flow Hvac Systems               |                                                                       |     |             |             |           |           |  |     |         |
| S2330                                                                 | Prepare & Submit Variable Refrigerant Flow Hvac Systems               | 45  | 02-Nov-23 A | 22-Nov-23 A | 2-Nov-23  | 22-Nov-23 |  |     | 100%    |
| S2340                                                                 | Review & Approve Variable Refrigerant Flow Hvac Systems               | 30  | 02-Nov-23 A | 22-Nov-23 A | 2-Nov-23  | 22-Nov-23 |  |     | 100%    |
| Section 23 82 00 Convection Heating And Cooling Units                 |                                                                       |     |             |             |           |           |  |     |         |
| S2430                                                                 | Prepare & Submit Convection Heating And Cooling Units                 | 75  | 13-Sep-23 A | 15-Sep-23 A | 13-Sep-23 | 15-Sep-23 |  |     |         |
| S2440                                                                 | Review & Approve Convection Heating And Cooling Units                 | 45  | 13-Sep-23 A | 15-Sep-23 A | 13-Sep-23 | 15-Sep-23 |  |     | 100%    |
| Division 26 - Electrical                                              |                                                                       |     |             |             |           |           |  |     |         |
| Section 26 29 23 Variable-Frequency Motor Controllers                 |                                                                       |     |             |             |           |           |  |     |         |
| S1670                                                                 | Prepare & Submit Variable-Frequency Motor Controllers                 | 75  | 15-Sep-23 A | 29-Sep-23 A | 15-Sep-23 | 29-Sep-23 |  |     | 100%    |
| S1680                                                                 | Review & Approve Variable-Frequency Motor Controllers                 | 30  | 15-Sep-23 A | 29-Sep-23 A | 15-Sep-23 | 29-Sep-23 |  |     | 100%    |
| Procurement                                                           |                                                                       |     |             |             |           |           |  |     |         |
| S1300                                                                 | Fabricate & Deliver Radaint Runtal Baseboard-MS-1 & 2 - SRS           | 183 | 13-Oct-23 A | 29-Feb-24   | 13-Oct-23 |           |  | 125 |         |
| S1310                                                                 | Fabricate & Deliver EF-8, 10, 21 & 23 Samtepp                         | 40  | 13-Oct-23 A | 15-Nov-23 A | 13-Oct-23 | 15-Nov-23 |  |     | 100%    |
| S1320                                                                 | Fabricate & Deliver Dampers RKB                                       | 150 | 13-Oct-23 A | 22-Jan-24   | 13-Oct-23 | 1.6.24    |  | 143 | 100%    |
| S1340                                                                 | Fabricate & Deliver UV-MS- 1-41 D&B                                   | 88  | 13-Oct-23 A | 22-Jan-24   | 13-Oct-23 |           |  | 144 | 60%     |
| S1350                                                                 | Fabricate & Deliver HP-MS-3-9 D&B                                     | 55  | 13-Oct-23 A | 29-Jan-24   | 13-Oct-23 | 1.15.24   |  | 146 | 100%    |
| S1360                                                                 | Fabricate & Deliver CV-HS-1-11                                        | 60  | 13-Oct-23 A | 21-Nov-23 A | 13-Oct-23 | 21-Nov-23 |  |     | 100%    |
| S1370                                                                 | Fabricate & Deliver UH-HS-1 GC Sales                                  | 40  | 13-Oct-23 A | 12-Nov-23 A | 13-Oct-23 | 12-Nov-23 |  |     | 100%    |
| S1380                                                                 | Fabricate & Deliver CUH- HS-1, 2, 3 GS Sales                          | 20  | 13-Oct-23 A | 08-Nov-23 A | 13-Oct-23 | 8-Nov-23  |  |     | 100%    |
| S1390                                                                 | Fabricate & Deliver radinat runtal HS R2-1, 2, 3, & 4 SRS             | 40  | 13-Oct-23 A | 11-Dec-23   | 13-Oct-23 | 11.30.23  |  | 176 | 100.00% |
| S1400                                                                 | Fabricate & Deliver F-HS-2 & 3 D&B                                    | 40  | 13-Oct-23 A | 15-Nov-23 A | 13-Oct-23 | 15-Nov-23 |  |     | 100%    |
| S1410                                                                 | Fabricate & Deliver L-1 Louver with bird screen RKB                   | 150 | 13-Oct-23 A | 1-Dec-23    | 13-Oct-23 |           |  | 83  | 99%     |
| S1420                                                                 | Fabricate & Deliver RTU-HS- 4 & 5 D&B                                 | 88  | 13-Oct-23 A | 23-Jan-24   | 13-Oct-23 |           |  | 150 | 60%     |
| S1430                                                                 | Fabricate & Deliver BC-HS-1 & 2 D&B                                   | 110 | 13-Oct-23 A | 25-Jan-24   | 13-Oct-23 |           |  | 143 | 66%     |
| S1440                                                                 | Fabricate & Deliver HC-HS-2 to 4 D&B                                  | 70  | 13-Oct-23 A | 21-Nov-23 A | 13-Oct-23 | 21-Nov-23 |  |     | 100%    |
| S1450                                                                 | Fabricate & Deliver AHU-HS-3 D&B                                      | 40  | 13-Oct-23 A | 1-Dec-23    | 13-Oct-23 |           |  | 185 | 97.50%  |
| S1460                                                                 | Fabricate & Deliver ACCU-HS 2 D&B                                     | 120 | 13-Oct-23 A | 30-Jan-24   | 13-Oct-23 |           |  | 143 | 67%     |
| S1470                                                                 | Fabricate & Deliver CP-HS-2 WE                                        | 60  | 13-Oct-23 A | 1-Dec-23    | 13-Oct-23 |           |  | 179 | 98.33%  |
| S1480                                                                 | Fabricate & Deliver HX-HS-2 WE                                        | 140 | 13-Oct-23 A | 18-Jan-24   | 13-Oct-23 | 11.5.23   |  | 154 | 100%    |
| S1490                                                                 | Fabricate & Deliver P-HS-3, 4, 5 & 6 WE                               | 40  | 13-Oct-23 A | 02-Nov-23 A | 13-Oct-23 | 2-Nov-23  |  |     | 100%    |
| S1500                                                                 | Fabricate & Deliver B&G Suction Diffuser WE                           | 120 | 13-Oct-23 A | 28-Nov-23 A | 13-Oct-23 | 28-Nov-23 |  |     | 100%    |
| S1510                                                                 | Fabricate & Deliver B&G Triple Duty Valve WE                          | 80  | 13-Oct-23 A | 29-Feb-24   | 13-Oct-23 | 1.5.24    |  | 99  | 100%    |
| S1520                                                                 | Fabricate & Deliver Flex Hose 6"X 24" WE                              | 100 | 13-Oct-23 A | 26-Dec-23   | 13-Oct-23 | 1.6.23    |  | 143 | 83%     |
| S1530                                                                 | Fabricate & Deliver EXP-HS-2 & 3 WE                                   | 30  | 13-Oct-23 A | 02-Nov-23 A | 13-Oct-23 | 2-Nov-23  |  |     | 100%    |
| S1540                                                                 | Fabricate & Deliver Flex Hose Exp Loops WE                            | 80  | 13-Oct-23 A | 18-Jan-24   | 13-Oct-23 |           |  | 154 | 60%     |
| S3200                                                                 | Fabricate & Deliver FT-MS-1 GC SALES                                  | 30  | 13-Oct-23 A | 02-Nov-23 A | 13-Oct-23 | 2-Nov-23  |  |     | 100%    |
|                                                                       |                                                                       | 35  | 13-Oct-23 A | 15-Nov-23 A | 13-Oct-23 | 15-Nov-23 |  |     | 100%    |
| Construction                                                          |                                                                       |     |             |             |           |           |  |     |         |
|                                                                       |                                                                       | 237 | 10-Oct-23 A | 19-Sep-24   | 10-Oct-23 |           |  | 0   |         |

| Mobilization                                                                                |  | 10  | 10-Oct-23 A | 13-Oct-23 A | 10-Oct-23 | 13-Oct-23 | 100% |
|---------------------------------------------------------------------------------------------|--|-----|-------------|-------------|-----------|-----------|------|
| C6920 Mobilization & Site Prep. Mobilized demo of cielings                                  |  | 10  | 10-Oct-23 A | 13-Oct-23 A | 10-Oct-23 | 13-Oct-23 | 100% |
| Nanuet Senior HS Demolition                                                                 |  | 149 | 20-Feb-24   | 17-Sep-24   |           |           | 0    |
| C5920 Remove Unit Ventilator - First Floor - Nanuet Senior HS                               |  | 14  | 28-Jun-24   | 18-Jul-24   |           |           | 0    |
| C7030 Remove HVAC Ducts & Piping - Nanuet Senior HS                                         |  | 1   | 28-Jun-24   | 28-Jun-24   |           |           | 7    |
| C5950 Remove & Salvage Existing Wainscoting Pipe Enclosure - First Floor - Nanuet Senior HS |  | 14  | 28-Jun-24   | 18-Jul-24   |           |           | 0    |
| C5950 Remove & Salvage Existing Wainscoting Pipe Enclosure - First Floor - Nanuet Senior HS |  | 1   | 1-Jul-24    | 1-Jul-24    |           |           | 7    |
| Basement Architectural                                                                      |  | 54  | 2-Jul-24    | 17-Sep-24   |           |           | 0    |
| C6870 Patch Ceilings - Basement - Nanuet Senior HS                                          |  | 6   | 10-Sep-24   | 17-Sep-24   |           |           | 0    |
| C6910 Patch Walls - Basement - Nanuet Senior HS                                             |  | 2   | 10-Sep-24   | 11-Sep-24   | 1.5.24    |           | 0    |
| C6760 Patch Flooring - Basement - Nanuet Senior HS                                          |  | 3   | 12-Sep-24   | 16-Sep-24   |           |           | 0    |
| C6760 Patch Flooring - Basement - Nanuet Senior HS                                          |  | 1   | 17-Sep-24   | 17-Sep-24   |           |           | 0    |
| Mechanical                                                                                  |  | 48  | 2-Jul-24    | 9-Sep-24    |           |           | 0    |
| C6600 Install Mechanical Ducts & Pipes Hangers - Basement - Nanuet Senior HS                |  | 2   | 2-Jul-24    | 3-Jul-24    | 1.11.24   |           | 7    |
| C6630 Install Above ceiling Terminal Equipment - Basement - Nanuet Senior HS                |  | 6   | 5-Jul-24    | 12-Jul-24   | 1.11.24   |           | 14   |
| C6610 Install HVAC Ducts & Pipes - Basement - Nanuet Senior HS                              |  | 10  | 19-Jul-24   | 1-Aug-24    | 1.11.24   |           | 0    |
| C6620 Insulate HVAC Ducts & Pipes - Basement - Nanuet Senior HS                             |  | 8   | 2-Aug-24    | 13-Aug-24   |           |           | 0    |
| C6640 Mechanical Rough-Ins Inspection - Basement - Nanuet Senior HS                         |  | 3   | 14-Aug-24   | 16-Aug-24   |           |           | 0    |
| C6650 Mechanical Rough-Ins Punchlist - Basement - Nanuet Senior HS                          |  | 3   | 19-Aug-24   | 21-Aug-24   |           |           | 0    |
| C6660 Install Grilles & Diffusers - Basement - Nanuet Senior HS                             |  | 2   | 22-Aug-24   | 23-Aug-24   |           |           | 0    |
| C7120 Install Mechanical Equipment - Basement - Nanuet Senior HS                            |  | 10  | 26-Aug-24   | 9-Sep-24    | 1.11.24   |           | 0    |
| First Floor Architectural                                                                   |  | 45  | 5-Jul-24    | 6-Sep-24    |           |           | 7    |
| C6550 Patch Ceilings - First Floor - Nanuet Senior HS                                       |  | 9   | 26-Aug-24   | 6-Sep-24    |           |           | 7    |
| C6590 Patch Walls - First Floor - Nanuet Senior HS                                          |  | 2   | 26-Aug-24   | 27-Aug-24   |           |           | 7    |
| C6440 Patch Flooring - First Floor - Nanuet Senior HS                                       |  | 2   | 28-Aug-24   | 29-Aug-24   |           |           | 7    |
| C6440 Patch Flooring - First Floor - Nanuet Senior HS                                       |  | 5   | 30-Aug-24   | 6-Sep-24    |           |           | 7    |
| Mechanical                                                                                  |  | 36  | 5-Jul-24    | 23-Aug-24   |           |           | 7    |
| C6280 Install Mechanical Ducts & Pipes Hangers - First Floor - Nanuet Senior HS             |  | 2   | 5-Jul-24    | 8-Jul-24    | 1.11.24   |           | 7    |
| C6290 Install HVAC Ducts & Pipes - First Floor - Nanuet Senior HS                           |  | 10  | 9-Jul-24    | 22-Jul-24   | 1.11.24   |           | 7    |
| C6310 Install Above ceiling Terminal Equipment - First Floor - Nanuet Senior HS             |  | 6   | 9-Jul-24    | 16-Jul-24   |           |           | 11   |
| C6300 Insulate HVAC Ducts & Pipes - First Floor - Nanuet Senior HS                          |  | 8   | 23-Jul-24   | 1-Aug-24    |           |           | 7    |
| C6320 Mechanical Rough-Ins Inspection - First Floor - Nanuet Senior HS                      |  | 2   | 2-Aug-24    | 5-Aug-24    |           |           | 7    |
| C6330 Mechanical Rough-Ins Punchlist - First Floor - Nanuet Senior HS                       |  | 3   | 6-Aug-24    | 8-Aug-24    |           |           | 7    |
| C6340 Install Grilles & Diffusers - First Floor - Nanuet Senior HS                          |  | 1   | 9-Aug-24    | 9-Aug-24    |           |           | 7    |
| C7100 Install Mechanical Equipment - First Floor - Nanuet Senior HS                         |  | 10  | 12-Aug-24   | 23-Aug-24   |           |           | 7    |
| Second Floor Architectural                                                                  |  | 39  | 9-Jul-24    | 30-Aug-24   |           |           | 11   |
| C6230 Patch Ceilings - Second Floor - Nanuet Senior HS                                      |  | 6   | 23-Aug-24   | 30-Aug-24   |           |           | 11   |
| C6270 Patch Walls - Second Floor - Nanuet Senior HS                                         |  | 2   | 23-Aug-24   | 26-Aug-24   |           |           | 11   |
| C6120 Patch Flooring - Second Floor - Nanuet Senior HS                                      |  | 3   | 27-Aug-24   | 29-Aug-24   |           |           | 11   |
| C6120 Patch Flooring - Second Floor - Nanuet Senior HS                                      |  | 1   | 30-Aug-24   | 30-Aug-24   |           |           | 11   |
| Mechanical                                                                                  |  | 33  | 9-Jul-24    | 22-Aug-24   |           |           | 7    |
| C5960 Install Mechanical Ducts & Pipes Hangers - Second Floor - Nanuet Senior HS            |  | 1   | 9-Jul-24    | 9-Jul-24    |           |           | 7    |
| C5970 Install HVAC Ducts & Pipes - Second Floor - Nanuet Senior HS                          |  | 10  | 10-Jul-24   | 23-Jul-24   |           |           | 7    |
| C5990 Install Above ceiling Terminal Equipment - Second Floor - Nanuet Senior HS            |  | 6   | 10-Jul-24   | 17-Jul-24   |           |           | 11   |
| C5980 Insulate HVAC Ducts & Pipes - Second Floor - Nanuet Senior HS                         |  | 5   | 24-Jul-24   | 30-Jul-24   |           |           | 7    |
| C6000 Mechanical Rough-Ins Inspection - Second Floor - Nanuet Senior HS                     |  | 3   | 31-Jul-24   | 2-Aug-24    |           |           | 7    |
| C6010 Mechanical Rough-Ins Punchlist - Second Floor - Nanuet Senior HS                      |  | 3   | 5-Aug-24    | 7-Aug-24    |           |           | 7    |
| C6020 Install Grilles & Diffusers - Second Floor - Nanuet Senior HS                         |  | 1   | 8-Aug-24    | 8-Aug-24    |           |           | 7    |
| C7110 Install Mechanical Equipment - Second Floor - Nanuet Senior HS                        |  | 10  | 9-Aug-24    | 22-Aug-24   |           |           | 7    |
| Roof Structural                                                                             |  | 115 | 20-Feb-24   | 30-Jul-24   |           |           | 24   |
| C5840 Install New Roof Steel Framing for Mechanical Equipment - Roof - Nanuet Senior HS     |  | 5   | 20-Feb-24   | 26-Feb-24   |           |           | 0    |
| C5840 Install New Roof Steel Framing for Mechanical Equipment - Roof - Nanuet Senior HS     |  | 5   | 20-Feb-24*  | 26-Feb-24   | 1.15.24   |           | 0    |
| C5840 Install New Roof Steel Framing for Mechanical Equipment - Roof - Nanuet Senior HS     |  |     |             |             |           |           | 10%  |

|                            |     |            |           |    |     |
|----------------------------|-----|------------|-----------|----|-----|
| Mechanical                 | 84  | 3-Apr-24   | 30-Jul-24 | 24 |     |
| C5880                      | 4   | 03-Apr-24* | 8-Apr-24  | 0  | 0%  |
| C5870                      | 8   | 28-Jun-24  | 10-Jul-24 | 26 | 0%  |
| C7090                      | 12  | 15-Jul-24  | 30-Jul-24 | 24 | 0%  |
| C7130                      | 12  | 15-Jul-24  | 30-Jul-24 | 24 | 10% |
| Testing & Commissioning    | 10  | 23-Aug-24  | 6-Sep-24  | 7  |     |
| TC100                      | 5   | 23-Aug-24  | 29-Aug-24 | 7  | 0%  |
| TC110                      | 5   | 30-Aug-24  | 6-Sep-24  | 7  | 0%  |
| Barr MS                    | 188 | 26-Dec-23  | 19-Sep-24 | 0  |     |
| Demolition                 | 18  | 1-Jul-24   | 25-Jul-24 | 0  |     |
| C6950                      | 3   | 1-Jul-24   | 3-Jul-24  | 0  | 0%  |
| C6960                      | 3   | 5-Jul-24   | 9-Jul-24  | 0  | 0%  |
| C7020                      | 15  | 5-Jul-24   | 25-Jul-24 | 0  | 0%  |
| C6970                      | 2   | 10-Jul-24  | 11-Jul-24 | 0  | 0%  |
| Asbestos Abatement Barr MS | 20  | 17-Jun-24  | 15-Jul-24 | 0  |     |
| C1000                      | 10  | 17-Jun-24* | 28-Jun-24 | 0  | 0%  |
| C1010                      | 9   | 1-Jul-24   | 12-Jul-24 | 0  | 0%  |
| C1020                      | 10  | 1-Jul-24   | 15-Jul-24 | 0  | 0%  |
| Lower Level/Baseament      | 49  | 12-Jul-24  | 19-Sep-24 | 0  |     |
| Architectural              | 8   | 10-Sep-24  | 19-Sep-24 | 0  |     |
| C5320                      | 2   | 10-Sep-24  | 11-Sep-24 | 0  | 0%  |
| C5280                      | 2   | 12-Sep-24  | 13-Sep-24 | 0  | 0%  |
| C5170                      | 4   | 16-Sep-24  | 19-Sep-24 | 0  | 0%  |
| Mechanical                 | 41  | 12-Jul-24  | 9-Sep-24  | 0  |     |
| C4970                      | 1   | 12-Jul-24  | 12-Jul-24 | 0  | 0%  |
| C5000                      | 5   | 15-Jul-24  | 19-Jul-24 | 14 | 0%  |
| C4980                      | 10  | 26-Jul-24  | 8-Aug-24  | 0  | 0%  |
| C4990                      | 4   | 9-Aug-24   | 14-Aug-24 | 0  | 0%  |
| C5010                      | 2   | 15-Aug-24  | 16-Aug-24 | 0  | 0%  |
| C5020                      | 3   | 19-Aug-24  | 21-Aug-24 | 0  | 0%  |
| C5030                      | 2   | 22-Aug-24  | 23-Aug-24 | 0  | 0%  |
| C7170                      | 10  | 26-Aug-24  | 9-Sep-24  | 0  | 0%  |
| First Floor                | 48  | 15-Jul-24  | 19-Sep-24 | 0  |     |
| Architectural              | 9   | 9-Sep-24   | 19-Sep-24 | 0  |     |
| C4140                      | 3   | 9-Sep-24   | 11-Sep-24 | 0  | 0%  |
| C4070                      | 2   | 12-Sep-24  | 13-Sep-24 | 0  | 0%  |
| C3720                      | 4   | 16-Sep-24  | 19-Sep-24 | 0  | 0%  |
| Mechanical                 | 39  | 15-Jul-24  | 6-Sep-24  | 0  |     |
| C3730                      | 1   | 15-Jul-24  | 15-Jul-24 | 0  | 0%  |
| C3750                      | 12  | 16-Jul-24  | 31-Jul-24 | 0  | 0%  |
| C3760                      | 4   | 16-Jul-24  | 19-Jul-24 | 8  | 0%  |
| C3800                      | 8   | 1-Aug-24   | 12-Aug-24 | 0  | 0%  |
| C3870                      | 2   | 13-Aug-24  | 14-Aug-24 | 0  | 0%  |
| C3880                      | 2   | 15-Aug-24  | 16-Aug-24 | 0  | 0%  |
| C4090                      | 4   | 19-Aug-24  | 22-Aug-24 | 0  | 0%  |
| C7160                      | 10  | 23-Aug-24  | 6-Sep-24  | 0  | 0%  |
| Second Floor               | 47  | 16-Jul-24  | 19-Sep-24 | 0  |     |
| Architectural              | 20  | 22-Aug-24  | 19-Sep-24 | 0  |     |
| C4890                      | 4   | 22-Aug-24  | 27-Aug-24 | 0  | 0%  |
| C4780                      | 6   | 28-Aug-24  | 5-Sep-24  | 0  | 5%  |
| C4830                      | 10  | 6-Sep-24   | 19-Sep-24 | 0  | 0%  |
| Mechanical                 | 27  | 16-Jul-24  | 21-Aug-24 | 0  |     |

|                                              |                                                                              |     |            |           |         |    |     |
|----------------------------------------------|------------------------------------------------------------------------------|-----|------------|-----------|---------|----|-----|
| C4540                                        | Install Mechanical Ducts & Pipes Hangers - Second Floor - Barr MS            | 1   | 16-Jul-24  | 16-Jul-24 |         | 0  | 0%  |
| C4550                                        | Install HVAC Ducts & Pipes - Second Floor - Barr MS                          | 8   | 17-Jul-24  | 26-Jul-24 |         | 0  | 0%  |
| C4570                                        | Install Above ceiling Terminal Equipment - Second Floor - Barr MS            | 4   | 17-Jul-24  | 22-Jul-24 |         | 4  | 0%  |
| C4560                                        | Insulate HVAC Ducts & Pipes - Second Floor - Barr MS                         | 4   | 29-Jul-24  | 1-Aug-24  |         | 0  | 0%  |
| C4580                                        | Mechanical Rough-Ins Inspection - Second Floor - Barr MS                     | 2   | 2-Aug-24   | 5-Aug-24  |         | 0  | 0%  |
| C4590                                        | Mechanical Rough-Ins Punchlist - Second Floor - Barr MS                      | 3   | 6-Aug-24   | 8-Aug-24  |         | 0  | 0%  |
| C4600                                        | Install Grilles & Difusers - Second Floor - Barr MS                          | 3   | 9-Aug-24   | 13-Aug-24 |         | 0  | 0%  |
| C7150                                        | Install Mechanical Equipment - Second Floor - Barr MS                        | 6   | 14-Aug-24  | 21-Aug-24 |         | 0  | 0%  |
| <b>Roof</b>                                  |                                                                              |     |            |           |         |    |     |
| <b>Structural</b>                            |                                                                              |     |            |           |         |    |     |
| C1030                                        | Install New Roof Framing for Mechanical Equipment - Roof - Barr MS           | 168 | 26-Dec-23  | 21-Aug-24 |         | 10 |     |
|                                              |                                                                              | 4   | 26-Dec-23  | 29-Dec-23 |         | 0  |     |
| <b>Mechanical</b>                            |                                                                              |     |            |           |         |    |     |
| C5770                                        | Remove Roof Top Exhaust Fan & All Associated Controls & Wiring - Roof - Barr | 31  | 26-Dec-23* | 29-Dec-23 | 1.15.24 | 0  | 10% |
| S2940                                        | Install EF-8, 10, 21 & 23 - Roof - Barr MS                                   | 14  | 10-Jul-24  | 21-Aug-24 |         | 10 |     |
| S2980                                        | Install HP-MS-3-9 - Roof - Barr MS                                           | 17  | 10-Jul-24  | 29-Jul-24 | 1.11.24 | 10 | 95% |
|                                              |                                                                              | 17  | 30-Jul-24  | 21-Aug-24 | 1.5.24  | 10 | 95% |
| C7140                                        | Install New Mechanical Equipment - Roof - Barr MS                            | 17  | 30-Jul-24  | 21-Aug-24 | 1.5.24  | 10 | 66% |
|                                              |                                                                              | 17  | 30-Jul-24  | 21-Aug-24 | 1.5.24  | 10 | 66% |
| <b>Testing &amp; Commissioning - Barr MS</b> |                                                                              |     |            |           |         |    |     |
| TC120                                        | HVAC Testing & Balancing - Barr MS                                           | 20  | 22-Aug-24  | 19-Sep-24 | 1.5.24  | 0  |     |
| TC130                                        | HVAC Commissioning - Barr MS                                                 | 10  | 22-Aug-24  | 5-Sep-24  |         | 0  | 0%  |
|                                              |                                                                              | 10  | 6-Sep-24   | 19-Sep-24 |         | 0  | 0%  |
| <b>Close Outs</b>                            |                                                                              |     |            |           |         |    |     |
| CLO100                                       | Final Inspections                                                            | 27  | 20-Sep-24  | 29-Oct-24 |         | 0  |     |
| CLO110                                       | Punchlist                                                                    | 6   | 20-Sep-24  | 27-Sep-24 |         | 0  | 0%  |
| CLO120                                       | Final Clean Up                                                               | 10  | 30-Sep-24  | 11-Oct-24 |         | 0  | 0%  |
|                                              |                                                                              | 6   | 15-Oct-24  | 22-Oct-24 |         | 0  | 0%  |
| CLO130                                       | Demobilization                                                               | 5   | 23-Oct-24  | 29-Oct-24 |         | 0  | 0%  |