

ORANGE COUNTY MEDICAL EXAMINERS OFFICE

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	%														
						2022			2023			2024							
						NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC

ORANGE COUNTY

NEW MEDICAL EXAMINERS OFFICE

PRE-CONSTRUCTION

PRE1000	BID PROJECT	40	11/30/22	01/24/23	0
PRE1005	BIDS DUE	0	01/24/23		0
PRE1010	CONTRACTOR QUALIFICATIONS	10	01/24/23	02/06/23	0
PRE1020	NOTICE OF AWARD / CONTRACT APPROVAL PERIOD	35	02/07/23	03/27/23	0
PRE1030	NOTICE TO PROCEED TO CONTRACTORS	0	03/28/23		0
SUBMITTALS					
SU1000	GEOTHERMAL SUBMITTALS	10	04/04/23	04/17/23	0
SU1005	TEL / CABLE / DATA SUBMITTALS	1	04/04/23	04/17/23	0
SU1010	Long lead submittals/approvals, STEEL SHOPS	30	04/04/23	05/15/23	0
SU1020	Long lead submittals/approvals, MORTUARY EQUIP.	30	04/04/23	05/15/23	0
SU1025	Long lead submittals/approvals, MASONRY	30	04/04/23	05/15/23	0
SU1015	Long lead submittals/approvals, WINDOWS	50	04/04/23	06/12/23	0
SU1030	Long lead submittals/approvals, CASEWORK	50	04/04/23	06/12/23	0
SITE WORK					
SW1000	Mobilization	5	04/11/23	04/17/23	0
SW1020	Continuous Erosion Controls	249	04/11/23	03/22/24	0
SW1040	Install Constr. Entrances / Fencing	3	04/12/23	04/14/23	0
SW1025	Re-Route Existing Utilities to be moved	15	04/13/23	05/03/23	0
SW1035	Survey New Building and Geo Well Field	5	04/18/23	04/24/23	0
SW1030	Re-Route Existing Tel / Cable / Data to OCOC	45	04/18/23	06/19/23	0
SW1050	Strip and Stockpile Topsoil - building footprint	3	04/25/23	04/27/23	0



THE PALOMBO GROUP
ORANGE COUNTY MEDICAL EXAMINER OFF
Milestone Schedule

		Activity		Activity Description		Orig	Early Start	Early Finish	%	2022												2023												2024											
		ID					Dur				NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN															
		A01425	ROOF BLOCKING & ROOFING				25	10/09/23	11/10/23	0																																			
		A01465	FIRE SUPPRESSION ROUGH IN WORK				15	10/16/23	11/03/23	0																																			
		A01445	INTERIOR SHEER MASONRY WALLS				20	11/02/23	11/29/23	0																																			
		A01440	EXTERIOR WINDOW WALL , STOREFRONT & DOORS				30	11/23/23	01/03/24	0																																			
		A01460	FIRE PROTECTION ROUGH-IN				15	11/30/23	12/20/23	0																																			
		A01520	INTERIOR METAL STUD ASSEMBLIES				25	11/30/23	01/03/24	0																																			
		A10000	TEMPORARY HEAT - PROVIDED BY GENERAL				49	11/30/23	02/06/24	0																																			
		A01455	MECHANICAL / PLUMBING ROUGH-IN				25	12/14/23	01/17/24	0																																			
		A01490	ELECTRICAL ROUGH-IN				25	12/14/23	01/17/24	0																																			
		A01496	FIRE ALARM - NETWORK - SECURITY CABLING				15	12/21/23	01/10/24	0																																			
		A01441	BUILDING FULLY ENCLOSED AND WEATHER TIGHT				0		01/03/24	0																																			
		A01450	DRYWALL PARTITIONS				30	01/04/24	02/14/24	0																																			
		A01470	INTERIOR CEILING SYSTEMS				25	02/01/24	03/06/24	0																																			
		A01475	INTERIOR DOOR & WINDOW SYSTEMS				20	02/15/24	03/13/24	0																																			
		A01525	INSTALL / CONNECT SINKS / PLUMBING FIXTURES				10	03/07/24	03/20/24	0																																			
		A01495	LIGHTING SYSTEMS				20	03/07/24	04/03/24	0																																			
		A01471	INSTALL MECH. EQUIPMENT				25	03/07/24	04/10/24	0																																			
		A01480	INTERIOR WALL FINISHES				30	03/14/24	04/24/24	0																																			
		A01500	ELECTRICAL TRIM / DEVICES				25	04/11/24	05/15/24	0																																			
		A01485	FLOOR FINISHES				25	04/25/24	05/29/24	0																																			
		A01535	MORTUARY EQUIP. INSTALLATION / COMMISSIONING				25	05/16/24	06/19/24	0																																			
		A01505	INSTALL FINAL CASEWORK				10	05/30/24	06/12/24	0																																			

The Gantt chart displays the project schedule from November 2022 to June 2024. The timeline is divided into quarters for each year. Activities are represented by horizontal bars with start and end dates. The chart shows a sequential flow of tasks, with some overlapping. The timeline is divided into quarters for each year.

ORANGE COUNTY MEDICAL EXAMINERS OFFICE

|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|

