Pound Ridge Fire Department

Milestone Schedule 06.11.2024









ID 1	Task Name Bidding	Start 6/11/24	Finish 7/30/24	2024	2025	2026
_	Didding	0,11,24	7730724			
2	Issue for Bid	6/11/24	6/11/24	•		
3	Bid Walkthrough	6/19/24	6/19/24	● 6/19		
4	Bid Opening	7/2/24	7/2/24	● 7/2		
5	Apparent Low Bidder Scope Reviews	7/2/24	7/9/24	>1		
6	Fire Commissioner Award	7/9/24	7/9/24	7/9		
7	Contracts, Bonds & Insurances	7/10/24	7/30/24	>=		
8	Building Permit	6/11/24	7/22/24	_		
9	Building Department Review	6/11/24	7/22/24	IIII		
10	Construction	7/10/24	6/9/26	-		
11	Pre-Construction	7/10/24	9/3/24	•		
12	Submittals	7/10/24	10/1/24	→		
13	Construction Phase	9/4/24	3/17/26	>		
14	Substantial Completion (Ready for Owner Occupancy)	3/17/26	3/17/26	Substantial Comp	letion (Ready for Owner Occupancy)	*
15	Commissioning, Punchlist + Closeout	3/18/26	6/9/26		Ч	
16	Final Completion	6/9/26	6/9/26		Final Com	pletion 6/9