

41	Electrical rough	Wed 11-May-22	Tue 31-May-22	15			Electrical rough
42	Plumbig rough	Wed 11-May-22	Mon 30-May-22	14			Plumbig rough
43	exterior finish	Wed 04-May-22	Tue 31-May-22	20			exterior finish
44	finish roofing / tie in	Wed 30-Mar-22	Tue 26-Apr-22	20			finish roofing / tie in
45	Exterior concrete Sidewalks	Sat 28-May-22	Fri 24-Jun-22	20			Exterior concrete Sidewalks
46	Sheet rock / tapingc/ Paint	Tue 07-Jun-22	Mon 18-Jul-22	30			Sheet rock / tapingc/ Paint
47	Ceilings	Tue 19-Jul-22	Mon 08-Aug-22	15			Ceilings
48	Architechtrual finishes	Tue 19-Jul-22	Mon 08-Aug-22	15			Architechtrual finishes
49	MEP finishes	Tue 19-Jul-22	Mon 15-Aug-22	20			MEP finishes
50	Final Cleaning / training / turnover	Tue 16-Aug-22	Mon 05-Sep-22	15			Final Cleaning / training / turnover
51	C of O Inspection	Tue 23-Aug-22	Tue 23-Aug-22	1			◆ C of O Inspection
52	startup and balancing	Tue 16-Aug-22	Mon 05-Dec-22	80			startup and balancing
53	<b><u>Existing Cafeteria Renovation</u></b>	Tue 28-Jun-22	Tue 06-Sep-22	51			Existing Cafeteria Renovation SUMmer 202
54	Demo Space/MEPS	Tue 28-Jun-22	Thu 07-Jul-22	8			Demo Space/MEPS
55	New Mechanical / MEP rough	Fri 08-Jul-22	Thu 04-Aug-22	20			New Mechanical / MEP rough
56	Framing	Fri 05-Aug-22	Tue 16-Aug-22	8			Framing
57	Sheetrock	Fri 12-Aug-22	Mon 29-Aug-22	12			Sheetrock
58	Paint / finishes	Tue 30-Aug-22	Tue 06-Sep-22	6			Paint / finishes
59	Mechanical Startup and balancing	Wed 07-Sep-22	Fri 09-Dec-22	68			Mechanical Startup and balancing
60	<b><u>GYM MEP Second Shift work</u></b>	Thu 16-Dec-21	Mon 15-Aug-22	173			GYM MEP Second Shift work
61	New unit install	Tue 01-Feb-22	Mon 04-Apr-22	45			New unit install
62	Duct work install	Tue 05-Apr-22	Mon 09-May-22	25			Duct work install
63	Copper runs	Tue 05-Apr-22	Mon 09-May-22	25			Copper runs
64	Diffusers and grills	Tue 10-May-22	Mon 23-May-22	10			Diffusers and grills
65	Demo Existing Mechanical	Tue 28-Jun-22	Mon 29-Aug-22	45			Demo Existing Mechanical
66	Mechanical Startup and balancing	Tue 24-May-22	Fri 09-Dec-22	144			Mechanical Startup and balancing
67	<b><u>Existing BLDG MEP / ceilings Second</u></b>	Thu 16-Dec-21	Mon 15-Aug-22	173			Existing BLDG MEP / ceilings Second shif
68	Relocate existing fresh air intake at	Mon 27-Dec-21	Fri 07-Jan-22	10			Relocate existing fresh air intake at ca
69	Chiller line / ceiling removal	Thu 16-Dec-21	Wed 23-Mar-22	70			Chiller line / ceiling removal
70	New Ceiling unit install	Tue 28-Jun-22	Mon 19-Sep-22	60			New Ceiling unit install
71	New Copper runs / condensate	Thu 16-Dec-21	Wed 23-Mar-22	70			New Copper runs / condensate
72	Electrical tie ins	Tue 28-Jun-22	Mon 29-Aug-22	45			Electrical tie ins
73	New ceilings	Tue 12-Jul-22	Mon 29-Aug-22	35			New ceilings
74	Demo Existing Mechanical	Tue 28-Jun-22	Mon 08-Aug-22	30			Demo Existing Mechanical
75	New units tie ins	Mon 04-Jul-22	Thu 01-Sep-22	44			New units tie ins
76	Floor / finishes repair	Tue 05-Jul-22	Mon 15-Aug-22	30			Floor / finishes repair
77	Mechanical Start up And balancing	Tue 16-Aug-22	Fri 09-Dec-22	84			Mechanical Start up And balancing
78	<b><u>New Switch gear power shutdown</u></b>	Thu 30-Jun-22	Wed 13-Jul-22	10			New Switch gear power shutdown DBL Shifts
79	Provide generator and tie into	Thu 30-Jun-22	Fri 01-Jul-22	2			Provide generator and tie into building
80	Shut power to building	Mon 04-Jul-22	Mon 04-Jul-22	1			Shut power to building
81	Disconnect old Switch gear	Tue 05-Jul-22	Tue 05-Jul-22	1			Disconnect old Switch gear
82	Remove old switch gear from	Wed 06-Jul-22	Wed 06-Jul-22	1			Remove old switch gear from building
83	Rig new gear into building	Thu 07-Jul-22	Thu 07-Jul-22	1			Rig new gear into building
84	Build new Gear	Fri 08-Jul-22	Fri 08-Jul-22	1			Build new Gear
85	CTs and lugs	Mon 11-Jul-22	Mon 11-Jul-22	1			CTs and lugs

86	Tie building into new switch gear	Tue 12-Jul-22	Wed 13-Jul-22	2			Tie building into new switch gear
87	<b><u>Site work summer 2022</u></b>	Tue 28-Jun-22	Thu 01-Sep-22	48			Site work summer 2022
88	Concrete sidewalk demo	Tue 28-Jun-22	Mon 22-Aug-22	40			Concrete sidewalk demo
89	New conc. Sidewalk forms	Tue 05-Jul-22	Mon 08-Aug-22	25			New conc. Sidewalk forms
90	New Conc. Sidewalk pour	Tue 19-Jul-22	Mon 29-Aug-22	30			New Conc. Sidewalk pour
91	New Asphalt at entrance + stripeing	Tue 05-Jul-22	Wed 03-Aug-22	22			New Asphalt at entrance + stripeing
92	Soil and seeding	Thu 04-Aug-22	Wed 24-Aug-22	15			Soil and seeding
93	<b><u>Submittals Long Leed Submission</u></b>	Thu 14-Oct-21	Wed 10-Nov-21	20			Submittals Long Leed Submission
94	Casework / Shop drawings	Thu 14-Oct-21	Wed 27-Oct-21	10			Casework / Shop drawings
95	Windows / Shop Drawings	Thu 14-Oct-21	Wed 27-Oct-21	10			Windows / Shop Drawings
96	Mechanical units	Thu 14-Oct-21	Wed 27-Oct-21	10			Mechanical units
97	Doors	Thu 14-Oct-21	Wed 27-Oct-21	10			Doors
98	Steel / rebar / Shop Drawings	Thu 14-Oct-21	Wed 27-Oct-21	10			Steel / rebar / Shop Drawings
99	Main electrical Equipment	Thu 14-Oct-21	Wed 27-Oct-21	10			Main electrical Equipment
100	Gym Equipment	Thu 14-Oct-21	Wed 27-Oct-21	10			Gym Equipment
101	Lighting fixtures	Thu 14-Oct-21	Wed 27-Oct-21	10			Lighting fixtures
102	Roof insulation	Thu 14-Oct-21	Wed 27-Oct-21	10			Roof insulation
103	Brick	Thu 14-Oct-21	Wed 27-Oct-21	10			Brick
104	Drinking fountains	Thu 14-Oct-21	Wed 27-Oct-21	10			Drinking fountains
105	Coordination drawings	Thu 14-Oct-21	Wed 27-Oct-21	10			Coordination drawings
106	Site work catch basins / vaults	Thu 14-Oct-21	Wed 27-Oct-21	10			Site work catch basins / vaults

Type here to add a new task

<b>NEWBURGH ECSD</b>		Phase 3: 2019 Capital Improvement Project
13940.18	<b>FORM OF PROPOSAL GENERAL CONSTRUCTION</b>	004010 - 1

**SECTION 004010**

**FORM OF PROPOSAL GENERAL CONSTRUCTION**

**PART 1 GENERAL**

**01. SUMMARY**

Fill in information:

Date:
TO:
Newburgh Enlarged City School District:
124 Grand Street
Newburgh, New York 12550
FROM:
BIDDER NAME & ADDRESS

**02. GENERAL**

Pursuant to, and in compliance with, the Procurement and Contracting Requirements, Conditions of the Contract, relative thereto and all of the Contract Documents, including any Addenda issued by the Architect and mailed or delivered to the undersigned prior to the opening of Bids, whether received by the undersigned or not, we, \_\_\_\_\_

- 1) having visited the site and being familiar with all conditions and requirements of the Work, hereby propose to furnish all plant, labor, supplies, materials and equipment incidental to GENERAL CONSTRUCTION WORK as required by and in strict accord with the applicable provisions of the Drawings and Specifications entitled (Insert project title Here) all to the satisfaction and approval of the Architect and the Owner in accordance with the terms and conditions of the Contract Documents for the following sum:

DOLLARS
( \$ _____ )
BASE BID

**03. BID GUARANTEE**

The undersigned Bidder agrees to execute a contract for this Work in the above amount and to furnish surety as specified within [10] days after a written Notice of Award, if offered within 45 days after receipt of bids, and on failure to do so agrees to forfeit to Owner the attached cash, cashier's check, certified check, U.S. money order, or bid bond, as liquidated damages for such failure, in the following amount constituting five percent (5%) of the Base Bid.

- 1) In the event Owner does not offer Notice of Award within the time limits stated above, Owner will return to the undersigned the cash, cashier's check, certified check, U.S. money order, or bid bond.

**04. TIME OF COMPLETION**

It is agreed by the undersigned that after receipt of a Notice of Award and a consummation of a Contract Agreement in accord with the terms of the Contract Documents, he will start work within 10 (or Insert number) consecutive calendar days of this notice to