

SECTION 01 1100 - MILESTONE SCHEDULE

PART 1 - GENERAL

1.1 Milestone

The following milestone schedule serves as a basis for bidding. A Master Schedule will be developed at a general meeting with the successful bidder immediately upon Letter of Intent to Award the Contract. This sequence and time frame has been coordinated with the Owner, no acceleration or changes will be permitted. The Contractor will coordinate activities, forward submittals, deliver materials and provide necessary manpower to meet the milestones listed below.

1.2 Milestone Schedule

Install Pre-Purchased UV's by North Salem CSD immediately; Relace piping in the summer:

- | | |
|--------------------------------------|--|
| a. Project Bid Document Dated | February 23, 2022 |
| b. Owner Pre-Purchase Equipment: | Week of Feb 28, 2022 |
| c. Bid Documents Available | March 9, 2022 |
| d. Pre-Bid Meeting: | March 23, 2022 |
| e. Bid Opening | March 31, 2022 |
| f. Contracts: | April 7, 2022 |
| g. Materials Submittals & Approvals: | April 8, 2022 through April 20, 2022 |
| h. If Equipment Arrives: | April 11, 2022* |
| i. Install UV's Only*: | Week of April 11, 2022
(Or weekends thereafter until the end of school) |
| j. Construction (Interior) Start: | June 27, 2022 |
| k. Substantial Completion: | August 5, 2022 |

All work required by any of the Owner's representatives and consultants, including the Architect, Architect's consultants, Owner's Attorneys, etc., to execute final close-out of contract after 60 days beyond Milestone dates if determined to be caused by contractor, shall result in payment(s) to the Owner's representatives and consultants, including the Architect, Architect's consultants, Owner's Attorneys, etc., in the form of a change order deduct to the base contract.

PART 2 - PRODUCTS (Not Applicable)

PART 3 - EXECUTION (Not Applicable)

END OF SECTION 01 1100