

- NOTES:**
- EXISTING CONDITIONS DEPICTED ON THIS PLAN HAVE BEEN TAKEN FROM SURVEYS PREPARED BY BAKER & WATSON, SURVEYING AND ENGINEERING, P.C.
 - THIS PLAN IS FOR TEMPORARY EROSION AND SEDIMENT CONTROL INFORMATION ONLY.
 - PRIOR TO BEGINNING ANY CLEARING, GRUBBING OR EXCAVATION, ALL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED IN ACCORDANCE WITH ALL THE PLANS AND SPECIFICATIONS. EROSION AND SEDIMENT CONTROL MEASURES SHALL BE MAINTAINED THROUGHOUT THE STABILIZED, FINAL STABILIZATION OF LANDSCAPED AREAS SHALL BE IN ACCORDANCE WITH THE LANDSCAPE PLAN.
 - THE CONTRACTOR SHALL INSPECT AND MAINTAIN ON-SITE EROSION AND SEDIMENT CONTROL MEASURES ON A DAILY BASIS. ALL COLLECTED SEDIMENT WITHIN SEDIMENT BARRIERS SHALL BE REMOVED PERIODICALLY AS REQUIRED TO MAINTAIN THE FUNCTION OF THE SEDIMENT BARRIERS. ALL SEDIMENT COLLECTED SHALL BE RESPAVED ON-SITE WITHIN STABILIZED AREAS AS DIRECTED BY THE OWNERS REPRESENTATIVE.
 - THE QUALIFIED INSPECTOR SHALL INSPECT DOWNSTREAM CONDITIONS FOR EVIDENCE OF SEDIMENTATION ON A WEEKLY BASIS, AFTER EACH RAINSTORM AND AS MAY BE REQUIRED OR DIRECTED BY ALL APPLICABLE APPROVALS AND PERMITS. THE CONTRACTOR SHALL IMMEDIATELY PROVIDE A WRITTEN REPORT ON FINDINGS OF SEDIMENT IN DOWNSTREAM AREAS IN ACCORDANCE WITH NY GENERAL PERMIT FOR STORMWATER DISCHARGES FROM CONSTRUCTION ACTIVITIES (GP-0-015-002) TO ALL AUTHORITIES HAVING JURISDICTION AND MAKE REPAIRS AS REQUIRED OR DIRECTED. SINCE MORE THAN 5 ACRES WILL BE OPEN AT ONE TIME, THIS REQUIRES 2 INSPECTIONS PER WEEK, SEPARATED BY 2 DAYS.
 - ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED BY THE CONTRACTOR AS REQUIRED/WARRANTED BY FIELD CONDITIONS AND AS DIRECTED BY THE OWNERS REPRESENTATIVE, JMC, AND/OR ANY AUTHORITY HAVING JURISDICTION.
 - STOCKPILING OF CONSTRUCTION MATERIAL SHALL BE PLACED ON-SITE IN THE AREA DESIGNATED ON THIS PLAN OR AS APPROVED BY THE OWNERS REPRESENTATIVE. STOCKPILED EXCAVATED MATERIAL SHALL HAVE TWO ROWS OF SILT FENCE LOCATED AROUND ITS PERIMETER. ALL STOCKPILED MATERIAL SHALL BE MAINTAINED IN AN ORDERLY MANNER SO AS NOT TO IMPED EROSION AND/OR VEHICULAR TRAFFIC CIRCULATION ROUTES.
 - DUST SHALL BE CONTROLLED BY SPRINKLING OR OTHER APPROVED METHODS AS NECESSARY, OR AS DIRECTED BY THE OWNERS REPRESENTATIVE.
 - ALL EXPOSED SLOPES AND GRADED/DISTURBED AREAS, THAT WILL NOT BE FURTHER DISTURBED WITHIN 14 CALENDAR DAYS (7 DAYS FOR CONSTRUCTION SITES THAT EITHER DIRECTLY DISCHARGE TO ONE OF THE 300(A) WATERSHEDS LISTED IN APPENDIX E OF THE GENERAL PERMIT OR ARE LOCATED WITHIN ONE OF THE WATERSHEDS LISTED IN APPENDIX E OF THE GENERAL PERMIT), SHALL BE TEMPORARILY SEEDED WITHIN 24 HOURS OF DISTURBANCE. IN ACCORDANCE WITH THE NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION (NYDEC) "EROSION AND SEDIMENT CONTROL GUIDELINES" AND THE ANSI A300 "BEST MANAGEMENT PRACTICES FOR TREE AND SHRUB PLANTING, TRANSPLANTING, MAINTENANCE AND CARE," PREPARED BY THE INTERNATIONAL SOCIETY OF ARBORICULTURE (ISA), LATEST EDITIONS, AS FOLLOWS:
 - SEED MATURE AND RATE OF APPLICATION:
 - IN SPRING, SUMMER OR EARLY FALL, SEED THE AREA WITH HYBRID GRASS (ANNUAL OR PERENNIAL) AT 30 POUNDS PER ACRE (APPROXIMATELY 0.7 POUNDS/1000 SQUARE FEET) OR USE 1 POUND/1000 SQUARE FEET.
 - LATE FALL OR EARLY WINTER, SEED THE AREA WITH CERTIFIED "ARBORETOX" WINTER RYE (CERIAL RYE) AT 100 POUNDS PER ACRE (2.5 POUNDS/1000 SQUARE FEET).
 - APPLICATION SHALL BE UNIFORM BY MECHANICAL OR HYDROSEED METHODS.
 - MULCH ALL SEEDING AREAS WITH STRAW AT A RATE OF 2 TONS PER ACRE (90 POUNDS PER 1,000 SQUARE FEET) SUCH THAT THE MULCH FORMS A CONTINUOUS BLANKET.
 - ALL SEEDING AREAS SHALL BE FERTILIZED, RESEED, AND MULCHED AS NECESSARY TO MAINTAIN VIGOROUS, DENSE VEGETATIVE COVER.
 - TEMPORARY SEED MIXTURES SHALL NOT BE PLACED ON AREAS WHERE FINAL GRADE HAS BEEN ESTABLISHED AND TOPSOIL HAS BEEN PLACED UNLESS OTHERWISE DIRECTED BY THE PROJECT LANDSCAPE ARCHITECT.
 - SEQUENCE OF CONSTRUCTION IS DEPICTED ON DRAWING C-421.
 - VEGETATIVE WASTE FROM INVASIVE SPECIES SHALL BE GROUND AND CHIPPED TO BE COMPOSTED AT AN OFF-SITE LOCATION. THE COMPOSTING PROCESS INVOLVES HIGH TEMPERATURES WHICH KILL SEEDS AND ROOT STOCK OF INVASIVE SPECIES. THEREFORE THE COMPOSTING AREA SHALL BE SEGREGATED FROM OTHER PROCESSING AREAS TO AVOID CROSS-CONTAMINATION AND LOCATED OFF-SITE. NO HERBICIDES SHALL BE APPLIED TO THE VEGETATION PRIOR TO REMOVAL, AS HERBICIDE RESIDUE CAN CONTAMINATE THE COMPOSTED MATERIAL, AS WELL AS LEACHING INTO AREAS SURROUNDING THE PROCESSING SITE AND STOCKPILE AREAS.
 - APPROXIMATELY 13.9 ACRES OF WOODLAND AREA WILL BE CLEARED.






TABLE OF SOIL RESTORATION REQUIREMENTS


TYPE OF SOIL DISTURBANCE	SOIL RESTORATION REQUIREMENTS	COMMENTS/EXAMPLES
NO SOIL DISTURBANCE	RESTORATION NOT PERMITTED	PRESERVATION OF NATURAL FEATURES
MINIMAL SOIL DISTURBANCE	RESTORATION NOT REQUIRED	CLEARING AND GRUBBING
AREAS WHERE TOPSOIL IS STRIPPED ONLY (NO CHANGE IN GRADE)	HSG A&B APPLY 4 BUCKETS OF TOPSOIL	PROTECT AREA FROM ANY ONGOING CONSTRUCTION ACTIVITIES
AREAS OF CUT OR FILL	HSG A&B ADEQUATE AND APPLY 4 BUCKETS OF TOPSOIL	CLEARING AND GRUBBING
HEAVY TRAFFIC AREAS ON SITE (ESPECIALLY IN A ZONE 5 TO 25 FEET FROM BUILDINGS BUT NOT WITHIN A 100' PERIMETER AROUND FOUNDATION WALLS)	APPLY FULL SOIL RESTORATION (DECOMPACTION AND COMPOST ENHANCEMENT)	
AREAS WHERE RUNOFF REDUCTION AND/OR INFILTRATION PRACTICES ARE APPLIED	RESTORATION NOT REQUIRED. ENHANCE THE REDUCTION SPECIFIED OR APPROPRIATE PRACTICES	KEEP CONSTRUCTION EQUIPMENT FROM CROSSING THESE AREAS TO PREVENT RECYCLED PRACTICES FROM ANY ONGOING CONSTRUCTION ACTIVITIES (CONSTRUCTION FENCE AREA)
REDEVELOPMENT PROJECTS	SOIL RESTORATION IS REQUIRED ON REDEVELOPMENT PROJECTS IN AREAS WHERE EXISTING WETLANDS ARE TO BE COVERED TO PERVIOUS AREA	

TABLE OF SOIL RESTORATION REQUIREMENTS NOTES:

- AERATION INCLUDES THE USE OF MACHINES SUCH AS TRACTOR-DRAWN IMPLEMENTS WITH COULTER MARKING A NARROW SLIT IN THE SOIL, A ROLLER WITH MANY SPIRES MAKING INDENTATIONS IN THE SOIL, OR PRODS WHICH FUNCTION LIKE A WEAVER-BEARD.
- PER "DEEP RIPPING AND DE-COMPACTION, NYDEC 2008"



Date	Description	No.
12/16/2022	REV. PER WATERSHED INSPECTOR GENERAL COMMENTS	5
12/05/2022	REV. SITE GRADING	4
10/14/2022	REV. FOR NYDEC SUBMISSION	3
03/25/2022	REV. PER TOWN COMMENTS	2



Project: LINCOLN LOGISTICS BREWSTER
TOWN OF SOUTHEAST PUTNAM COUNTY NEW YORK

Drawing Title: EROSION & SEDIMENT CONTROL PLAN C (3 OF 5)

Project No. 190065201
Date: 12/28/2022
Drawn By: JMSK
Checked By: CZMF
Drawing No. C-403
Sheet 51 of 97

Project No. 190065201