

Project Lead: William Devine

WBS	Task Name	Start	Finish	Duration	RESPONSIBILT Y	LOCATION	49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39				
1	<u>Mobilization</u>	Mon 02-Dec-24	Mon 02-Dec-24	1																																																	
2	Night Shift at schools from Dec-June	Mon 02-Dec-24	Fri 27-Jun-25	150																																																	
3	Montgomery Elementary	Mon 30-Jun-25	Mon 30-Jun-25	1																																																	
4	High School	Mon 02-Dec-24	Mon 02-Dec-24	1																																																	
5	Berea Elementary	Mon 02-Dec-24	Mon 02-Dec-24	1																																																	
6	Maybrook Elementary	Mon 30-Jun-25	Mon 30-Jun-25	1																																																	
7	Walden Elementary	Mon 02-Dec-24	Mon 02-Dec-24	1																																																	
8	East Coldenham Elementary	Mon 30-Jun-25	Mon 30-Jun-25	1																																																	
9	<u>Work breakdown</u>	Mon 02-Dec-24	Sat 23-Aug-25	190																																																	
10	<u>Montgomery Elementary</u>	Mon 30-Jun-25	Fri 22-Aug-25	40																																																	
11	Storefronts/lobby/office	Mon 30-Jun-25	Sat 23-Aug-25	40																																																	
12	Renovations	Mon 30-Jun-25	Fri 22-Aug-25	40																																																	
13	Final Cleaning	Mon 25-Aug-25	Wed 27-Aug-25	3																																																	
14	Substantial completion	Thu 28-Aug-25	Thu 28-Aug-25	1																																																	
15	<u>High School</u>	Mon 02-Dec-24	Fri 22-Aug-25	190																																																	
16	New Mechanical piping	Mon 02-Dec-24	Fri 22-Aug-25	190																																																	
17	New Electrical for Mechanical	Mon 02-Dec-24	Fri 22-Aug-25	190																																																	
18	Abatement	Sat 21-Dec-24	Fri 27-Dec-24	5																																																	
19	Boilers	Mon 26-May-25	Fri 22-Aug-25	65																																																	
20	Storefronts/lobby/office	Mon 30-Jun-25	Fri 22-Aug-25	40																																																	
21	Renovations	Mon 30-Jun-25	Fri 22-Aug-25	40																																																	
22	Final Cleaning	Mon 25-Aug-25	Wed 27-Aug-25	3																																																	
23	Substantial completion	Thu 28-Aug-25	Thu 28-Aug-25	1																																																	
24	<u>Berea Elementary</u>	Mon 02-Dec-24	Fri 22-Aug-25	190																																																	
25	New Mechanical piping	Mon 02-Dec-24	Fri 22-Aug-25	190																																																	
26	New Electrical infrastructure	Mon 02-Dec-24	Fri 22-Aug-25	190																																																	
27	New plumbing Infrastructure	Mon 02-Dec-24	Fri 22-Aug-25	190																																																	
28	Storefronts/lobby/office/concerete	Mon 30-Jun-25	Fri 22-Aug-25	40																																																	
29	Renovations	Mon 30-Jun-25	Fri 22-Aug-25	40																																																	
30	Final Cleaning	Mon 25-Aug-25	Wed 27-Aug-25	3																																																	
31	Substantial completion	Thu 28-Aug-25	Thu 28-Aug-25	1																																																	
32	<u>Maybrook Elementary</u>	Mon 30-Jun-25	Fri 22-Aug-25	40																																																	
33	New Mechanical	Mon 30-Jun-25	Fri 22-Aug-25	40																																																	
34	New Electrical	Mon 30-Jun-25	Fri 22-Aug-25	40																																	</																

39	Substantial completion	Thu 28-Aug-25	Thu 28-Aug-25	1		Substantial completion
40	<u>Walden Elementary</u>	Mon 02-Dec-24	Fri 22-Aug-25	190	Walden Elementary	
41	New Mechanical piping	Mon 02-Dec-24	Fri 22-Aug-25	190	New Mechanical piping	
42	New Electrical infrastructure	Mon 02-Dec-24	Fri 22-Aug-25	190	New Electrical infrastructure	
43	New plumbing Infrastructure	Mon 02-Dec-24	Fri 22-Aug-25	190	New plumbing Infrastructure	
44	Storefronts/lobby/office/concerete	Mon 30-Jun-25	Fri 22-Aug-25	40		Storefronts/lobby/office/concerete
45	Renovations	Mon 30-Jun-25	Fri 22-Aug-25	40		Renovations
46	Final Cleaning	Mon 25-Aug-25	Wed 27-Aug-25	3		Final Cleaning
47	Substantial completion	Thu 28-Aug-25	Thu 28-Aug-25	1		Substantial completion
48	<u>East Coldenham Elementary</u>	Mon 30-Jun-25	Fri 22-Aug-25	40		East Coldenham Elementary
49	New Mechanical	Mon 30-Jun-25	Fri 22-Aug-25	40		New Mechanical
50	New Electrical	Mon 30-Jun-25	Fri 22-Aug-25	40		New Electrical
51	New plumbing	Mon 30-Jun-25	Fri 22-Aug-25	40		New plumbing
52	Storefronts/lobby/office	Mon 30-Jun-25	Fri 22-Aug-25	40		Storefronts/lobby/office
53	Renovations	Mon 30-Jun-25	Fri 22-Aug-25	40		Renovations
54	Final Cleaning	Mon 25-Aug-25	Wed 27-Aug-25	3		Final Cleaning
55	Substantial completion	Thu 28-Aug-25	Thu 28-Aug-25	1		Substantial completion
56	<u>District office</u>	Mon 30-Jun-25	Fri 22-Aug-25	40		District office
57	New mechanical/Electric/plumbing	Mon 30-Jun-25	Fri 22-Aug-25	40		New mechanical/Electric/plumbing
58	Substancial completion	Mon 25-Aug-25	Mon 25-Aug-25	1		Substancial completion
59	<u>Submittals</u>	Mon 02-Dec-24	Fri 24-Jan-25	40	Submittals	
60	Boilers	Mon 02-Dec-24	Fri 27-Dec-24	20	Boilers	
61	Mechanical equipment	Mon 02-Dec-24	Fri 27-Dec-24	20	Mechanical equipment	
62	Storefronts	Mon 16-Dec-24	Fri 10-Jan-25	20	Storefronts	
63	General submittals	Mon 09-Dec-24	Fri 03-Jan-25	20	General submittals	

Type here to add a new task

Oct-25					Nov-25					Dec-25		
40	41	42	43	44	45	46	47	48	49	50	51	52

pletion

Completion

Completion