

Section 003113, Exhibit 1

ID	Task Mode	Task Name	Duration	Start	Finish	Half 1, 2023														Half 2, 2023				Half 1, 2024		
						D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M					
1		CSDNR 29M Bond Projects																								
2																										
149		Phase 2A	563 days?	Mon 11/20/23	Fri 2/6/26																					
150		Design, Planning, & Development	108 days	Mon 11/20/23	Wed 4/17/24																					
157		SED Submission & Review	232 days	Mon 4/8/24	Thu 3/6/25																					
160		Bid & Award PHASE 2A	37 days	Thu 3/6/25	Fri 4/25/25																					
161		Advertise projects	3 days	Mon 3/10/25	Wed 3/12/25																					
162		Publish plans to CSArch planroom	1 day	Fri 3/14/25	Fri 3/14/25																					
163		Pre-bid conference	1 day	Fri 3/21/25	Fri 3/21/25																					
164		Last prime contractor RFI due date	1 day	Tue 4/1/25	Tue 4/1/25																					
165		Last Bid addenda issued by CSArch	1 day	Fri 4/4/25	Fri 4/4/25																					
166		Bid opening (bids due NLT 11AM)	1 day	Fri 4/11/25	Fri 4/11/25																					
167		Reference, financial, background check	5 days	Fri 4/11/25	Thu 4/17/25																					
168		Bid leveling	4 days	Tue 4/15/25	Fri 4/18/25																					
169		BOE recommendation Letter issued to District (~2PM)	1 day	Fri 4/18/25	Fri 4/18/25																					
170		Bid award / BOE meeting	1 day	Thu 4/24/25	Thu 4/24/25																					
171		Issue NTP	1 day	Fri 4/25/25	Fri 4/25/25																					
172		Abatement	4 days	Mon 6/30/25	Thu 7/3/25																					
173		TES	4 days	Mon 6/30/25	Thu 7/3/25																					
174		Project Commencment	195 days?	Mon 4/28/25	Fri 2/6/26																					
175		Initial Kick off with contractors (Expectations, Preliminay submittals, Project Site, ETC)	2 days	Tue 4/29/25	Wed 4/30/25																					
176		Contract Execution	20 days	Tue 4/29/25	Tue 5/27/25																					
177		AOR to Prime	10 days	Tue 4/29/25	Mon 5/12/25																					
178		Prime to Owner	5 days	Tue 5/13/25	Mon 5/19/25																					
179		Owner to sign	5 days	Tue 5/20/25	Tue 5/27/25																					
180		CES	141 days	Tue 4/29/25	Mon 11/17/25																					
181		Parking Lot	141 days	Tue 4/29/25	Mon 11/17/25																					
182		Insurance certs, Payment/ Performance Bonds	15 days	Tue 4/29/25	Mon 5/19/25																					
183		Project Site Submittals, Shops, Procurement, Fabrication	30 days	Tue 4/29/25	Tue 6/10/25																					
184		Contractors Mobilize to the Jobsite	1 day	Tue 5/20/25	Tue 5/20/25																					
185		CONSTRUCTION DURATION	101 days	Tue 5/20/25	Fri 10/10/25																					
187		Substantial Completion	1 day	Fri 10/10/25	Fri 10/10/25																					
188		Closeout & Punchlist	25 days	Mon 10/13/25	Mon 11/17/25																					
189		Security Vestibule	112 days	Tue 4/29/25	Mon 10/6/25																					
190		Insurance certs, Payment/ Performance Bonds	10 days	Tue 4/29/25	Mon 5/12/25																					
191		Project Site Submittals, Shops, Procurement, Fabrication	40 days	Tue 4/29/25	Tue 6/24/25																					
192		Contractors Mobilize to the Jobsite	1 day	Fri 6/27/25	Fri 6/27/25																					
193		CONSTRUCTION DURATION	40 days	Fri 6/27/25	Fri 8/22/25																					
195		Substantial Completion (District to move in FF&E from this point on	1 day	Fri 8/22/25	Fri 8/22/25																					
196		Closeout & Punchlist	30 days	Mon 8/25/25	Mon 10/6/25																					
Project: 29M Bond Master Sche Date: Mon 3/10/25 Task Split Milestone Summary Project Summary Inactive Task Inactive Milestone Inactive Summary Manual Task Duration-only Manual Summary Rollup Manual Summary Start-only Finish-only External Tasks External Milestone Deadline Progress Manual Progress																										
Page 1																										

Section 003113, Exhibit 1

ID	i	Task Mode	Task Name	Duration	Start	Finish	Half 1, 2023					Half 2, 2023					Half 1, 2024					
							D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
197			TES Secuirty Vestibule	112 days	Tue 4/29/25	Mon 10/6/25																
198			Insurance certs, Payment/ Performance Bonds	10 days	Tue 4/29/25	Mon 5/12/25																
199			Project Site Submittals, Shops, Procurement, Fabrication	40 days	Tue 4/29/25	Tue 6/24/25																
200			Contractors Mobilize to the Jobsite	1 day	Fri 6/27/25	Fri 6/27/25																
201			CONSTRUCTION DURATION	40 days	Fri 6/27/25	Fri 8/22/25																
203			Substantial Completion (District to move in FF&E from this point on)	1 day	Fri 8/22/25	Fri 8/22/25																
204			Closeout & Punchlist	30 days	Mon 8/25/25	Mon 10/6/25																
205			DWE Security Vestibule & main Office	194 days	Tue 4/29/25	Fri 2/6/26																
206			Insurance certs, Payment/ Performance Bonds	10 days	Tue 4/29/25	Mon 5/12/25																
207			Project Site Submittals, Shops, Procurement, Fabrication	40 days	Tue 4/29/25	Tue 6/24/25																
208			Contractors Mobilize to the Jobsite	1 day	Fri 6/27/25	Fri 6/27/25																
209			CONSTRUCTION DURATION	122 days	Fri 6/27/25	Fri 12/19/25																
211			Substantial Completion (District to move in FF&E from this point on)	1 day	Fri 12/19/25	Fri 12/19/25																
212			Closeout & Punchlist	30 days	Mon 12/22/25	Fri 2/6/26																
213			HBE Security Vestibule & Main Office	194 days	Tue 4/29/25	Fri 2/6/26																
214			Insurance certs, Payment/ Performance Bonds	10 days	Tue 4/29/25	Mon 5/12/25																
215			Project Site Submittals, Shops, Procurement, Fabrication	40 days	Tue 4/29/25	Tue 6/24/25																
216			Contractors Mobilize to the Jobsite	1 day	Fri 6/27/25	Fri 6/27/25																
217			CONSTRUCTION DURATION	122 days	Fri 6/27/25	Fri 12/19/25																
219			Substantial Completion (District to move in FF&E from this point on)	1 day	Fri 12/19/25	Fri 12/19/25																
220			Closeout & Punchlist	30 days	Mon 12/22/25	Fri 2/6/26																
221			IEY PH2A Security Vestibule	112 days	Tue 4/29/25	Mon 10/6/25																
222			Insurance certs, Payment/ Performance Bonds	10 days	Tue 4/29/25	Mon 5/12/25																
223			Project Site Submittals, Shops, Procurement, Fabrication	40 days	Tue 4/29/25	Tue 6/24/25																
224			Contractors Mobilize to the Jobsite	1 day	Fri 6/27/25	Fri 6/27/25																
225			CONSTRUCTION DURATION	40 days	Fri 6/27/25	Fri 8/22/25																
227			Substantial Completion (District to move in FF&E from this point on)	1 day	Fri 8/22/25	Fri 8/22/25																
228			Closeout & Punchlist	30 days	Mon 8/25/25	Mon 10/6/25																
229			NRHS PH2A McKenna Bleachers (Away Side)	Awarded via state contract not part of this bid																		
230																						
231																						
232																						
233																						
234																						
236																						
237																						
238																						
272																						

Project: 29M Bond Master Sche Date: Mon 3/10/25	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			