



EQUIPMENT SUBMITTAL FOR APPROVAL

PROJECT: Adams Fairacre Farms

LOCATION: Middletown, NY



York Indoor Air Handling Unit

EQUIPMENT	Solution XTI; AMI BCU
UNIT TAGS	AHU-1 thru AHU-9
QUANTITY	9

SOLD TO:

Adams Fairacre Farms

CONSULTING ENGINEER:

Fellenzer Engineering LLP. 22 Mulberry Street Middletown, NY 10940

PREPARED BY:

Johnson Controls Inc. 8 Skyline Drive Hawthorne NY 10532

DATE:

2/18/2022

REVISION:

0





Table of Contents

- Bill of Materials
- Air Handling Units
 - o Unit Drawings
 - o Wiring Diagrams
 - o Fan Curve
 - o Performance Data
- Installation Data
- Equipment Release Approval Form



BILL OF MATERIAL

<u>ITEM</u>	QTY	<u>TAGS</u>	DESCRIPTION
I	8	AHU-1,2,3,4,5,6,8,9	INDOOR AIR HANDLING UNITS
II	1	AHU-7	INDOOR BLOWER COIL UNIT

EQUIPMENT DESCRIPTIONS

I INDOOR AIR HANDLING UNITS – BASIS OF DESIGN

Items Included by Johnson Controls:

- Double Wall 2" Injected Foam Walls
- 20 Ga. G-90 Galvanized Exterior Liner
- 20 Ga. G-90 Galvanized Interior Liner
- 20 Ga. G-90 Galvanized Floor Liner
- Supply Fan Segment
 - o AF Fan (AHU-1, AHU-2, AHU-3, AHU-4, AHU-6)
 - APBC Fan (AHU-5)
 - o FC Fan (AHU-8, AHU-9)
- 460 Volt ODP Premium Efficiency Motor
- Factory Mounted ABB VFD Fused in NEMA 1 Enclosure
- Return Fan Segment (Except AHU-5 & AHU-7)
- Economizer Segment (Except AHU-5 & AHU-7)
- Access Doors
- Cooling Coil Segment
 - o IAQ Drain Pan with Stainless Steel Liner
- Heating Coil Segment
- Rigid Filter Segment (2" Merv 8 Pre-Filter & 4" Merv 14 Final Filter)
- Inlet Plenum Segment
- 6" Structural Steel Base-Rail
- Convenience Outlet in Fan Sections (Except AHU-7)
- LED Lights in Major Sections (Except AHU-7)
- Standard Warranty is 18 months parts and labor from date of shipment or 12 months from startup, whichever occurs first.
- Unit VFD Start-up by Factory-Authorized Technician



Items NOT Included by Johnson Controls:

- Unit Installation / Rigging
- Piping / Wiring
- Humidifiers
- Spare Filters
- BMS / Sensors / Valves / Controls Interface
- Air / Water Balancing
- Factory or Field Testing

II JOHNSON CONTROLS BLOWER COIL UNIT - BASIS OF DESIGN

Items Included by Johnson Controls:


- Double Wall Construction
- Forward Curved Supply Fan
- Fan Spring Isolation
- 2" Merv 8 Pre-Filter & 4" Merv 14 Final Filter
- ODP Premium Fan Motor
- Hot Water Coil
- Chilled Water Coil

Items NOT Included by Johnson Controls


- Unit Installation / Rigging
- Piping / Wiring
- Piping Package
- BMS / Sensors / Valves / Controls Interface
- Air / Water Balancing
- Factory or Field Testing




AHU-1







PLAN VIEW



ELEVATION VIEW


PRODUCT DRAWING

SOLUTION XT AIR HANDLING UNIT DETAIL MODEL: Solution-XTI-39x57 NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms
Location:
Engineer:
Contractor:

Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-1 - Sheet 1

Date: 6/8/2021 16:26:23 Version: Form No.: Dwg. Lev.: 5/03 Dwg. Scale: NTS Serial Number: SQ Database Number: YORKworks Release: Dwg. Name: Dwg. Location:



Units with a baserail and a bottom opening: Duct connection flush with the bottom of unit, not flush with bottom of baserail.

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.
Contractor responsible for penetrations and

Contractor responsible for penetrations and connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

and overhand, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.

The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split connection hardware.

Dimension tolerances: Unit (+/- 1/2"); Piping (+/- 2")


(SL) - Design	ates Ship _l	ped Loose It	em(s)		
		PIPING C	ONNECTION	S	
		(In orde	r of Airflow)		
Segment	Type	Hand	Quantity	Supply	Retur
HC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2
CC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2
HC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)

SECTION LIST

SECT	DESCRIPTION
IP	Inlet Plenum
FR	Return Fan - 12-12 AF
EE-1	Economizer
EE-2	Economizer
RF	High Efficiency Filter
HC-1	Heating Coil
XA	Variable Length Access
CC	Cooling Coil
HC-2	Heating Coil
FS	Supply Fan - 12-12 AF





UNIT CONSTRUCTION Model: Solution-XTI-39x57 Motor Location Unit Weight: 3,689 lbs. (+/- 10%)

NOTES Units with a baserail and a bottom opening: Duct connection flush with the bottom of unit, not flush

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.

Contractor responsible for penetrations and connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

and overhang, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.
The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split

(In order of Airflow)

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit) SECTION LIST

DESCRIPTION

Inlet Plenum

Return Fan - 12-12 AF

Economizer

Economizer High Efficiency Filter

Heating Coil

Variable Length Access Cooling Coil

Heating Coil

Supply Fan - 12-12 AF

with bottom of baserail.

requirements for the unit.

connection hardware.

SECT

FR

EE-1

EE-2

HC-1

XA CC

HC-2

FS

Dimension tolerances: Unit (+/- 1/2"); Piping (+/- 2") (\$L) - Designates Shipped Loose Item(s)
PIPING CONNECTIONS

Coil Connections


PRODUCT DRAWING

SOLUTION XT COIL CONNECTION DETAIL MODEL: Solution-XTI-39x57 NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer: Contractor:

Sold To: Cust Purch Order#: Contract#: UNIT AHU-1 - Sheet 2 Date: 6/8/2021 16:26:23 Version: Form No.: Dwg. Lev.: 5/03 Dwg. Scale: NTS

Serial Number: SQ Database Number: YORKworks Release: Dwg. Name: Dwg. Location:



PRODUCT DRAWING

YORK Solution XT Field Wiring NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer:

Contractor:

Sold To: Cust Purch Order#:

Contract#:
UNIT AHU-1 - Sheet 1


Date: 6/8/2021 16:26:23 Version:


Form No.: 100.09-EG1 Dwg. Lev.: 12/03 Dwg. Scale: NTS


Serial Number: SQ Database Number:

YORKworks Release:
Dwg. Name:
Dwg. Location:









PRODUCT DRAWING

YORK Solution XT Field Wiring NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location:

Engineer: Contractor: Sold To: Cust Purch Order#: Contract#:

UNIT AHU-1 - Sheet 4

Date: 6/8/2021 16:26:23 Version:

GAS FIRED HEAT

ENERGY WHEEL MOTOR CONTROLLER

Form No.: 100.09-EG1 Dwg. Lev.: 12/03 Dwg. Scale: NTS


Serial Number: SQ Database Number: YORKworks Release: Dwg. Name:

Dwg. Location:

Johnson Controls



Solution XT Fan Rating Curve




Printed: 02/18/22 @ 13:43:56 Unit Folder:

Flow Rate (100's of cfm)



Solution XT Fan Rating Curve



Printed: 02/18/22 @ 13:46:11 Unit Folder:

Flow Rate (100's of cfm)



Job Summary

Project Name: Adams Fairacre Farms

Unit Tag(s): AHU-1

Quantity: 1 Environment: Indoor

Unit Overview

Model	Airflow (CFM)	Altitude (ft)	Operating Weight (lbs)
XTI-39x57	2,550	187	3,688



Segment Sequence

(FS HC-2 CC XA HC-1 RF EE EE FR IP)

Unit Construction

		Casing	g Details										
Segment(s)	Thickness (in)	Exterior Pain		Gauge and terial	Interior Gauge and Material	Insulation Thickness and Material	Bulkhead Material						
IP , FR , EE , RF , HC-1 , XA , CC , HC-2 , FS	2	None		Ga. G-90 anized	STD Ga. G-90 Galvanized	2" Foam	Galvanized						
		Base	Details										
	Base Floor												
Segment(s)	Material	Paint	Gauge and Material	Paint	Insulation	Attachmen	t Tread Plate						
IP, FR, EE, RF, HC-1, XA, CC, H 2.FS	C- Standard Structural Steel	Standard Base Paint	STD Ga. G-90 Galvanized	None	N/A	-	None						

Unit Electrical

Circuit # Component(s) V/Ph/Hz Full Load Amps (FLA)		Circuit Details													
	Circuit #	Compo	nent(s)	V/Ph/I	Hz	Full Load Amps (FLA)		Maximum Overcuri Protection (MOF							
Outlets		Fan Motor Cor	trol, Lights and		' 60	8.8	11.0	12.0							
Electrical Details															
Minimum Unit SCCR 5 kA rms Symmetrical ETL Label (UL1995/NEC-2002) Yes	Minimun	n Unit SCCR	5 kA rms Syn	nmetrical	ETL Label	(UL1995/NEC-2002)		Yes							
Unit Light Type Unit Light Switch		U	nit Light Type			Unit Light Switch									
Standard LED External		St	tandard LED				External								

Supply Fan(s)

	Performance Details													
Fan Manufacturer	Model	Class	Size	% Wheel Width	% Wheel Diameter	Quantity	Total Airflow (CFM)	Altitude (ft)	TSP (in w.g)	ESP (in w.g)	Fan Speed (RPM)	Fan Power (BHP)		
Comefri	ATZAF	II.	12-12	100	100	1	2,550	187	1.57	0.75	1,884	1.02		

Project Name:Adams Fairacre Farms Unit Folder:AHU-1SP

Unit Tag(s): AHU-1





Drive Typ	e Drive SF	Wheel Type	Blade Type	Wheel Material	Base Mat	erial	Fan Flow Isolation Isolation Type I		Total Eficiency (%)	Velocity		Fan Power (BHP) w/ Drive Loss	
Belt Drive Fixed	1.5	DWDI	Airfoil	Steel	Galvanized	l Steel	None	1" Spring	67.76	1,535	3,500	1.11	
Motor Details													
Туре	Manufactur	er Motor Power (HP	V/Ph/Hz	. Quant	ity Insulatio	n Class	Motor Speed (RPM)	Frame Siz	re Full Load (Amp		Efficiency	Location	
ODP	Baldor	1.5	460/3/6	0 1	Н		1,800 145		2.20		Premium	Left	
At Motor Synchronous Details													
TSP (in	TSP (in w.g.) Total Air Flow (CMF) Fan Speed (RPM)					Motor	Correction	Factor(%)	Fan Powe	r (BHP)	Total Eficiency (%)		
1.5	57	2,550	2,550 1,884		4		86.5		1.0	2	67.76		

Return Fan(s)

						Pe	erformand	e De	etails					
Fan Manufacturer	Model	Class	Size	% Wh Wid		% Wheel Diameter	Quantity		l Airflow CFM)	Altitude (ft)	TSP (in w.g	ESP) (in w.g)	Fan Speed (RPM)	Fan Power (BHP)
Comefri	ATZAF	S	12-12	100	0	100	1	2	2,550	187	1.36	0.75	1,862	1.0
Max RPM	Fan Power with Drive Loss (HP)	Wheel Type	_	lade ype		heel terial	Base Mater	Material Fan Flow Isolation				verter Drive Balancing	Isolation Type	Thrust Restraints
3,500	1.04	DWDI	Ai	irfoil	St	teel	Galvanized S	d Steel None		-		-	1" Spring	-
Drive Type	Drive SF	Spare E	selts S	Spare She	eave	Inlet Screen	Fan Cage	Bel	t Guard	Lube Lines	Bearing	s Fan Stand	Motor Removal Rail	Seismic Snubber
Belt Drive - Fixed	1.5	-		-		-	-		- Exter Lube		-	-	-	-
							Motor D	etai	ls					
Type/MFG	Motor Power (HP)	V/Ph/	Hz	Quanti	ty	Insulatio Class	on RPM	F	rame Size	FLA (Amp	s) E	fficiency	Location	SGR
ODP/Baldor	1.5	460/3	/60	1		F	1,800		145	2.25	Р	remium	Left	-

Glycol Coil(s)

	Performance: Details																			
				Fin				EAT	(°F)	LAT	(°F)							Fluid		
Coil	Glycol Type	Glycol %	Rows	Spacing (FPI)	TPC	ТМВН	SMBH	DB	WB	DB	WB	Airflow (CFM)	FV (ft/min)	APD	Flow (GPM)	(°F)	(°F)	Vel. (ft/s)	WPD	Alt. (ft)
HC-1	Propylene	30%	1	13	4	138	138	61.0	-	110.6	-	2,550	271	0.03	14.5	180.0	160.0	4.2	4.4	187
СС	Propylene	30%	8	8	16	83	53	74.0	65.6	54.9	54.8	2,550	271	0.23	17.4	45.0	55.0	2.5	9.3	187
HC-2	Propylene	30%	1	8	2	55	55	55.0	-	74.6	-	2,550	271	0.01	5.8	160.0	140.0	.8	.2	187

						Construction	Details							
Coil		Loc	cation	Offset (i	in)	Connection Material ³	Connection Rota (degrees)	ation	Connec	tion Type		ly Con (Per Co	nection oil)	Coil Stack Rack
	Coil In	dex ²	Connection			Waterial	(ucgrees)				Qt	:у	Size	
HC-1	0		Left	0		Steel	0		N	1PT	1		1-1/2	-
CC	0		Left	0		Steel	0		N	1PT	1		1-1/2	-
HC-2	0		Left	0		Steel	0		N	1PT	1		1-1/2	-
Coil	# of Coils High	Face Type	Total Fin Height (in)	Fin Length (in)	Coil Fa	Fin Materia	Fin Thickness (in)	Fin	Туре	Tube Diameter	(in) T	Гube IV	laterial	Tube Wall Thickness (in)

Project Name:Adams Fairacre Farms Unit Folder:AHU-1SP

Unit Tag(s): AHU-1





Coil	# of Coils High	Face Type	Total Fin Height (in)	Fin Lengt (in)	h Coil Face Area (ft²)	Fin Material	Fin Thickness (in)	Fin Type	Tube Diameter (in)	Tube Material	Tube Wall Thickness (in)
HC-1	1	Full	30.00	45	9.4	AL	.006	Corrugate	d 1/2	Copper	.016
CC	1	Full	30.00	45	9.4	AL	.006	Corrugate	d 1/2	Copper	.016
HC-2	1	Full	30.00	45	9.4	AL	.006	Corrugate	d 1/2	Copper	.016
Coil	oil Coating		Coil Coating Dry Weight (lbs) Fluid Weight (lbs)		Fluid Volume (uid Volume (ft³) Header Material			I)rain Pan	Fouling Factor (hr.ft².°F/BTU)	

Coil	Coil Coating	Dry Weight (lbs)	Fluid Weight (lbs)	Fluid Volume (ft³)	Header Material	Casing Material	Intermediate Drain Pan Material	Fouling Factor (hr.ft².°F/BTU)
HC-1	-	56	13	0.2	Copper	Galvanized	-	-
СС	-	188	69	1.1	Copper	Galvanized	304 Stainless Steel	-
HC-2	-	52	13	0.2	Copper	Galvanized	-	-

Coil Notes

- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.71
- BDW Tube Spacing: 1.25 x 1.08
- HC-1[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.
- 1Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7I
- BDW Tube Spacing: 1.25 x 1.08
- CC[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.
- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7I
- BDW Tube Spacing: 1.25 x 1.08
- HC-2[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is
 based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the
 AHRI Directory at www.ahridirectory.org.

Drain(s)

Details									
6	Drain Pan								
Segment	Liner Material	Connection Location	Liner Coating						
CC	Stainless Steel	Left	None						

Project Name:Adams Fairacre Farms Unit Folder:AHU-1SP Unit Tag(s): AHU-1





Filter(s)

				Det	ails			
Segment	Туре	Depth	Filter Loading	oading Media/I		# of Spares	Spare Filter Media	Frame Material
RF	Pre-Filter	2"	Side	Pleated 30% (MERV 8)		0	Pleated 30% (MERV 8)	Aluminum
RF	Primary Filter	4" Mini-Pleat	Side	90-95% Eff, (MERV 14)		0	90-95% Eff, (MERV 14)	Aluminum
		Sizes				F	ilter Gauge Details	
Segment	Filter 1st		lter Size H x W (in)	1st Qty	Location		Туре	Range (in w.g)
RF	Pre-Fil	ter	24x24	2	Door		Magnehelic with Flag	0 - 2
RF	Primary Filter		24x24	2 Door			Magnehelic with Flag	0 - 2

Damper(s)

	Details													
Segment	Air Path	H x W (in)	Qty	Total Face Velocity (ft/min)	Face Area	CFM	Minimum Allowable OA CFM	Damper Type	Damper Config	Model	Material	Blade Orientation	Actuator Type	Fail Position
EE	Exhaust Air	15.25 x 43.00		560		2,550	-	Control	100%	CD60	Galvanized	Parallel	-	-
EE	Outside Air	15.25 x 43.00		560		2,550		Control	100%	CD60	Galvanized	Parallel	-	-
EE	Mixed Air	15.25 x 43.00		560		2,550	-	Control	100%	CD60	Galvanized	Parallel	-	-

Door(s)

	Details												
Segment(s)	Location	Swing	Hinge Location	H x W x T (in)	View Port	Test Port	Spare Gasket	Thermal Break	Safety Latch	Noncontact Safety Interlock			
FR, XA, CC, FS	Left	Outward	Upstream Side	33 x 18 x 2	None	-	-	-	-	-			
EE	Left	Outward	Upstream Side	33 x 24 x 2	None	-	-	-	Yes	-			
EE	Left	Outward	Upstream Side	33 x 15 x 2	None	-	-	-	-	-			
RF	Left	Outward	Upstream Side	33 x 10 x 2	None	-	-	-	-	-			

Motor Control(s)

	Details											
Segment	Туре	ММР	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter		
FR	ABB VFD ABB AYK580	-	460/3/60	3.0/3.0	87 %	55	NEMA 1	-	Fused	Yes		
FS	ABB VFD ABB AYK580	-	460/3/60	3.0/3.0	87 %	55	NEMA 1	-	Fused	Yes		

Project Name:Adams Fairacre Farms Unit Folder:AHU-1SP

Unit Tag(s): AHU-1





	Details											
Segment	Туре	ММР	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter		
					Notes							

*Drives are rated for use below 3,000 ft and 104°F. Use Derating Charts in Air-Mod Engineering Guide Form 100.42-EGI (212) for use above these limits.

Storage Temperature: -40°F to 158°F Humidity: MAX 95% RH non-condensing

Altitude: 3,300 ft. without derate (1% derate for each additional 330 ft.)

Overload Current Rating: 100% for 1 minute every 10 minutes.

The Class 10 trip rating of the MMP device will not withstand an across-the-line start of a fan and should not be used with VFDs with bypass circuits.

The customer must provide a platform or catwalk for accessing the power-disconnect.

Copper Conductors Only.

FR: Contains the following option: Swinging DC Line Choke (Equivalent to 5% Input Line Reactor)

FS: Contains the following option: Swinging DC Line Choke (Equivalent to 5% Input Line Reactor)

Face Velocity and Static Pressure

	Summ	nary				
Segment	Description	Face Area (sq. ft)	Airflow (CFM)	Face Velocity (ft/min)	Supply Fan Static Pressure (in w.g.)	Exhaust/Return Fan Static Pressure (in w.g.)
IP	Opening	1.4	2,550	1,800.00	0.00	0.55
FR	External Static - User Entered	0.0	2,550	0.00	0.00	0.75
EE	Opening	4.6	2,550	560.00	0.00	0.05
EE	Control Galvanized (CD60)	0.0	2,550	0.00	0.00	0.01
EE	Opening	4.6	2,550	560.00	0.05	0.00
EE	Control Galvanized (CD60)	0.0	2,550	0.00	0.01	0.00
RF	2" Pleated 30% (MERV 8)	8.0	2,550	319.00	0.14	0.00
RF	Dirty Filter Allowance - Prefilter	0.0	2,550	0.00	0.00	0.00
RF	4" Mini-Pleat 90-95% Eff, (MERV 14)	8.0	2,550	319.00	0.35	0.00
HC-1	Heating 1 rows 13 fins	9.4	2,550	271.00	0.03	0.00
CC	Cooling 8 rows 8 fins	9.4	2,550	271.00	0.23	0.00
HC-2	Heating 1 rows 8 fins	9.4	2,550	271.00	0.01	0.00
FS	External Static - User Entered	0.0	2,550	0.00	0.75	0.00
				Total	1.57	1.36

Dimensions and Weight

	Details											
Segment	Description	Length1 (in)	Width ² (in)	Height (in)	Weight (lbs)							
IP	Inlet Plenum	13	57	39	255							
FR	Return Fan	36	57	39	594							
EE	Economizer	54	57	39	410							
RF	High Efficiency Filter	10	57	39	142							
HC-1	Heating Coil	10	57	39	237							
XA	Variable Length Access	18	57	39	158							
CC	Variable Length Cooling Coil	35	57	39	732							
HC-2	Heating Coil	10	57	39	233							
FS	Supply Fan - DWDI	58	57	39	928							
	Overall ³	244			3,689							

Project Name:Adams Fairacre Farms Unit Folder:AHU-1SP

Unit Tag(s): AHU-1



Last Saved: 6/8/2021 4:26:21 PM Report Version: 2020.12.28.1055 Software Version: 21.1.6391.7839

Page 5 of 8



Notes

¹The length includes bottom tier segments only

²The width does not include coil connection extensions or door latches that extend beyond the unit casing. The width does not include the depth of any pipe chases.

³Unit level and other loose components may be excluded from segment weights and overall segment weights. For total unit weight reference Unit Overview.


Project Name:Adams Fairacre Farms Unit Folder:AHU-1SP Unit Tag(s): AHU-1





Recommended Trap Height

Details											
S	egment	Applicable Fan	Fan TSP (in	Positive or Negative	Calculat	ed Dimensio	ons (in)	Recommended Di	Base Rail Height (in)		
			w.g.)		Н	X	H + X	Н	H + X	rieigiit (iii)	
	CC	Supply Fan	1.57	Negative	2.57	1.29	3.85	2.75	4.25	6"	



Notes

Formulas and calculations are recommendations only. Contractor shall determine actual dimensions required for each trap based on jobsite conditions, and application requirements.

Refer to the Installation Manual of the IOM for more information.

Statement of Compliance

Details

YORK® Solution XT AHU's meet IBC seismic requirements for non-critical equipment (Ip = 1.0) for locations with design spectral response Sds <= 0.43. Units must be rigid mounted.


The anchorage of the unit to the ground or building structure needs to be evaluated by and is the responsibility of the engineer of record. Specification of seismic requirements is the responsibility of the project design engineer. If formal certification is required, please contact your sales representative and/or application engineer for review. Certain application and site requirements may require additional cost and/or lead time.

Component locations are listed as Segment Hand (Unit Hand): ex. Left (Right). See SubmittalDrawing for additional details
Air handling unit parameters vary depending on conditions. Parameters such as airflows, air pressure drops, and coil capacities are shown for design conditions.

Project Name:Adams Fairacre Farms Unit Folder:AHU-1SP Unit Tag(s): AHU-1 Johnson Controls



Shipping Summary



Notes

Skid Width: Total width of the shipping skid, including any items that may extend beyond the cabinet (this includes any door handles, coil connections, drain connections, lifting lugs, mounted pipe-chases, electrical/control components, tie-down brackets, side dampers).

Skid Height: Total height of the shipping skid, including any items that may extend beyond the cabinet (this includes any base-rails, shipping woodblocks, roof peak, discharge flanges, mounted gas-furnace flue pipes).


Skid Length: Total length of the shipping skid, including any items that may extend beyond the cabinet (this includes any mounted rain-hoods, discharge flanges, tie-down brackets, shipping wood-blocks, front dampers, split connectors, electrical/control components, outrigging extensions, isolation dampers, inlet baskets).




Last Saved: 6/8/2021 4:26:21 PM




AHU-2







PLAN VIEW



ELEVATION VIEW

PRODUCT DRAWING


SOLUTION XT AIR HANDLING UNIT DETAIL MODEL: Solution-XTI-54x99 NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms
Location:
Engineer:
Contractor:

Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-2 - Sheet 1

Date: 11/15/2021 15:46:54
Version:
Form No.:
Dwg. Lev.: 5/03
Dwg. Scale: NTS

Serial Number: SQ Database Number: YORKworks Release: Dwg. Name: Dwg. Location:



Units with a baserail and a bottom opening: Duct connection flush with the bottom of unit, not flush with bottom of baserail.

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.
Contractor responsible for penetrations and

Contractor responsible for penetrations and connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

Overall dimensions account for: outdoor roof peak and overhang, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.

The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split connection hardware.

Dimension tolerances: Unit (+/- 1/2"); Piping (+/- 2")

(I) - Designates Shipped Loose Item(s) PIPING CONNECTIONS (In order of Airflow)


		(III Orde	i oi Airiiow)		
Segment	Type	Hand	Quantity	Supply	Retur
HC	MPT	Left	1 Sup 1 Ret	2 1/2"	2 1/2
CC	MPT	Left	1 Sup 1 Ret	2 1/2"	2 1/2
HC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)

SECTION LIST

SECT	DESCRIPTION
IP	Inlet Plenum
FR	Return Fan - 20-20 AF
EE-1	Economizer
EE-2	Economizer
RF	High Efficiency Filter
HC-1	Heating Coil
XA	Variable Length Access
CC	Cooling Coil
HC-2	Heating Coil
FS	Supply Fan - 20-20 AF
<u> </u>	The state of the s





UNIT CONSTRUCTION

Model: Solution-XTI-54x99 Construction: Indoor

Motor Location:
Unit Weight: 7,118 lbs. (+/- 10%)

PLAN
VIEW

(Supply)

AIRFLOW

NOTES

Units with a baserail and a bottom opening: Duct connection flush with the bottom of unit, not flush with bottom of baserail.

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.
Contractor responsible for penetrations and

Contractor responsible for penetrations and connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

and overhang, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.

The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split connection hardware.

Dimension tolerances: Unit (+/- 1/2"); Piping (+/- 2")

(1) - Designates Shipped Loose Item(s)
PIPING CONNECTIONS
(In order of Airflow)

		(In orde	r of Airflow)		
Segment	Type	Hand	Quantity	Supply	Return
HC	MPT	Left	1 Sup 1 Ret	2 1/2"	2 1/2'
CC	MPT	Left	1 Sup 1 Ret	2 1/2"	2 1/2'
HC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2'

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)

SECTION LIST

SECT	DESCRIPTION
IP	Inlet Plenum
FR	Return Fan - 20-20 AF
EE-1	Economizer
EE-2	Economizer
RF	High Efficiency Filter
HC-1	Heating Coil
XA	Variable Length Access
CC	Cooling Coil
HC-2	Heating Coil
FS	Supply Fan - 20-20 AF

Coil Connections

PRODUCT DRAWING

SOLUTION XT COIL CONNECTION DETAIL MODEL: Solution-XTI-54x99
NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer:

Contractor:


Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-2 - Sheet 2

Date: 11/15/2021 15:46:54 Version: Form No.: Dwg. Lev.: 5/03

Dwg. Scale: NTS

Serial Number: SQ Database Number: YORKworks Release: Dwg. Name: Dwg. Location:





PRODUCT DRAWING

YORK Solution XT Field Wiring NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer:

Contractor:

Sold To: Cust Purch Order#:


Contract#:
UNIT TAG: AHU-2 - Sheet 1


Date: 11/15/2021 15:46:54 Version: Form No.: 100.09-EG1 Dwg. Lev.: 12/03


Dwg. Scale: NTS

Serial Number: SQ Database Number: YORKworks Release:
Dwg. Name:
Dwg. Location:









PRODUCT DRAWING

YORK Solution XT Field Wiring NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location:

Engineer: Contractor: Sold To: Cust Purch Order#: Contract#:

UNIT TAG: AHU-2 - Sheet 4

Date: 11/15/2021 15:46:54 Version:

GAS FIRED HEAT

ENERGY WHEEL MOTOR CONTROLLER

Form No.: 100.09-EG1 Dwg. Lev.: 12/03 Dwg. Scale: NTS


Serial Number: SQ Database Number: YORKworks Release:

Dwg. Name: Dwg. Location:





Solution XT Fan Rating Curve




Printed: 02/18/22 @ 14:05:24 Unit Folder:

Flow Rate (1000's of cfm)



Solution XT Fan Rating Curve



Printed: 02/18/22 @ 14:05:41 Unit Folder:

Flow Rate (1000's of cfm)



Job Summary

Project Name: Adams Fairacre Farms

Unit Tag(s): AHU-2

Quantity: 1 Environment: Indoor

Unit Overview

Model	Airflow (CFM)	Altitude (ft)	Operating Weight (lbs)
XTI-54x99	11,850	187	7,119



Segment Sequence

(FS HC-2 CC XA HC-1 RF EE EE FR IP)

Unit Construction

Casing Details													
Segment(s)	Thickness (in)	Exterior Pain	Ť	Gauge and Iterial	Interior Gauge and Material	Insulation Thickness and Material	Bulkhead Material						
IP , FR , EE , RF , HC-1 , XA , CC , HC-2 , FS	2	None		Ga. G-90 ranized	STD Ga. G-90 Galvanized	2" Foam	Galvanized						
		Base	Details										
	Ва	se			Floor								
Segment(s)	Material	Paint	Gauge and Material	Paint	Insulation	Attachmen	t Tread Plate						
IP, FR, EE, RF, HC-1, XA, CC, He 2.FS	C- Standard Structural Steel	Standard Base Paint	STD Ga. G-90 Galvanized	None	N/A	-	None						

Unit Electrical

	Circuit Details														
Circuit #	Compo	onent(s)	V/Ph/	'Hz	Full Load Amps (FLA)	Minimum Current Ampacity (MCA)	Maximum Overcurre Protection (MOP)								
1	Fan Motor Cor	or Control, Return ntrol, Lights and tlets	460/3	/60	34.5	43.2		50.0							
				Electrica	al Details										
Minimu	m Unit SCCR	5 kA rms Sym	nmetrical	ETL Label	Label (UL1995/NEC-2002)										
	U	nit Light Type			Unit Light Switch										
	S	tandard LED			External										

Supply Fan(s)

	Performance Details													
Fan Manufacturer	Model	Class	Size	% Wheel Width	% Wheel Diameter	Quantity	Total Airflow (CFM)	Altitude (ft)	TSP (in w.g)	ESP (in w.g)	Fan Speed (RPM)	Fan Power (BHP)		
Comefri	ATZAF	II	20-20	100	100	1	11,850	187	2.91	1.00	1,769	9.03		

Project Name: Adams Fairacre Farms

Unit Folder:AHU-2SP Unit Tag(s): AHU-2





Drive Typ	ve Type Drive SF Type Blade Type Mate		Wheel Material	Base Material	Fan Flow Isolation	Isolation Type	Total Eficiency (%)	Outlet Velocity (ft/s)	Max Speed (RPM)	Fan Power (BHP) w/ Drive Loss		
Belt Drive Fixed	1.5 DWDI Airtoil Steel		Steel	Galvanized Steel	None	1" Spring	1" Spring 68.10 2,5		2,750	9.52		
Motor Details												
Туре	Manufacturer	Motor Power (HP)) V/Ph/Hz	Quant	ity Insulation Class	Motor Speed (RPM)	Frame Siz	ze Full Load (Amp		Efficiency	Location	
ODP	Baldor	15.0	460/3/6	0 1	Н	1,800	254	17.7	'0 F	remium	Left	
At Motor Synchronous Details												
TSP	in w.g.)	Total Air Flow (CMF)			Fan Speed (RPM)		Motor Correction Factor(%)			Fan Power (BHP)		
(0.00	11,850			1,769			93.0		9.03		

Return Fan(s)

						P	erforman	ce De	tails						
Fan Manufacturer	Model	Class	Size				l Quantity	Quantity Total (CI		Altitude (ft)		TSP n w.g)	ESP (in w.g)	Fan Speed (RPM)	Fan Power (BHP)
Comefri	ATZAF	S	20-20	100	0	100	1	1:	1,850	187		1.64	1.00	1,659	7.7
Max RPM	Fan Power with Drive Loss (HP)	Wheel Type				/heel Base Mate		ial Fan Flow Isolation					erter Drive alancing	Isolation Type	Thrust Restraints
2,300	8.07	DWDI	WDI Airfoil		St	Steel Galvanized		Steel None		-			-	1" Spring	-
Drive Type	Drive SF	Spare E	Belts :	Spare Sho	eave	Inlet Screen	Fan Cage	Bel	t Guard	Lube Line	s Be	earings	Fan Stand	Motor Removal Rail	Seismic Snubber
Belt Drive - Fixed	1.5	-		-		-	-	-		None		-	-	-	-
							Motor D)etai	ls						
Type/MFG	/MFG Motor Power V/Ph/Hz Quantity Insulation RPN		··· RPM	Frame Size		FLA (A	FLA (Amps)		ciency	Location	SGR				
ODP/Baldor	/Baldor 10.0 460/3/60 1		F	1,800		215	12.50		Pre	mium	Left	-			

Glycol Coil(s)

	Performance: Details																			
				Fin				EAT	(°F)	LAT	(°F)							Fluid		
Coil	Glycol Type	Glycol %	Rows	Spacing (FPI)	TPC	ТМВН	SMBH	DB	WB	DB	WB	(CFM)	FV (ft/min)	APD	Flow (GPM)	(°F)	LWT (°F)	Vel. (ft/s)	WPD	Alt. (ft)
HC-1	Propylene	30%	2	10	2	765	765	57.0	-	115.6	-	11,850	436	0.10	80.3	180.0	160.0	3.8	5.3	187
СС	Propylene	30%	10	8	8	387	288	76.3	64.7	53.8	53.5	11,850	436	0.59	81.6	45.0	55.0	3.1	11.8	187
HC-2	Propylene	30%	1	8	2	282	282	53.8	-	75.2	-	11,850	436	0.03	29.4	160.0	139.9	2.8	3.9	187

						Co	nstruction	Details					
Co	il		Loc	ation	Offset (in)	nnection Naterial ³	Connection Rotation (degrees)	on Connec	tion Type		Connection er Coil)	Coil Stack Rack
		Coil Index ² Connection				lateriai	(ucgrees)			Qty	Size		
HC-	-1	0 Left		0	O Ste		0	N	1PT	1	2-1/2	-	
CC	2	0		Left	0		Steel	0	N	1PT	1	2-1/2	-
HC-	-2	0		Left	0		Steel	0	N	1PT	1	1-1/2	-
Coil				Total Fin Height (in)	Fin Length (in)	Coil Face Area (ft²)	Fin Material	Fin Thickness (in)	Fin Type	Tube Diameter	Tuha Matarial		Tube Wall Thickness (in)

Project Name:Adams Fairacre Farms Unit Folder:AHU-2SP

Unit Tag(s): AHU-2





Coil	# of Coils High	Face Type		tal Fin ght (in)	Fin Lengt (in)	h Coil Face Area (ft²)	Fin Material	Fin Thick (in)	ness	Fin	Туре	Tube Diameter (Tube Materia	Tube Wall Thickness (in)
HC-1	1	Full	4	5.00	87	27.2	AL	.006	5	Corrugated		1/2	Copper	.016
CC	1	Full	4	45.00 8		27.2	AL	.008	;	Corrugated		1/2	Copper	.016
HC-2	1	Full	4	5.00	87	27.2	AL	.006	,	Corru	ıgated	1/2	Copper	.016
Coil	Coil Coating			Dry Weight (lbs)		Fluid Weight (lbs)	Fluid Volume ((ft³) Head	ler Mat	terial	Casing	Material	Intermediate Drain Pan Material	Fouling Factor (hr.ft².°F/BTU)
HC-1		-		17	'5	62	1.0	(Copper		Galva	anized	-	-
CC		-		64	6	245	3.8	(Copper	r	Galva	anized	304 Stainless Steel	-
HC-2		-		11	.1	29	0.5	(Copper	r	Galva	anized	-	-

Coil Notes

- 1Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- HC-1[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.
- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- CC[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is
 based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the
 AHRI Directory at www.ahridirectory.org.
- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- HC-2[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is
 based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the
 AHRI Directory at www.ahridirectory.org.

Drain(s)

Details										
Commont		Drain Pan								
Segment	Liner Material	Connection Location	Liner Coating							
CC	Stainless Steel	Left	None							

Project Name:Adams Fairacre Farms Unit Folder:AHU-2SP Unit Tag(s): AHU-2





Filter(s)

	Details													
Segment	Type	Depth	Filter Loading	Media/MERV #		# of Spares	Spare Filter Media	Frame	Material					
RF	Pre-Filter	2"	Side	Pleated 30% (ME	ERV 8)	0	Pleated 30% (MERV 8)	Alur	Aluminum					
RF	Primary Filter	4" Mini-Pleat	Side	90-95% Eff, (MERV 14)		0	90-95% Eff, (MERV 14)	Aluminum						
		9	Sizes				Filter Gauge Det	ails						
Segment	Filter	1 st Filter Size H (in)	x W 1st Qty	2 nd Filter Size H x W (in)	2 nd Qty	Location	Туре		Range (in w.g)					
RF	Pre-Filter	24x20	4	20x20 4		Door	Magnehelic with	Flag	0 - 2					
RF	Primary Filter	24x20	4	20x20 4		Door	Magnehelic with	Flag	0 - 2					

Damper(s)

	Details													
Segment	Air Path	H x W (in)	Qty	Total Face Velocity (ft/min)	Face Area	CFM	Minimum Allowable OA CFM	Damper Type	Damper Config	Model	Material	Blade Orientation	Actuator Type	Fail Position
EE	Exhaust Air	21.00 x 66.00		1,231		11,850	-	Control	100%	CD60	Galvanized	Parallel	-	-
EE	Outside Air	21.00 x 66.00		1,231		11,850		Control	100%	CD60	Galvanized	Parallel	-	-
EE	Mixed Air	21.00 x 66.00		1,231		11,850	-	Control	100%	CD60	Galvanized	Parallel	-	-

Door(s)

	Details														
Segment(s)	Location	Swing	Hinge Location	H x W x T (in)	View Port	Test Port	Spare Gasket	Thermal Break	Safety Latch	Noncontact Safety Interlock					
IP, FR, EE, XA, CC, FS	Left	Outward	Upstream Side	48 x 18 x 2	None	-	-	-	-	-					
EE	Left	Outward	Upstream Side	48 x 24 x 2	None	-	-	-	Yes	-					
RF	Left	Outward	Upstream Side	48 x 10 x 2	None	-	-	-	-	-					

Motor Control(s)

					Details					
Segment	Туре	ММР	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter
FR	ABB VFD ABB AYK580	-	460/3/60	14.0/14.0	92 %	228	NEMA 1	-	Fused	Yes
FS	ABB VFD ABB AYK580	-	460/3/60	23.0/23.0	93 %	322	NEMA 1	-	Fused	Yes

Project Name:Adams Fairacre Farms Unit Folder:AHU-2SP

Unit Tag(s): AHU-2





					Details					
Segment	Туре	ММР	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter
					Notes					

*Drives are rated for use below 3,000 ft and 104°F. Use Derating Charts in Air-Mod Engineering Guide Form 100.42-EGI (212) for use above these limits.

Storage Temperature: -40°F to 158°F Humidity: MAX 95% RH non-condensing

Altitude: 3,300 ft. without derate (1% derate for each additional 330 ft.)

Overload Current Rating: 100% for 1 minute every 10 minutes.

The Class 10 trip rating of the MMP device will not withstand an across-the-line start of a fan and should not be used with VFDs with bypass circuits.

The customer must provide a platform or catwalk for accessing the power-disconnect.

Copper Conductors Only.

FR: Contains the following option: Swinging DC Line Choke (Equivalent to 5% Input Line Reactor)

FS: Contains the following option: Swinging DC Line Choke (Equivalent to 5% Input Line Reactor)

Face Velocity and Static Pressure

	Summ	nary				
Segment	Description	Face Area (sq. ft)	Airflow (CFM)	Face Velocity (ft/min)	Supply Fan Static Pressure (in w.g.)	Exhaust/Return Fan Static Pressure (in w.g.)
IP	Opening	8.2	11,850	1,451.00	0.00	0.35
FR	External Static - User Entered	0.0	11,850	0.00	0.00	1.00
EE	Opening	9.6	11,850	1,231.00	0.00	0.26
EE	Control Galvanized (CD60)	0.0	11,850	0.00	0.00	0.03
EE	Opening	9.6	11,850	1,231.00	0.26	0.00
EE	Control Galvanized (CD60)	0.0	11,850	0.00	0.03	0.00
RF	2" Pleated 30% (MERV 8)	24.4	11,850	485.00	0.26	0.00
RF	Dirty Filter Allowance - Prefilter	0.0	11,850	0.00	0.00	0.00
RF	4" Mini-Pleat 90-95% Eff, (MERV 14)	24.4	11,850	485.00	0.64	0.00
HC-1	Heating 2 rows 10 fins	27.2	11,850	436.00	0.10	0.00
CC	Cooling 10 rows 8 fins	27.2	11,850	436.00	0.59	0.00
HC-2	Heating 1 rows 8 fins	27.2	11,850	436.00	0.03	0.00
FS	External Static - User Entered	0.0	11,850	0.00	1.00	0.00
				Total	2.91	1.64

Dimensions and Weight

	Details				
Segment	Description	Length¹ (in)	Width ² (in)	Height (in)	Weight (lbs)
IP	Inlet Plenum	24	99	54	573
FR	Return Fan	43	99	54	1,243
EE	Economizer	76	99	54	891
RF	High Efficiency Filter	10	99	54	244
HC-1	Heating Coil	10	99	54	393
XA	Variable Length Access	18	99	54	224
CC	Variable Length Cooling Coil	38	99	54	1,356
HC-2	Heating Coil	10	99	54	329
FS	Supply Fan - DWDI	58	99	54	1,866
	Overall ³	287			7,119

Project Name:Adams Fairacre Farms Unit Folder:AHU-2SP

Unit Tag(s): AHU-2



Last Saved: 11/15/2021 3:46:53 PM Report Version: 2020.12.28.1055 Software Version: 21.4.6393.9209

Page **5** of **8**



Notes

¹The length includes bottom tier segments only

²The width does not include coil connection extensions or door latches that extend beyond the unit casing. The width does not include the depth of any pipe chases.

³Unit level and other loose components may be excluded from segment weights and overall segment weights. For total unit weight reference Unit Overview.


Project Name:Adams Fairacre Farms Unit Folder:AHU-2SP Unit Tag(s): AHU-2





Recommended Trap Height

	Details												
Segment	Applicable Fan	Fan TSP (in w.g.)	Positive or Negative	Calculat	ed Dimensi	ons (in)	Recommended Dir	Base Rail Height (in)					
		w.g.,		Н	Х	H + X	Н	H + X	ricigite (iii)				
CC	Supply Fan	2.91	Negative	3.91	1.96	5.87	4.00	6.00	6"				



Notes

Formulas and calculations are recommendations only. Contractor shall determine actual dimensions required for each trap based on jobsite conditions, and application requirements.

Refer to the Installation Manual of the IOM for more information.

Statement of Compliance

Details

YORK® Solution XT AHU's meet IBC seismic requirements for non-critical equipment (Ip = 1.0) for locations with design spectral response Sds <= 0.43. Units must be rigid mounted.

The anchorage of the unit to the ground or building structure needs to be evaluated by and is the responsibility of the engineer of record. Specification of seismic requirements is the responsibility of the project design engineer. If formal certification is required, please contact your sales representative and/or application engineer for review. Certain application and site requirements may require additional cost and/or lead time.


Component locations are listed as Segment Hand (Unit Hand): ex. Left (Right). See SubmittalDrawing for additional details
Air handling unit parameters vary depending on conditions. Parameters such as airflows, air pressure drops, and coil capacities are shown for design conditions.

Project Name:Adams Fairacre Farms Unit Folder:AHU-2SP Unit Tag(s): AHU-2





Shipping Summary



Notes

Skid Width: Total width of the shipping skid, including any items that may extend beyond the cabinet (this includes any door handles, coil connections, drain connections, lifting lugs, mounted pipe-chases, electrical/control components, tie-down brackets, side dampers).


Skid Height: Total height of the shipping skid, including any items that may extend beyond the cabinet (this includes any base-rails, shipping wood-blocks, roof peak, discharge flanges, mounted gas-furnace flue pipes).

Skid Length: Total length of the shipping skid, including any items that may extend beyond the cabinet (this includes any mounted rain-hoods, discharge flanges, tie-down brackets, shipping wood-blocks, front dampers, split connectors, electrical/control components, outrigging extensions, isolation dampers, inlet baskets).







AHU-3







PLAN VIEW



ELEVATION VIEW

PRODUCT DRAWING

SOLUTION XT AIR HANDLING UNIT DETAIL MODEL: Solution-XTI-57x84 NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer: Contractor:


Sold To: Cust Purch Order#:

Version: Form No.: UNIT AHU-3 - Sheet 1 Dwg. Lev.: 5/03 Dwg. Scale: NTS

Date: 2/18/2022 13:11:11

Serial Number: SQ Database Number: YORKworks Release: Dwg. Name:

Dwg. Location:



Units with a baserail and a bottom opening: Duct connection flush with the bottom of unit, not flush with bottom of baserail.

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.

Contractor responsible for penetrations and

connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

and overhang, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.
The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split connection hardware.

Dimension tolerances: Unit (+/- 1/2"); Piping (+/- 2")

SD - Designates Shipped Loose Item(s)
PIPING CONNECTIONS


		(in orae	r of Airtiow)		
Segment	Type	Hand	Quantity	Supply	Return
HC	MPT	Left	1 Sup 1 Ret	2"	2"
CC	MPT	Left	1 Sup 1 Ret	3"	3"
HC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2"

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)

SECTION LIST

	SECTION EIGT
SECT	DESCRIPTION
IP	Inlet Plenum
FR	Return Fan - 22-22 AF
EE-1	Economizer
EE-2	Economizer
RF	High Efficiency Filter
HC-1	Heating Coil
XA	Variable Length Access
CC	Cooling Coil
HC-2	Heating Coil
FS	Supply Fan - 22-22 AF
,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	





Coil Connections


PRODUCT	DRAWING
----------------	----------------

SOLUTION XT COIL CONNECTION DETAIL MODEL: Solution-XTI-57x84 NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms
Location:
Engineer:
Contractor:

Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-3 - Sheet 2

Date: 2/18/2022 13:11:11 Version: Form No.: Dwg. Lev.: 5/03 Dwg. Scale: NTS Serial Number: SQ Database Number: YORKworks Release: Dwg. Name: Dwg. Location:



UNIT CONSTRUCTION

Model: Solution-XTI-57x84

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.

Contractor responsible for penetrations and

Contractor responsible for penetrations and connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

and overhang, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.

The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split connection hardware.

Dimension tolerances: Unit (+/- 1/2"); Piping (+/- 2")

S) - Designates Shipped Loose Item(s)

PIPING CONNECTIONS


			ONNECTION		
		(In orde	r of Airflow)		
Segment	Type	Hand	Quantity	Supply	Return
HC	MPT	Left	1 Sup 1 Ret	2"	2"
CC	MPT	Left	1 Sup 1 Ret	3"	3"
HC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2'

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)

SECTION LIST

SECT	DESCRIPTION
IP	Inlet Plenum
FR	Return Fan - 22-22 AF
EE-1	Economizer
EE-2	Economizer
RF	High Efficiency Filter
HC-1	Heating Coil
XA	Variable Length Access
CC	Cooling Coil
HC-2	Heating Coil
FS	Supply Fan - 22-22 AF





PRODUCT DRAWING

YORK Solution XT Field Wiring NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer: Contractor:

Sold To: Cust Purch Order#:


Contract#:
UNIT AHU-3 - Sheet 1


Date: 2/18/2022 13:11:11 Version: Form No.: 100.09-EG1 Dwg. Lev.: 12/03


Dwg. Scale: NTS

Serial Number: SQ Database Number: YORKworks Release:
Dwg. Name:
Dwg. Location:









PRODUCT DRAWING

YORK Solution XT Field Wiring NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer:

Contractor:

Sold To: Cust Purch Order#: Contract#: UNIT TAG: AHU-3 - Sheet 4 Date: 2/18/2022 13:11:11 Version: Form No.: 100.09-EG1

GAS FIRED HEAT

SQ Database Number: YORKworks Release: Dwg. Lev.: 12/03 Dwg. Name: Dwg. Location: Dwg. Scale: NTS


Serial Number:

ENERGY WHEEL MOTOR CONTROLLER





Solution XT Fan Rating Curve




Printed: 02/18/22 @ 14:05:51 Unit Folder:

Flow Rate (1000's of cfm)



Solution XT Fan Rating Curve



Printed: 02/18/22 @ 14:06:05 Unit Folder: Flow Rate (1000's of cfm)



Job Summary

Project Name: Adams Fairacre Farms

AHU-3 Unit Tag(s):

Environment: Quantity:

Indoor

Unit Overview

Model	Airflow (CFM)	Altitude (ft)	Operating Weight (lbs)
XTI-57x84	10,100	187	6,614



Segment Sequence

(FS HC-2 CC XA HC-1 RF EE EE FR IP)

Unit Construction

	Casing Details												
Segment(s)	Thickness (in)	Exterior Pain	Exterior Paint Exterior Gauge and Material			Insulation Thickness and Material	Bulkhead Material						
IP , FR , EE , RF , HC-1 , XA , CC , HC-2 , FS	2	None	-	a. G-90 anized	STD Ga. G-90 Galvanized	2" Foam	Galvanized						
		Base	Details										
	Ba	se	Floor										
Segment(s)	Material	Paint	Gauge and Material	Paint	Insulation	Attachmen	t Tread Plate						
IP, FR, EE, RF, HC-1, XA, CC, H	C- Standard Structural Steel	Standard Base	STD Ga. G-90 Galvanized	None	N/A	-	None						

Unit Electrical

	Circuit Details													
Circuit #	Compo	onent(s)	V/Ph/Hz		Full Load Amps (FLA)	Minimum Current Ampacity (MCA)		n Overcurrent ction (MOP)						
1	Fan Motor Cor	or Control, Return ntrol, Lights and tlets	460/3,	460/3/60 20.5		25.6		30.0						
				Electrica	al Details									
Minimu	m Unit SCCR	5 kA rms Sym	nmetrical	ETL Label	pel (UL1995/NEC-2002)									
	U	nit Light Type		Unit Light Switch										
	S	tandard LED		External										

Supply Fan(s)

	Performance Details													
Fan Manufacturer	Model	Class	Size	% Wheel Width	% Wheel Diameter	Quantity	Total Airflow (CFM)	Altitude (ft)	TSP (in w.g)	ESP (in w.g)	Fan Speed (RPM)	Fan Power (BHP)		
Comefri	ATZAF	S	22-22	100	100	1	10,100	187	3.04	1.00	1,344	6.52		

Project Name: Adams Fairacre Farms

Unit Folder: AHU-3SP Unit Tag(s): AHU-3





Drive Typ	e Drive SF	Wheel Type	Blade Type	Wheel Material	Base Material	Fan Flow Isolation	Isolation Type	Total Eficiency (%)	Outlet Velocity (ft/s)	Max Speed (RPM)	Fan Power (BHP) w/ Drive Loss		
Belt Drive Fixed	1.5	DWDI	Airfoil	Steel	Galvanized Steel	None	1" Spring	78.49	1,712	1,900	6.88		
Motor Details													
Туре	Manufacturer	Motor Power (HP)	V/Ph/Hz	Quant	ity Insulation Class	Motor Speed (RPM)	Speed Frame Size		Amps s)	Efficiency	Location		
ODP	TECO	7.5	460/3/60	0 1	F	1,800	213	9.5	5 I	Premium	Left		
				Α	t Motor Synch	ronous I	Details						
TSP (in w.g.)	Total A	ir Flow (CMF))	Fan Speed (RPM)		Motor Correction Factor(%)			Fan Power (BHP)			
0.00			10,100		1,344					6.52			

Return Fan(s)

	Performance Details													
Fan Manufacturer	Model	Class	Size	% Wh Wid		% Wheel	Quantity		l Airflow CFM)	Altitude (ft)	TSP (in w.g)	ESP (in w.g)	Fan Speed (RPM)	Fan Power (BHP)
Comefri	ATZAF	S	22-22	2 10	0	100	1	10	0,100	187	1.52	1.00	1,137	4.0
Max RPM	Fan Power with Drive Loss (HP)	Wheel Type		Blade Type	Base Material			erter Drive alancing	Isolation Type	Thrust Restraints				
1,900	4.30	DWDI	Δ	Airfoil	St	eel	Galvanized Steel None		-	-		1" Spring	-	
Drive Type	Drive SF	Spare E	Belts	Spare Sh	eave	Inlet Screen	Fan Cage	Belt Guard		Lube Lines	Bearings	Fan Stand	Motor Removal Rail	Seismic Snubber
Belt Drive - Fixed	1.5	-		-		-	-	-		None	-	-	-	-
							Motor D)etai	ls					
Type/MFG	Motor Power (HP)	V/Ph/	'Hz	Quanti	ty	Insulatio Class	··· RPM	F	rame Size	FLA (Amp	os) Eff	iciency	Location	SGR
ODP/Baldor	5.0	460/3	/60	1		F	1,800		184	6.60	Pro	emium	Left	-

Glycol Coil(s)

	Performance Details																			
				Fin				EAT	(°F)	LAT	(°F)							Fluid		
Coil	Glycol Type	Glycol %	Rows	Spacing (FPI)	TPC	ТМВН	SMBH	DB	WB	DB	WB	Airflow (CFM)	FV (ft/min)	APD	Flow (GPM)	(°F)	LWT (°F)	Vel. (ft/s)	WPD	Alt. (ft)
HC-1	Propylene	30%	2	9	2	629	629	57.0	-	113.6	-	10,100	424	0.09	66.2	180.0	160.1	3.0	5.3	187
СС	Propylene	30%	8	14	4	349	267	76.9	64.3	52.3	52.3	10,100	424	0.98	136.0	45.0	50.4	3.1	7.2	187
HC-2	Propylene	30%	1	8	4	247	247	52.3	-	75.5	-	10,100	424	0.03	25.8	160.0	140.0	4.9	8.7	187
	Construction Details																			

						Constituction	Details							
Coil		Loc	ation	Offset (in)	Connection Material ³	Connection Rota (degrees)	ation	Connec	tion Type		ly Co (Per C	nnection Coil)	Coil Stack Rack
	Coil Ir	ıdex²	Connection			Widterial	(degrees)				Qt	ty	Size	
HC-1	0		Left	0		Steel	0		N	1PT	1	L	2	-
CC	0		Left	0		Steel	0		N	1PT	1	L	3	-
HC-2	0		Left	0		Steel	0		N	1PT	1	L	1-1/2	-
Coil	# of Coils High	Face Type	Total Fin Height (in)	Fin Length (in)	Coil Fa Area (f	Ein Matoria	Fin Thickness (in)	Fin	Туре	Tube Diameter	1	Tube I	Material	Tube Wall Thickness (in)

Project Name:Adams Fairacre Farms Unit Folder:AHU-3SP

Unit Tag(s): AHU-3





Coil	# of Coils High	Face Type		al Fin tht (in)	Fin Lengt (in)	h Coil Face Area (ft²)	Fin Material		hickness (in)	Fin	Туре	Tube Diameter (i	Tube Materia	Tube Wall Thickness (in)
HC-1	1	Full	47	7.50	72	23.8	AL		.008	Corru	ugated	1/2	Copper	.016
CC	1	Full	47	7.50	72	23.8	AL		.010	Corru	ugated	1/2	Copper	.016
HC-2	1	Full	47	7.50	72	23.8	AL		.006	Corru	ugated	1/2	Copper	.016
Coil	Coil	Coating	I	Dry Weig	ght (lbs)	Fluid Weight (lbs)	Fluid Volume	(ft³) ⊦	Header Ma	aterial	Casing	Material	ntermediate Drain Pan Material	Fouling Factor (hr.ft².°F/BTU)
HC-1		-		16	1	51	0.8		Coppe	er	Galva	anized	-	-
CC		- 67.		2	188	2.9	Сорре		per Galv		anized	04 Stainless Steel	-	
HC-2		-		10	1	25	0.4		Coppe	er	Galva	anized	-	-

Coil Notes

- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- HC-1[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.
- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- CC[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.
- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- HC-2[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is
 based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the
 AHRI Directory at www.ahridirectory.org.

Drain(s)

	Det	ails	
Cammant		Drain Pan	
Segment	Liner Material	Connection Location	Liner Coating
CC	Stainless Steel	Left	None

Project Name:Adams Fairacre Farms Unit Folder:AHU-3SP Unit Tag(s): AHU-3





Filter(s)

				Det	ails:			
Segment	Туре	Depth	Filter Loading	Media	/MERV	# of Spares	Spare Filter Media	Frame Material
RF	Pre-Filter	2"	Side	Pleated 30%	% (MERV 8)	0	Pleated 30% (MERV 8)	Aluminum
RF	Primary Filter	4" Mini-Pleat	Side	90-95% Eff,	(MERV 14)	0	90-95% Eff, (MERV 14)	Aluminum
		Sizes				F	ilter Gauge Details	
Segment	Filter	1st Fi	lter Size H x W (in)	1st Qty	Location		Туре	Range (in w.g)
RF	Pre-Filt	ter	24x24	6 Door		Door Magnehelic with Flag		0 - 2
RF	Primary I	Filter	24x24	6	Door		Magnehelic with Flag	0 - 2

Damper(s)

							Detail	ls						
Segment	Air Path	H x W (in)	Qty	Total Face Velocity (ft/min)	Face Area	CFM	Minimum Allowable OA CFM	Damper Type	Damper Config	Model	Material	Blade Orientation	Actuator Type	Fail Position
EE	Exhaust Air	21.00 x 66.00		1,049		10,100	-	Control	100%	CD60	Galvanized	Parallel	-	-
EE	Outside Air	21.00 x 66.00		1,049		10,100		Control	100%	CD60	Galvanized	Parallel	-	-
EE	Mixed Air	21.00 x 66.00		1,049		10,100	-	Control	100%	CD60	Galvanized	Parallel	-	-

Door(s)

	Details													
Segment(s)	Location	Swing	Hinge Location	H x W x T (in)	View Port	Test Port	Spare Gasket	Thermal Break	Safety Latch	Noncontact Safety Interlock				
FR, FS	Left	Outward	Upstream Side	51 x 24 x 2	None	-	-	-	-	-				
EE	Left	Outward	Upstream Side	51 x 24 x 2	None	-	-	-	Yes	-				
EE, XA, CC	Left	Outward	Upstream Side	51 x 18 x 2	None	-	-	-	-	-				
RF	Left	Outward	Upstream Side	51 x 10 x 2	None	-	-	-	-	-				

Motor Control(s)

					Details					
Segment	Туре	ММР	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter
FR	ABB VFD ABB AYK580	-	460/3/60	7.6/7.6	90 %	133	NEMA 1	-	Fused	Yes
FS	ABB VFD ABB AYK580	-	460/3/60	12.0/12.0	91 %	174	NEMA 1	-	Fused	Yes

Project Name:Adams Fairacre Farms Unit Folder:AHU-3SP

Unit Tag(s): AHU-3





					Details					
Segment	Туре	ММР	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter
					Notes					

*Drives are rated for use below 3,000 ft and 104°F. Use Derating Charts in Air-Mod Engineering Guide Form 100.42-EGI (212) for use above these limits.

Storage Temperature: -40°F to 158°F Humidity: MAX 95% RH non-condensing

Altitude: 3,300 ft. without derate (1% derate for each additional 330 ft.)

Overload Current Rating: 100% for 1 minute every 10 minutes.

The Class 10 trip rating of the MMP device will not withstand an across-the-line start of a fan and should not be used with VFDs with bypass circuits.

The customer must provide a platform or catwalk for accessing the power-disconnect.

Copper Conductors Only.

FR: Contains the following option: Swinging DC Line Choke (Equivalent to 5% Input Line Reactor)

FS: Contains the following option: Swinging DC Line Choke (Equivalent to 5% Input Line Reactor)

Face Velocity and Static Pressure

	Sumn	nary				
Segment	Description	Face Area (sq. ft)	Airflow (CFM)	Face Velocity (ft/min)	Supply Fan Static Pressure (in w.g.)	Exhaust/Return Fan Static Pressure (in w.g.)
IP	Opening	7.4	10,100	1,367.00	0.00	0.31
FR	External Static - User Entered	0.0	10,100	0.00	0.00	1.00
EE	Opening	9.6	10,100	1,049.00	0.00	0.19
EE	Control Galvanized (CD60)	0.0	10,100	0.00	0.00	0.02
EE	Opening	9.6	10,100	1,049.00	0.19	0.00
EE	Control Galvanized (CD60)	0.0	10,100	0.00	0.02	0.00
RF	2" Pleated 30% (MERV 8)	24.0	10,100	421.00	0.21	0.00
RF	Dirty Filter Allowance - Prefilter	0.0	10,100	0.00	0.00	0.00
RF	4" Mini-Pleat 90-95% Eff, (MERV 14)	24.0	10,100	421.00	0.52	0.00
HC-1	Heating 2 rows 9 fins	23.8	10,100	424.00	0.09	0.00
CC	Cooling 8 rows 14 fins	23.8	10,100	424.00	0.98	0.00
HC-2	Heating 1 rows 8 fins	23.8	10,100	424.00	0.03	0.00
FS	External Static - User Entered	0.0	10,100	0.00	1.00	0.00
				Total	3.04	1.52

Dimensions and Weight

	Details				
Segment	Description	Length¹ (in)	Width ² (in)	Height (in)	Weight (lbs)
IP	Inlet Plenum	16	84	57	435
FR	Return Fan	45	84	57	1,270
EE	Economizer	64	84	57	697
RF	High Efficiency Filter	10	84	57	218
HC-1	Heating Coil	10	84	57	372
XA	Variable Length Access	18	84	57	210
CC	Variable Length Cooling Coil	35	84	57	1,317
HC-2	Heating Coil	12	84	57	335
FS	Supply Fan - DWDI	64	84	57	1,762
	Overall ³	274			6,616

Project Name:Adams Fairacre Farms Unit Folder:AHU-3SP

Unit Tag(s): AHU-3



Last Saved: 2/18/2022 1:11:08 PM Report Version: 2020.12.28.1055 Software Version: 21.4.6394.9510

Page 5 of 8



Notes

¹The length includes bottom tier segments only

²The width does not include coil connection extensions or door latches that extend beyond the unit casing. The width does not include the depth of any pipe chases.

³Unit level and other loose components may be excluded from segment weights and overall segment weights. For total unit weight reference Unit Overview.


Project Name:Adams Fairacre Farms Unit Folder:AHU-3SP Unit Tag(s): AHU-3





Recommended Trap Height

				Details	5				
Segment	Applicable Fan	Fan TSP (in w.g.)	Positive or Negative	Calculat	ed Dimensi	ons (in)	Recommended Dir	mensions (in)	Base Rail Height (in)
		W.8./		Н	Х	H + X	Н	H + X	ricigit (iii)
CC	Supply Fan	3.04	Negative	4.04	2.02	6.06	4.25	6.50	6"



Notes

Formulas and calculations are recommendations only. Contractor shall determine actual dimensions required for each trap based on jobsite conditions, and application requirements.

Refer to the Installation Manual of the IOM for more information.

Statement of Compliance

Details

YORK® Solution XT AHU's meet IBC seismic requirements for non-critical equipment (Ip = 1.0) for locations with design spectral response Sds <= 0.43. Units must be rigid mounted.

The anchorage of the unit to the ground or building structure needs to be evaluated by and is the responsibility of the engineer of record. Specification of seismic requirements is the responsibility of the project design engineer. If formal certification is required, please contact your sales representative and/or application engineer for review. Certain application and site requirements may require additional cost and/or lead time.


Component locations are listed as Segment Hand (Unit Hand): ex. Left (Right). See SubmittalDrawing for additional details
Air handling unit parameters vary depending on conditions. Parameters such as airflows, air pressure drops, and coil capacities are shown for design conditions.

Project Name:Adams Fairacre Farms Unit Folder:AHU-3SP Unit Tag(s): AHU-3





Shipping Summary



Notes

Skid Width: Total width of the shipping skid, including any items that may extend beyond the cabinet (this includes any door handles, coil connections, drain connections, lifting lugs, mounted pipe-chases, electrical/control components, tie-down brackets, side dampers).


Skid Height: Total height of the shipping skid, including any items that may extend beyond the cabinet (this includes any base-rails, shipping wood-blocks, roof peak, discharge flanges, mounted gas-furnace flue pipes).

Skid Length: Total length of the shipping skid, including any items that may extend beyond the cabinet (this includes any mounted rain-hoods, discharge flanges, tie-down brackets, shipping wood-blocks, front dampers, split connectors, electrical/control components, outrigging extensions, isolation dampers, inlet baskets).







AHU-4







PLAN VIEW



ELEVATION VIEW


PRODUCT DRAWING

SOLUTION XT AIR HANDLING UNIT DETAIL MODEL: Solution-XTI-45x63 NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer: Contractor: Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-4 - Sheet 1

Date: 6/15/2021 10:38:2
Version:
Form No.:
Dwg. Lev.: 5/03
Dwg. Scale: NTS

Serial Number: SQ Database Number: YORKworks Release: Dwg. Name: Dwg. Location:



Units with a baserail and a bottom opening: Duct connection flush with the bottom of unit, not flush with bottom of baserail.

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.

Contractor responsible for penetrations and

Contractor responsible for penetrations and connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

and overhand, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.

The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split connection hardware.

Dimension tolerances: Unit (+/- 1/2"); Piping (+/- 2")


(In order of Airflow) Segment Type Hand Quantity Supply Return HC MPT Left 1 Sup 1 Ret 1 11/2" 1 11/2" HC MPT Left 1 Sup 1 Ret 1 11/2" 1 11/2" HC MPT Left 1 Sup 1 Ret 1 11/2" 1 11/2"

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)

SECTION LIST

SECT	DESCRIPTION
IP	Inlet Plenum
FR	Return Fan - 18-18 AF
EE-1	Economizer
EE-2	Economizer
RF	High Efficiency Filter
HC-1	Heating Coil
XA	Variable Length Access
CC	Cooling Coil
HC-2	Heating Coil
FS	Supply Fan - 18-18 AF





Coil Connections


PRODUCT	DRAWING
----------------	----------------

SOLUTION XT COIL CONNECTION DETAIL MODEL: Solution-XTI-45x63 NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms
Location:
Engineer:
Contractor:

Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-4 - Sheet 2

Date: 6/15/2021 10:38:2 Version: Form No.: Dwg. Lev.: 5/03 Dwg. Scale: NTS Serial Number: SQ Database Number: YORKworks Release: Dwg. Name: Dwg. Location:



Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the

coil or fan assembly.

Contractor responsible for penetrations and connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

Overall dimensions account for: outdoor roof peak and overhang, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.

The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split connection hardware.

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)


SECTION LIST

DESCRIPTION

SECT

IP	Inlet Plenum
FR	Return Fan - 18-18 AF
EE-1	Economizer
EE-2	Economizer
RF	High Efficiency Filter
HC-1	Heating Coil
XA	Variable Length Access
CC	Cooling Coil
HC-2	Heating Coil
FS	Supply Fan - 18-18 AF





PRODUCT DRAWING

YORK Solution XT Field Wiring NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer:

Contractor:


Sold To: Cust Purch Order#:


Contract#:
UNIT TAG: AHU-4 - Sheet 1


Date: 6/15/2021 10:38:2 Version: Form No.: 100.09-EG1 Dwg. Lev.: 12/03 Dwg. Scale: NTS

Serial Number: SQ Database Number: YORKworks Release:
Dwg. Name:
Dwg. Location:









PRODUCT DRAWING

YORK Solution XT Field Wiring NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer:

Contractor:

Sold To: Cust Purch Order#: Contract#:

UNIT AHU-4 - Sheet 4

Date: 6/15/2021 10:38:2 Version: Form No.: 100.09-EG1

GAS FIRED HEAT


ENERGY WHEEL MOTOR CONTROLLER

Serial Number: SQ Database Number: YORKworks Release: Dwg. Lev.: 12/03 Dwg. Name: Dwg. Location: Dwg. Scale: NTS





Solution XT Fan Rating Curve




Printed: 02/18/22 @ 14:06:16 Unit Folder:

Flow Rate (100's of cfm)



Solution XT Fan Rating Curve



Printed: 02/18/22 @ 14:06:31 Unit Folder:

Flow Rate (100's of cfm)



Job Summary

Project Name: Adams Fairacre Farms

Unit Tag(s): AHU-4

Quantity: 1 Environment: Indoor

Unit Overview

Model	Airflow (CFM)	Altitude (ft)	Operating Weight (lbs)
XTI-45x63	5,600	187	4,383



Segment Sequence

(FS HC-2 CC XA HC-1 RF EE EE FR IP)

Unit Construction

	Casing Details														
Segment(s)	Thickness (in)	Exterior Pain	Ť	Gauge and Iterial	Interior Gauge and Material	Insulation Thickness and Material	Bulkhead Material								
IP , FR , EE , RF , HC-1 , XA , CC , HC-2 , FS	2	None		a. G-90 anized	STD Ga. G-90 Galvanized	2" Foam	Galvanized								
		Base	Details												
	Ва	se			Floor										
Segment(s)	Material	Paint	Gauge and Material	Paint	Insulation	Attachmen	t Tread Plate								
IP, FR, EE, RF, HC-1, XA, CC, HC 2.FS	C- Standard Structural Steel	Standard Base Paint	STD Ga. G-90 Galvanized	None	N/A	-	None								

Unit Electrical

	Circuit Details														
Circuit #	Compo	onent(s)	V/Ph/	'Hz	Full Load Amps (FLA)	Minimum Current Ampacity (MCA)	Maximum Overcurrent Protection (MOP)								
1	Fan Motor Cor	or Control, Return ntrol, Lights and tlets	460/3	/60	15.2 19.1 20.0										
				Electrica	al Details										
Minimu	m Unit SCCR	5 kA rms Sym	nmetrical	ETL Label	TL Label (UL1995/NEC-2002) Ye										
	U	nit Light Type			Unit Light Switch										
	S	tandard LED			External										

Supply Fan(s)

	Performance Details													
Fan Manufacturer	Model	Class	Size	% Wheel Width	% Wheel Diameter	Quantity	Total Airflow (CFM)	Altitude (ft)	TSP (in w.g)	ESP (in w.g)	Fan Speed (RPM)	Fan Power (BHP)		
Comefri	ATZAF	S	18-18	100	100	1	5,600	187	2.70	0.75	1,598	3.39		

Project Name: Adams Fairacre Farms

Unit Folder:AHU-4SP Unit Tag(s): AHU-4





Drive Type	e Drive SF	Wheel Type	Blade Type	Wheel Material	Base Mate	rial	Fan Flow Isolation	Isolation Type	Total Eficiency (%)	Outlet Velocity (ft/s)	Max Speed (RPM)	Fan Power (BHP) w/ Drive Loss
Belt Drive Fixed	1.5	DWDI	Airfoil	Steel	Galvanized	Steel	None	1" Spring	75.29	1,778	2,450	3.62
					Mo	otor D	etails					
Туре	Manufacture	r Motor Power (HP	V/Ph/H	z Quant	tity Insulation	n Class	Motor Speed (RPM)	Frame Siz	re Full Load (Amp		Efficiency	Location
ODP	Baldor	5.0	460/3/6	50 1	Н		1,800	184	6.60	0	Premium	Left
				Α	t Motor S	ynchr	onous E	Details				
TSP (in	w.g.) 1	otal Air Flow	(CMF)	Fan Speed	(RPM)	Motor C	Correction	Factor(%)	Fan Powe	r (BHP)	Total E	ficiency (%)
2.7	70	5,600		1,59	8		89.5		3.3	9	-	75.29

Return Fan(s)

	Performance Details														
Fan Manufacturer	Model	Class	Size	% Wh Wid			Quantity	Quantity Total Airflow (CFM)		Altitude (ft)	TSP (in w.g)	ESP (in w.g)	Fan Speed (RPM)	Fan Power (BHP)	
Comefri	ATZAF	S	18-18	100	100		1	1 5,600		187	1.57	0.75	1,388	2.4	
Max RPM	Fan Power with Drive Loss (HP)	Wheel Type	_	lade Type		neel erial	Base Mater	rial	Fan Flow Isolation	AirFlow Monitorin		erter Drive alancing	Isolation Type	Thrust Restraints	
2,450	2.51	DWDI	Α	irfoil	Ste	eel (Galvanized S	Steel	None	-		-	1" Spring	-	
Drive Type	Drive SF	Spare E	Belts :	Spare Sho	eave	Inlet Screen	Fan Cage	Bel	t Guard	Lube Lines	Bearing	Fan Stand	Motor Removal Rail	Seismic Snubber	
Belt Drive - Fixed	1.5	-		-		-	-		-	None	-	-	-	-	
							Motor D)etai	ls						
Type/MFG	Motor Power (HP)	V/Ph/	Hz	Quanti	ty	Insulation Class	on RPM	F	rame Size	FLA (Amp	os) Ef	ficiency	Location	SGR	
ODP/TECO	3.0	460/3	/60	1		F	1,800		182	4.30	Pr	emium	Left	-	

Glycol Coil(s)

	Performance Details																			
				Fin				EAT	(°F)	LAT	(°F)							Fluid		
Coil	Glycol Type	Glycol %	Rows	Spacing (FPI)	TPC	ТМВН	SMBH	DB	WB	DB	WB	Airflow (CFM)	FV (ft/min)	APD	Flow (GPM)	(°F)	LWT (°F)	Vel. (ft/s)	WPD	Alt. (ft)
HC-1	Propylene	30%	2	8	4	290	290	64.0	-	111.6	-	5,600	452	0.09	30.5	180.0	160.1	3.8	5.9	187
СС	Propylene	30%	8	12	12	159	139	77.9	63.5	53.5	53.0	5,600	452	0.70	32.0	45.0	55.6	3.1	11.6	187
HC-2	Propylene	30%	1	8	4	135	135	53.0	-	74.7	-	5,600	452	0.03	14.1	160.0	140.0	3.5	3.7	187

						Construction	n Details					
Coil	Coil			Offset (i	in)	Connection Material ³	Connection Rotati	ion Connec	tion Type		y Connection Per Coil)	Coil Stack Rack
	Coil In	ıdex²	Connection			Waterial	(degrees)			Qty	Size	
HC-1	0		Left	0		Steel	0	N	/IPT	1	1-1/2	-
CC	0		Left	0		Steel	0	N	ИРТ	1	1-1/2	-
HC-2	0		Left	0		Steel	0	N	ИРТ	1	1-1/2	-
Coil	# of Coils High			Coil Fa Area (Fin Materia	Fin Thickness (in)	Fin Type	Tube Diameter	Τı	ube Material	Tube Wall Thickness (in)	

Project Name: Adams Fairacre Farms

Unit Folder:AHU-4SP Unit Tag(s): AHU-4





Coil	# of Coils High	Face Type		al Fin tht (in)	Fin Lengt (in)	th Coil Face Area (ft²)	Fin Material	Fin Thickr (in)	Thickness Fin		Tube Diameter (in	Tube Materia	Tube Wall Thickness (in)
HC-1	1	Full	35	5.00	51	12.4	AL	.006	Co	rrugated	1/2	Copper	.016
CC	1	Full	35	5.00	51	12.4	AL	.008	Co	rrugated	1/2	Copper	.016
HC-2	1	Full	35	5.00	51	12.4	AL	.006	Co	rrugated	1/2	Copper	.016
Coil	oil Coating			Dry Weight (lbs)		Fluid Weight (lbs)	Fluid Volume ((ft³) Head	er Mater	ial Casing	lı Material	ntermediate Drain Pan Material	Fouling Factor (hr.ft².°F/BTU)
HC-1		- 83		3	26	0.4	C	opper	Galva	anized	-	-	
CC	- 296		6	87	1.4	С	opper Ga		anized 3	04 Stainless Steel	-		

Coil Notes

Copper

Galvanized

- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7I
- BDW Tube Spacing: 1.25 x 1.08
- HC-1[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.
- 1Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7I
- BDW Tube Spacing: 1.25 x 1.08
- CC[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is
 based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the
 AHRI Directory at www.ahridirectory.org.
- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7I
- BDW Tube Spacing: 1.25 x 1.08
- HC-2[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is
 based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the
 AHRI Directory at www.ahridirectory.org.

Drain(s)

Details								
Command	Drain Pan							
Segment	Liner Material	Connection Location	Liner Coating					
CC	Stainless Steel	Left	None					

Project Name:Adams Fairacre Farms Unit Folder:AHU-4SP Unit Tag(s): AHU-4





Filter(s)

	Details												
Segment	Туре	Depth	Filter Loading	Media/MERV		# of Spares	Spare Filter Media	Frame Material					
RF	Pre-Filter	2"	Side	Side Pleated 30% (MERV 8)		0	Pleated 30% (MERV 8)	Alur	uminum				
RF	Primary Filter	4" Mini-Pleat	Side	90-95% Eff, (MERV 14)		0	90-95% Eff, (MERV 14)	Aluminum					
		S	izes				Filter Gauge Det	ails					
Segment	Filter	1st Filter Size H to (in)	¢ W 1st Qty	2 nd Filter Size H x W (in)	2 nd Qty	Location	Туре		Range (in w.g)				
RF	Pre-Filter	24x24	2	12x24 2 Door Magnehelic with F		Flag	0 - 2						
RF	Primary Filter	24x24	2	12x24	2	Door	Magnehelic with	Flag	0 - 2				

Damper(s)

	Details													
Segment	Air Path	H x W (in)	Qty	Total Face Velocity (ft/min)	Face Area	CFM	Minimum Allowable OA CFM	Damper Type	Damper Config	Model	Material	Blade Orientation	Actuator Type	Fail Position
EE	Exhaust Air	15.25 x 45.00		1,175		5,600	-	Control	100%	CD60	Galvanized	Parallel	-	-
EE	Outside Air	15.25 x 45.00		1,175		5,600		Control	100%	CD60	Galvanized	Parallel	-	-
EE	Mixed Air	15.25 x 45.00		1,175		5,600	-	Control	100%	CD60	Galvanized	Parallel	-	-

Door(s)

	Details												
Segment(s)	Location	Swing	Hinge Location	H x W x T (in)	View Port	Test Port	Spare Gasket	Thermal Break	Safety Latch	Noncontact Safety Interlock			
FR, XA, CC, FS	Left	Outward	Upstream Side	39 x 18 x 2	None	-	-	-	-	-			
EE	Left	Outward	Upstream Side	39 x 24 x 2	None	-	-	-	Yes	-			
EE	Left	Outward	Upstream Side	39 x 15 x 2	None	-	-	-	-	-			
RF	Left	Outward	Upstream Side	39 x 10 x 2	None	-	-	-	-	-			

Motor Control(s)

	Details											
Segment	Туре	ММР	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter		
FR	ABB VFD ABB AYK580	-	460/3/60	4.8/4.8	90 %	84	NEMA 1	-	Fused	Yes		
FS	ABB VFD ABB AYK580	-	460/3/60	7.6/7.6	90 %	133	NEMA 1	-	Fused	Yes		

Project Name:Adams Fairacre Farms Unit Folder:AHU-4SP

Unit Tag(s): AHU-4





	Details										
Segment	Туре	ММР	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter	
					Notes						

*Drives are rated for use below 3,000 ft and 104°F. Use Derating Charts in Air-Mod Engineering Guide Form 100.42-EGI (212) for use above these limits.

Storage Temperature: -40°F to 158°F Humidity: MAX 95% RH non-condensing

Altitude: 3,300 ft. without derate (1% derate for each additional 330 ft.)

Overload Current Rating: 100% for 1 minute every 10 minutes.

The Class 10 trip rating of the MMP device will not withstand an across-the-line start of a fan and should not be used with VFDs with bypass circuits.

The customer must provide a platform or catwalk for accessing the power-disconnect.

Copper Conductors Only.

FR: Contains the following option: Swinging DC Line Choke (Equivalent to 5% Input Line Reactor)

FS: Contains the following option: Swinging DC Line Choke (Equivalent to 5% Input Line Reactor)

Face Velocity and Static Pressure

	Summ	nary				
Segment	Description	Face Area (sq. ft)	Airflow (CFM)	Face Velocity (ft/min)	Supply Fan Static Pressure (in w.g.)	Exhaust/Return Fan Static Pressure (in w.g.)
IP	Opening	3.1	5,600	1,792.00	0.00	0.54
FR	External Static - User Entered	0.0	5,600	0.00	0.00	0.75
EE	Opening	4.8	5,600	1,175.00	0.00	0.23
EE	Control Galvanized (CD60)	0.0	5,600	0.00	0.00	0.05
EE	Opening	4.8	5,600	1,175.00	0.23	0.00
EE	Control Galvanized (CD60)	0.0	5,600	0.00	0.05	0.00
RF	2" Pleated 30% (MERV 8)	12.0	5,600	467.00	0.24	0.00
RF	Dirty Filter Allowance - Prefilter	0.0	5,600	0.00	0.00	0.00
RF	4" Mini-Pleat 90-95% Eff, (MERV 14)	12.0	5,600	467.00	0.61	0.00
HC-1	Heating 2 rows 8 fins	12.4	5,600	452.00	0.09	0.00
CC	Cooling 8 rows 12 fins	12.4	5,600	452.00	0.70	0.00
HC-2	Heating 1 rows 8 fins	12.4	5,600	452.00	0.03	0.00
FS	External Static - User Entered	0.0	5,600	0.00	0.75	0.00
				Total	2.70	1.57

Dimensions and Weight

	Details											
Segment	Description	Length¹ (in)	Width ² (in)	Height (in)	Weight (lbs)							
IP	Inlet Plenum	12	63	45	284							
FR	Return Fan	38	63	45	757							
EE	Economizer	54	63	45	463							
RF	High Efficiency Filter	10	63	45	172							
HC-1	Heating Coil	10	63	45	272							
XA	Variable Length Access	18	63	45	172							
CC	Variable Length Cooling Coil	35	63	45	868							
HC-2	Heating Coil	10	63	45	251							
FS	Supply Fan - DWDI	58	63	45	1,144							
	Overall ³	245			4,383							

Project Name:Adams Fairacre Farms Unit Folder:AHU-4SP

Unit Tag(s): AHU-4





Notes

¹The length includes bottom tier segments only

²The width does not include coil connection extensions or door latches that extend beyond the unit casing. The width does not include the depth of any pipe chases.

³Unit level and other loose components may be excluded from segment weights and overall segment weights. For total unit weight reference Unit Overview.


Project Name:Adams Fairacre Farms Unit Folder:AHU-4SP Unit Tag(s): AHU-4





Recommended Trap Height

Details									
Segment Applicable Fan	Applicable Fan	Fan TSP (in w.g.)	Positive or Negative	Calculat	ed Dimensi	ons (in)	Recommended Di	Base Rail Height (in)	
				Н	Х	H + X	Н	H + X	ricigiit (iii)
CC	Supply Fan	2.70	Negative	3.70	1.85	5.55	3.75	5.75	6"



Notes

Formulas and calculations are recommendations only. Contractor shall determine actual dimensions required for each trap based on jobsite conditions, and application requirements.

Refer to the Installation Manual of the IOM for more information.

Statement of Compliance

Details

YORK® Solution XT AHU's meet IBC seismic requirements for non-critical equipment (Ip = 1.0) for locations with design spectral response Sds <= 0.43. Units must be rigid mounted.

The anchorage of the unit to the ground or building structure needs to be evaluated by and is the responsibility of the engineer of record. Specification of seismic requirements is the responsibility of the project design engineer. If formal certification is required, please contact your sales representative and/or application engineer for review. Certain application and site requirements may require additional cost and/or lead time.

Component locations are listed as Segment Hand (Unit Hand): ex. Left (Right). See SubmittalDrawing for additional details
Air handling unit parameters vary depending on conditions. Parameters such as airflows, air pressure drops, and coil capacities are shown for design conditions.


Project Name:Adams Fairacre Farms Unit Folder:AHU-4SP Unit Tag(s): AHU-4 Johnson Controls

Last Saved: 6/15/2021 10:37:59 AM Report Version: 2020.12.28.1055 Software Version: 21.1.6391.7839

Page **7** of **8**



Shipping Summary



Notes

Skid Width: Total width of the shipping skid, including any items that may extend beyond the cabinet (this includes any door handles, coil connections, drain connections, lifting lugs, mounted pipe-chases, electrical/control components, tie-down brackets, side dampers).


Skid Height: Total height of the shipping skid, including any items that may extend beyond the cabinet (this includes any base-rails, shipping wood-blocks, roof peak, discharge flanges, mounted gas-furnace flue pipes).

Skid Length: Total length of the shipping skid, including any items that may extend beyond the cabinet (this includes any mounted rain-hoods, discharge flanges, tie-down brackets, shipping wood-blocks, front dampers, split connectors, electrical/control components, outrigging extensions, isolation dampers, inlet baskets).







AHU-5







PLAN VIEW



ELEVATION VIEW

PRODUCT DRAWING


SOLUTION XT AIR HANDLING UNIT DETAIL MODEL: Solution-XTI-33x36 NOT FOR CONSTRUCTION

Project Name:	Adams Fairacre Farms	
Location:		
Engineer:		
Contractor:		

Sold To: Cust Purch Order#: Contract#: UNIT AHU-5 - Sheet 1

Date: 11/5/2021 12:40:14 Version: Form No.: Dwg. Lev.: 5/03 Dwg. Scale: NTS

Serial Number: SQ Database Number: YORKworks Release: Dwg. Name: Dwg. Location:



Units with a baserail and a bottom opening: Duct connection flush with the bottom of unit, not flush with bottom of baserail.

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.

Contractor responsible for penetrations and

connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

and overhang, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.
The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split connection hardware.

Dimension tolerances: Unit (+/- 1/2"); Piping (+/- 2")


Designates Shipped Loose Item(s) PIPING CONNECTIONS (In order of Airflow)

		(,		
Segment	Type	Hand	Quantity	Supply	Return
CC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2"
CC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2"
CC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2"
		ı	I		ı

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)

	SECTION LIST
SECT	DESCRIPTION
RF	High Efficiency Filter
CC	Cooling Coil
FS	Supply Fan - 11APBC





Certain items may extend beyond cabinet dimensions connection hardware.

UNIT CONSTRUCTION Model: Solution-XTI-33x36 Motor Location: Unit Weight: 1,708 lbs. (+/- 10%)

NOTES

Units with a baserail and a bottom opening: Duct connection flush with the bottom of unit, not flush with bottom of baserail.

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.

Contractor responsible for penetrations and

connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

and overhang, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.

The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split

Dimension tolerances: Unit (+/- 1/2"); Piping (+/- 2")

(st.) - Designates Shipped Loose Item(s)
PIPING CONNECTIONS (In order of Airflow)

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)

SECTION LIST

DESCRIPTION SECT RF High Efficiency Filter CC Cooling Coil Supply Fan - 11APBC

Coil Connections

PRODUCT DRAWING


SOLUTION XT COIL CONNECTION DETAIL MODEL: Solution-XTI-33x36 **NOT FOR CONSTRUCTION**

Project Name: Adams Fairacre Farms Location: Engineer:

Contractor:

Sold To: Cust Purch Order#: Contract#: UNIT AHU-5 - Sheet 2 Date: 11/5/2021 12:40:14 Version: Form No.: Dwg. Lev.: 5/03 Dwg. Scale: NTS





PRODUCT DRAWING

YORK Solution XT Field Wiring MODEL:
NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer:

Contractor:


For:

Cust Pu

Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-5 - Sheet 1


Date: 11/5/2021 12:40:14 Version: Form No.: 100.09-EG1 Dwg. Lev.: 12/03 Dwg. Scale: NTS







Solution XT Fan Rating Curve



Printed: 02/18/22 @ 14:11:20 Unit Folder:

Flow Rate (100's of cfm)



Job Summary

Project Name: Adams Fairacre Farms

Unit Tag(s): AHU-5

Quantity: 1 Environment: Indoor

Unit Overview

Model	Airflow (CFM)	Altitude (ft)	Operating Weight (lbs)
XTI-33x36	1,120	187	1,708

Segment Sequence

(FS CC RF)

Unit Construction

Casing Details												
Segment(s)	Thickness (in)	Exterior Pain		Gauge and terial	Interior Gauge and Material	Insulation Thickness and Material	Bulkhead Material					
RF,CC,FS	2	None		Ga. G-90 anized	STD Ga. G-90 Galvanized	2" Foam	Galvanized					
	Base Details											
	Bas	se			Floor							
Segment(s)	Material	Paint	Gauge and Material	Paint	Insulation	Attachmen	t Tread Plate					
RF, CC, FS	Standard Structural Steel	Standard Base	STD Ga. G-90 Galvanized	None	N/A	-	None					

Unit Electrical

	Circuit Details											
Circuit #	Compo	onent(s)	V/Ph/	'Hz	Full Load Amps (FLA)	Minimum Current Ampacity (MCA)		n Overcurrent tion (MOP)				
1		or Control, Lights Outlets	460/3/60		5.9	7.4		8.0				
				Electrica	al Details							
Minimur	m Unit SCCR	5 kA rms Syn	nmetrical	ETL Label	L Label (UL1995/NEC-2002)							
	U	nit Light Type			Unit Light Switch							
	S	tandard LED				External						

Supply Fan(s)

	Performance Details											
Fan Manufacturer	Model	Class	Size	% Wheel Width	% Wheel Diameter	Quantity	Total Airflow (CFM)	Altitude (ft)	TSP (in w.g)	ESP (in w.g)	Fan Speed (RPM)	Fan Power (BHP)
Comefri	APBC	II	11	100	100	1	1,120	187	2.08	0.75	2,749	.72

Project Name: Adams Fairacre Farms

Unit Folder: AHU-5SP Unit Tag(s): AHU-5





Drive Typ	e Drive SF	Wheel Type	Blade Type	Wheel Material	Base Material	Fan Flow Isolation	Isolation Type	Total Eficiency (%)	Outlet Velocity (ft/s)	Max Speed (RPM)	Fan Power (BHP) w/ Drive Loss
Belt Drive Fixed	1.5	SWSI	Backward Curved	Steel	Galvanized Steel	None	1" Spring	50.60	890	3,500	0.80
Motor Details											
Туре	Manufacturer	Motor Power (HP)	V/Ph/Hz	Quant	ity Insulation Class	Motor Speed (RPM)	Frame Si	ze Full Load (Amp		fficiency	Location
ODP	Baldor	1.0	460/3/60	0 1	Н	1,800	143	1.60) P	remium	Left
	At Motor Synchronous Details										
TSP	(in w.g.)	Total A	ir Flow (CMF))	Fan Speed (RPM))	Motor Cor	rection Factor	r(%)	Fan Pov	ver (BHP)
(0.00	1,120 2,749 85.5 0.7			.72						

Glycol Coil(s)

	Performance: Details																			
				Fin				EAT	(°F)	LAT	(°F)							Fluid		
Coil	Glycol Type	Glycol %	Rows	Spacing (FPI)	TPC	тмвн	SMBH	DB	WB	DB	WB	Airflow (CFM)	FV (ft/min)	APD	Flow (GPM)	ewt (°F)	LWT (°F)	Vel. (ft/s)	WPD	Alt. (ft)
CC	Propylene	30%	2	8	6	72	72	53.7	-	111.8	-	1,120	295	0.05	7.6	180.0	160.0	2.2	1.2	187
СС	Propylene	30%	12	13	12	39	28	76.9	65.7	54.1	54.1	1,120	295	0.71	8.2	45.0	54.9	.8	.9	187
CC	Propylene	30%	1	10	2	26	26	54.1	-	75.2	-	1,120	295	0.02	2.7	160.0	140.0	.5	.1	187

CC	Propylene	30%	1	10	2	26	26	54.1	-	75.2	-	1,120	295	0.02	2.7	160.	0 14	0.0 .5	.1	187						
								Co	nstruc	tion	Det	ails														
Coil		Loca	ation			Offset	: (in)	Connection Material ³			Conr	nection Rot (degrees)		Connec	tion Type	Supply Connection (Per Coil)			Coil Sta	ck Rack						
	Coil In	dex²	Con	nection					iateriai			(degrees)				Qt	:у	Size								
CC	0			Left		0			Steel			0		N	IPT	1		1-1/2	-	-						
CC	2			Left		0			Steel			0		N	IPT	1		1-1/2	-	-						
CC	4		I	Left		0			Steel			0		N	IPT	1		1-1/2	-	-						
Coil	# of Coils High	Face Type		otal Fin ight (in)	Fi	n Length (in)		l Face a (ft²)	Lin Material		Fin	Thickness Fin		Tub Diamete			Fube	Material	Tube '							
CC	1	Full	2	22.50		24	3	3.8	Α	AL .006 Corr		Corr	orrugated 1/2		1/2 Copper		Copper		.6							
CC	1	Full	2	22.50		24	3	3.8	Α	L		.008	Corr	Corrugated 1/2			Co	pper	.01	.6						
CC	1	Full	2	22.50		24	3	3.8	Α	L		.006	Corr	Corrugated 1/2			Copper		.01	.6						
Coil	Coil	Coating		Dry We	ight	(lbs) Fluid We		_	Fluid V	olume	(ft³)	Header M	aterial	ial Casing Material		D	ermed rain P Mater	Pan	Fouling F (hr.ft².°F,							
CC		-		3	38	10				10		10 0.2		10		0.2		Copper		Galvanized		304	Staii Stee	nless I	-	
CC		-		1	64		45			0.7		Сорр	Copper Galvanize		anized	304	Staii Stee	nless I	-							
CC		- 32 7			0.1	Copper		Copper Galvanized		304	304 Stainless Steel		-													

Project Name:Adams Fairacre Farms Unit Folder:AHU-5SP

Unit Tag(s): AHU-5





Coil	# of Coils High	Face Type	Total Fin Height (in)	Fin Length (in)	Coil Face Area (ft²)	Fin Material	Fin Thickness (in)	Fin Type	Tube Diameter (in)	Tube Material	Tube Wall Thickness (in)

Coil Notes

- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- 2Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- BDW Tube Spacing: 1.25 x 1.08
- BDW Tube Spacing: 1.25 x 1.08
- CC[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.
- CC[1][2]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.
- CC[1][4]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.

Drain(s)

Details											
Command		Drain Pan									
Segment	Liner Material	Connection Location	Liner Coating								
CC	Stainless Steel	Left	None								

Coil Spacer(s)

		Details	
Segment	Location	Length (in)	Material
CC	1	2	Galvanized
CC	3	2	Galvanized

Filter(s)

	Details							
Segment	Туре	Depth	Filter Loading	Media/	MERV	# of Spares	Spare Filter Media	Frame Material
RF	Pre-Filter	2"	Side	Pleated 30%	6 (MERV 8)	0	Pleated 30% (MERV 8)	Aluminum
RF	Primary Filter	4" Mini-Pleat	Side	90-95% Eff,	(MERV 14)	0	90-95% Eff, (MERV 14)	Aluminum
		Sizes				F	ilter Gauge Details	
Segment	Filter	1st Fi	lter Size H x W (in)	1st Qty	Location		Туре	Range (in w.g)
RF	Pre-Fil	ter	24x24	1	Door		Magnehelic with Flag	0 - 2
RF	Primary I	Filter	24x24	1	Door		Magnehelic with Flag	0 - 2

Project Name:Adams Fairacre Farms Unit Folder:AHU-5SP

Unit Tag(s): AHU-5



Last Saved: 11/5/2021 12:40:12 PM Report Version: 2020.12.28.1055 Software Version: 21.2.6392.8627

Page 3 of 7



Door(s)

Details										
Segment(s)	Location	Swing	Hinge Location	H x W x T (in)	View Port	Test Port	Spare Gasket	Thermal Break	Safety Latch	Noncontact Safety Interlock
RF	Left	Outward	Upstream Side	27 x 10 x 2	None	-	-	-	-	-
CC	Left	Outward	Downstream Side	27 x 18 x 2	None	-	-	-	-	-
FS	Left	Outward	Upstream Side	27 x 18 x 2	None	-	-	-	Yes	-

Motor Control(s)

					Details					
Segment	Туре	MMP	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter
FS	ABB VFD ABB AYK580	-	460/3/60	2.1/2.1	86 %	45	NEMA 1	-	Fused	Yes
FS Single Point Power Main Disconnect	External Main Disconnect	-	460/3/60	0.0/0.0	86 %	0	NEMA 3R	÷	External Non Fused	No
					Notos					

^{*}Drives are rated for use below 3,000 ft and 104°F. Use Derating Charts in Air-Mod Engineering Guide Form 100.42-EGI (212) for use above these limits.

Storage Temperature: -40°F to 158°F Humidity: MAX 95% RH non-condensing

Altitude: 3,300 ft. without derate (1% derate for each additional 330 ft.)

Overload Current Rating: 100% for 1 minute every 10 minutes.

The Class 10 trip rating of the MMP device will not withstand an across-the-line start of a fan and should not be used with VFDs with bypass circuits.

The customer must provide a platform or catwalk for accessing the power-disconnect.

Copper Conductors Only.

FS: Contains the following option: Swinging DC Line Choke (Equivalent to 5% Input Line Reactor)

Face Velocity and Static Pressure

	Summary								
Segment	Description	Face Area (sq. ft)	Airflow (CFM)	Face Velocity (ft/min)	Supply Fan Static Pressure (in w.g.)	Exhaust/Return Fan Static Pressure (in w.g.)			
RF	2" Pleated 30% (MERV 8)	4.0	1,120	280.00	0.12	0.00			
RF	Dirty Filter Allowance - Prefilter	0.0	1,120	0.00	0.00	0.00			
RF	4" Mini-Pleat 90-95% Eff, (MERV 14)	4.0	1,120	280.00	0.30	0.00			
CC	Heating 2 rows 8 fins	3.8	1,120	295.00	0.05	0.00			
CC	Cooling 12 rows 13 fins	3.8	1,120	295.00	0.71	0.00			
CC	Heating 1 rows 10 fins	3.8	1,120	295.00	0.02	0.00			
FS	Opening	1.3	1,120	890.00	0.13	0.00			
FS	External Static - User Entered	0.0	1,120	0.00	0.75	0.00			
				Total	2.08	0.00			

Project Name:Adams Fairacre Farms Unit Folder:AHU-5SP Unit Tag(s): AHU-5 Johnson Controls



Dimensions and Weight

	Details								
Segment	Description	Length¹ (in)	Width ² (in)	Height (in)	Weight (lbs)				
RF	High Efficiency Filter	13	36	33	209				
CC	Variable Length Cooling Coil	59	36	33	878				
FS	Supply Fan - SWSI	46	36	33	621				
	Overall ³ 118 1,708								
	Notes								

¹The length includes bottom tier segments only




²The width does not include coil connection extensions or door latches that extend beyond the unit casing. The width does not include the depth of any pipe chases.

³Unit level and other loose components may be excluded from segment weights and overall segment weights. For total unit weight reference Unit Overview.



Recommended Trap Height

	Details								
Segment Applicable Fan W.g.) Fan TSP (in w.g.) Positive or Negative Calculated Dimensions (in) Recommended Dimensions							mensions (in)	Base Rail Height (in)	
		W.8./		Н	Х	H + X	Н	H + X	ricigiit (iii)
CC	Supply Fan	2.08	Negative	3.08	1.54	4.62	3.25	5.00	6"



Notes

Formulas and calculations are recommendations only. Contractor shall determine actual dimensions required for each trap based on jobsite conditions, and application requirements.

Refer to the Installation Manual of the IOM for more information.

Statement of Compliance

Details

YORK® Solution XT AHU's meet IBC seismic requirements for non-critical equipment (Ip = 1.0) for locations with design spectral response Sds <= 0.43. Units must be rigid mounted.

The anchorage of the unit to the ground or building structure needs to be evaluated by and is the responsibility of the engineer of record. Specification of seismic requirements is the responsibility of the project design engineer. If formal certification is required, please contact your sales representative and/or application engineer for review. Certain application and site requirements may require additional cost and/or lead time.

Component locations are listed as Segment Hand (Unit Hand): ex. Left (Right). See SubmittalDrawing for additional details
Air handling unit parameters vary depending on conditions. Parameters such as airflows, air pressure drops, and coil capacities are shown for design conditions.

Project Name:Adams Fairacre Farms Unit Folder:AHU-5SP Unit Tag(s): AHU-5




Last Saved: 11/5/2021 12:40:12 PM Report Version: 2020.12.28.1055 Software Version: 21.2.6392.8627

Page **6** of **7**



Shipping Summary



Notes

Skid Width: Total width of the shipping skid, including any items that may extend beyond the cabinet (this includes any door handles, coil connections, drain connections, lifting lugs, mounted pipe-chases, electrical/control components, tie-down brackets, side dampers).


Skid Height: Total height of the shipping skid, including any items that may extend beyond the cabinet (this includes any base-rails, shipping wood-blocks, roof peak, discharge flanges, mounted gas-furnace flue pipes).

Skid Length: Total length of the shipping skid, including any items that may extend beyond the cabinet (this includes any mounted rain-hoods, discharge flanges, tie-down brackets, shipping wood-blocks, front dampers, split connectors, electrical/control components, outrigging extensions, isolation dampers, inlet baskets).







AHU-6







PLAN VIEW



* NOTE: MAX HEIGHT

ELEVATION VIEW

PRODUCT DRAWING


SOLUTION XT AIR HANDLING UNIT DETAIL MODEL: Solution-XTI-36x57 NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms
Location:
Engineer:
Contractor:

Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-6 - Sheet 1

Date: 11/5/2021 13:3:19
Version:
Form No.:
Dwg. Lev.: 5/03
Dwg. Scale: NTS

Serial Number: SQ Database Number: YORKworks Release: Dwg. Name: Dwg. Location:



Units with a baserail and a bottom opening: Duct connection flush with the bottom of unit, not flush with bottom of baserail.

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.
Contractor responsible for penetrations and

Contractor responsible for penetrations and connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

and overhang, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.

The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split connection hardware.

Dimension tolerances: Unit (+/- 1/2"); Piping (+/- 2")

Designates Shipped Loose Item(s)
 PIPING CONNECTIONS
 (In order of Airflow)


		(III Oluc	i oi Aii iiow)		
Segment	Type	Hand	Quantity	Supply	Return
HC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2"
CC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2"
HC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2"

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)

SECTION LIST

	OLOTION LIST
SECT	DESCRIPTION
IP	Inlet Plenum
FR	Return Fan - 12-12 AF
EE-1	Economizer
EE-2	Economizer
RF	High Efficiency Filter
HC-1	Heating Coil
XA	Variable Length Access
CC	Cooling Coil
HC-2	Heating Coil
FS	Supply Fan - 12-12 AF
,	
•	





UNIT CONSTRUCTION

Model: Solution-XTI-36x57 Construction: Indoor

Motor Location:
Unit Weight: 3,250 lbs. (+/- 10%)

PLAN
VIEW

(Supply)

Front
(Return)

Units with a baserail and a bottom opening: Duct connection flush with the bottom of unit, not flush with bottom of baserail.

NOTES

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.

Contractor responsible for penetrations and

Contractor responsible for penetrations and connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

and overhang, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.

The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split connection hardware.

Dimension tolerances: Unit (+/- 1/2"); Piping (+/- 2")

Designates Shipped Loose Item(s) PIPING CONNECTIONS (In order of Airflow) Segment Type Hand Quantity

		(III Orde	er or Airriow)					
Segment	Type	Hand	Quantity	Supply	Return			
HC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2"			
CC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2"			
HC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2"			

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)

SECTION LIST

SECT	DESCRIPTION
IP	Inlet Plenum
FR	Return Fan - 12-12 AF
EE-1	Economizer
EE-2	Economizer
RF	High Efficiency Filter
HC-1	Heating Coil
XA	Variable Length Access
CC	Cooling Coil
HC-2	Heating Coil
FS	Supply Fan - 12-12 AF
,	

Coil Connections

PRODUCT DRAWING

SOLUTION XT COIL CONNECTION DETAIL MODEL: Solution-XTI-36x57
NOT FOR CONSTRUCTION


Project Name: Adams Fairacre Farms Location: Engineer:

Contractor:

Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-6 - Sheet 2

Date: 11/5/2021 13:3:19
Version:
Form No.:
Dwg. Lev.: 5/03
Dwg. Scale: NTS





PRODUCT DRAWING

YORK Solution XT Field Wiring MODEL:
NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer:


Contractor:


Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-6 - Sheet 1

Version:
Form No.: 100.09-EG1
Dwg. Lev.: 12/03
Dwg. Scale: NTS

Date: 11/5/2021 13:3:19









For:

PRODUCT DRAWING

YORK Solution XT Field Wiring MODEL:
NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms
Location:
Engineer:
Contractor:


Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-6 - Sheet 3

Date: 11/5/2021 13:3:19 Version: Form No.: 100.09-EG1 Dwg. Lev.: 12/03 Dwg. Scale: NTS





Solution XT Fan Rating Curve




Printed: 02/18/22 @ 14:36:17 Unit Folder:

Flow Rate (100's of cfm)



Solution XT Fan Rating Curve



Printed: 02/18/22 @ 14:36:35 Unit Folder:

Flow Rate (100's of cfm)



Job Summary

Project Name: Adams Fairacre Farms

Unit Tag(s): AHU-6

Quantity: 1 Environment: Indoor

Unit Overview

Model	Airflow (CFM)	Altitude (ft)	Operating Weight (lbs)
XTI-36x57	4,500	187	3,250

Segment Sequence

(FS HC-2 CC XA HC-1 RF EE EE FR IP)

Unit Construction

		Casing	g Details				
Segment(s)	Thickness (in)	Exterior Pain	Ť	Gauge and Iterial	Interior Gauge and Material	Insulation Thickness and Material	Bulkhead Material
IP , FR , EE , RF , HC-1 , XA , CC , HC-2 , FS	2	None	STD Ga. G-90 STD Ga. G-90 2" F Galvanized Galvanized			2" Foam	Galvanized
		Base	Details				
	Ва	se			Floor		
Segment(s)	Material	Paint	Gauge and Material	Paint	Insulation	Attachmen	t Tread Plate
IP , FR , EE , RF , HC-1 , XA , CC , H 2 , FS	None None	None	STD Ga. G-90 Galvanized	None	N/A	-	None

Unit Electrical

				Circuit	Details		Circuit Details												
Circuit #	Compo	onent(s)	V/Ph/	Hz	Full Load Amps (FLA)	Minimum Current Ampacity (MCA)	Maximum Over Protection (N												
1	Supply Fan Motor Control, Lights and Outlets 460/3		/60	10.9	13.7	17.5													
				Electrica	al Details														
Minimur	n Unit SCCR	5 kA rms Sym	nmetrical	ETL Label	(UL1995/NEC-2002)		١	Yes											
	U	nit Light Type				Unit Light Switch													
	St	tandard LED				External													

Supply Fan(s)

	Performance Details													
Fan Manufacturer	Model	Class	Size	% Wheel Width	% Wheel Diameter	Quantity	Total Airflow (CFM)	Altitude (ft)	TSP (in w.g)	ESP (in w.g)	Fan Speed (RPM)	Fan Power (BHP)		
Comefri	ATZAF	S	12-12	100	100	1	4,500	187	3.42	0.75	3,030	4.38		

Project Name: Adams Fairacre Farms

Unit Folder:AHU-6 Unit Tag(s): AHU-6





Drive Typ	e Drive SF	Wheel Type	Blade Type	Wheel Material	Base Material	Fan Flow Isolation	Isolation Type	Total Eficiency (%)	Outlet Velocity (ft/s)	Max Speed (RPM)	Fan Power (BHP) w/ Drive Loss	
Belt Drive Fixed	1.5	DWDI	Airfoil	Steel	Galvanized Steel	None	1" Spring	62.65	2,710	3,500	4.68	
Motor Details												
Туре	Manufacturer	Motor Power (HP)	V/Ph/Hz	Quant	ity Insulation Class	Motor Speed (RPM)	Frame Siz	ze Full Load (Amp		fficiency	Location	
ODP	Baldor	5.0	460/3/60	0 1	F	1,800	184	6.60) P	remium	Left	
	At Motor Synchronous Details											
TSP (in w.g.)	Total A	ir Flow (CMF)	Fan Speed (RPM)		Motor Cor	rection Factor	or(%) Fan Power (BHP)		ver (BHP)	
(0.00		4,500		3,030			89.5		4.38		

Return Fan(s)

						Pe	erformand	e De	tails					
Fan Manufacturer	Model	Class	Size	% Wh Wid		% Wheel Diameter	Quantity		l Airflow CFM)	Altitude (ft)	TSP (in w.g)	ESP (in w.g)	Fan Speed (RPM)	Fan Power (BHP)
Comefri	ATZAF	S	12-12	2 10	0	100	1	4	,500	187	1.25	0.75	2,596	2.8
Max RPM	Fan Power with Drive Loss (HP)	Wheel Type	_	Blade Type	Who		Base Mater	ial	Fan Flow Isolation	AirFlow Monitorin	AirFlow Inv Monitoring I		Isolation Type	Thrust Restraints
3,500	2.96	DWDI	A	Airfoil	Ste	eel (Galvanized S	Steel	None	-		-	1" Spring	-
Drive Type	Drive SF	Spare E	Belts	Spare Sh	eave	Inlet Screen	Fan Cage	Bel	t Guard	Lube Lines	Bearing	Fan Stand	Motor Removal Rail	Seismic Snubber
Belt Drive - Fixed	1.5	-		-		-	-		-	Extended Lube Lines	-	-	-	-
							Motor D	etai	ls					
Type/MFG	Motor Power (HP)	V/Ph/	'Hz	Quanti	ty	Insulatio Class	n RPM	F	rame Size	FLA (Amp	s) Ef	ficiency	Location	SGR
ODP/Baldor	5.0	460/3	/60	1		F	1,800	184		6.60	Pr	emium	Left	-

Glycol Coil(s)

								Pe	rform	ance	Deta	ils								
Coil	Glycol Type	Glycol %	Rows	Fin Spacing (FPI)	трс	тмвн	SMBH	DB	(°F) WB	DB	(°F) WB	Airflow (CFM)	FV (ft/min)	APD	Flow (GPM)	EWT (°F)	LWT (°F)	Fluid Vel. (ft/s)	WPD	Alt. (ft)
HC-1	Propylene	30%	2	10	4	278	278	54.9	-	110.8	-	4,500	523	0.14	29.1	180.0	160.0	4.6	6.8	187
СС	Propylene	30%	10	11	12	138	102	76.7	65.5	55.0	54.9	4,500	523	1.14	30.0	45.0	55.0	2.9	10.2	187
HC-2	Propylene	30%	1	10	2	101	101	55.0	-	75.3	-	4,500	523	0.06	10.6	160.0	140.0	1.7	.7	187
								C-		:	D - 4 - 5	1.								

						Construction	Details							
Coil			Offset (i	in)	Connection Material ³	Connection Rota (degrees)	tion	Connect	tion Type		oly Co (Per C	nnection Coil)	Coil Stack Rack	
	Coil Ir	ıdex²	Connection			Waterial	(degrees)				Q	ty	Size	
HC-1	0		Left	0		Steel	0		V	IPT	1	l	1-1/2	-
CC	0		Left	0		Steel	0		V	IPT	1	L	1-1/2	-
HC-2	0		Left	0		Steel	0		V	IPT	1	l	1-1/2	-
Coil	# of Coils High	Face Type		Fin Length (in)	Coil Fa Area (Fin Materia	Fin Thickness (in)	Fin	Tub Diamete			Tube I	Material	Tube Wall Thickness (in)

Project Name:Adams Fairacre Farms Unit Folder:AHU-6

Unit Tag(s): AHU-6





Coil	# of Coils High	Face Type		tal Fin ght (in)	Fin Lengt (in)	h Coil Face Area (ft²)	Fin Material		hickness (in)	Fin	Туре	Tube Diameter (in) Tube Materia	Tube Wall Thickness (in)
HC-1	1	Full	2	7.50	45	8.6	AL		.006	Corru	ugated	1/2	Copper	.016
CC	1	Full	2	7.50	45	8.6	AL	L .008 Corrugat		ugated	1/2	Copper	.016	
HC-2	1	Full	2	7.50	45	8.6	AL		.006	Corrugated		1/2	Copper	.016
Coil	Coil	Coating		Dry Weig	ght (lbs)	Fluid Weight (Ibs)	Fluid Volume ((ft³) ⊦	Header Ma	aterial	Casing Material		ntermediate Drain Pan Material	Fouling Factor (hr.ft².°F/BTU)
HC-1		-		67	7	19	0.3		Coppe	er	Galva	anized	-	-
CC		-		25	6	77	1.2		Coppe	er	Galva	anized 3	04 Stainless Steel	-
HC-2		-		5:	1	12	0.2		Coppe	er	Galva	anized	-	-

Coil Notes

- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- HC-1[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.
- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- CC[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.
- 1Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- HC-2[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is
 based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the
 AHRI Directory at www.ahridirectory.org.

Drain(s)

	Det	ails	
Cammant		Drain Pan	
Segment	Liner Material	Connection Location	Liner Coating
CC	Stainless Steel	Left	None

Project Name:Adams Fairacre Farms Unit Folder:AHU-6 Unit Tag(s): AHU-6





Filter(s)

				Det	ails:			
Segment	Туре	Depth	Filter Loading	Media	/MERV	# of Spares	Spare Filter Media	Frame Material
RF	Pre-Filter	2"	Side	Pleated 30%	% (MERV 8)	0	Pleated 30% (MERV 8)	Aluminum
RF	Primary Filter	4" Mini-Pleat	Side	90-95% Eff,	(MERV 14)	0	90-95% Eff, (MERV 14)	Aluminum
		Sizes				F	ilter Gauge Details	
Segment	Filter	1st Fi	ter Size H x W (in)	1st Qty	Location		Туре	Range (in w.g)
RF	Pre-Filt	ter	24x24	2	-		-	-
RF	Primary I	Filter	24x24	2	-		-	-

Damper(s)

							Detail	s						
Segment	Air Path	H x W (in)	Qty	Total Face Velocity (ft/min)	Face Area	CFM	Minimum Allowable OA CFM	Damper Type	Damper Config	Model	Material	Blade Orientation	Actuator Type	Fail Position
EE	Exhaust Air	15.25 x 43.00		988		4,500	-	Control	100%	CD60	Galvanized	Parallel	-	-
EE	Outside Air	15.25 x 43.00		988		4,500		Control	100%	CD60	Galvanized	Parallel	-	-
EE	Mixed Air	15.25 x 43.00		988		4,500	-	Control	100%	CD60	Galvanized	Parallel	-	-

Door(s)

	Details													
Segment(s)	Location	Swing	Hinge Location	H x W x T (in)	View Port	Test Port	Spare Gasket	Thermal Break	Safety Latch	Noncontact Safety Interlock				
FR, CC, FS	Left	Outward	Upstream Side	30 x 18 x 2	None	-	-	-	-	-				
EE	Left	Outward	Upstream Side	30 x 24 x 2	None	-	-	-	Yes	-				
EE	Left	Outward	Upstream Side	30 x 15 x 2	None	-	-	-	-	-				
RF	Left	Outward	Upstream Side	30 x 10 x 2	None	-	-	-	-	-				

Motor Control(s)

	Details										
Segment	Туре	ММР	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter	
FS	ABB VFD ABB AYK580	-	460/3/60	7.6/7.6	90 %	133	NEMA 1	-	Fused	Yes	
FS Single Point Power Main Disconnect	External Main Disconnect	-	460/3/60	0.0/0.0	90 %	0	NEMA 3R	-	External Non Fused	No	

Project Name:Adams Fairacre Farms Unit Folder:AHU-6

Unit Tag(s): AHU-6



Last Saved: 11/5/2021 1:03:18 PM Report Version: 2020.12.28.1055 Software Version: 21.2.6392.8627

Page **4** of **8**



					Details					
Segment	Туре	ММР	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter
	Notes									

*Drives are rated for use below 3,000 ft and 104°F. Use Derating Charts in Air-Mod Engineering Guide Form 100.42-EGI (212) for use above these limits.

Storage Temperature: -40°F to 158°F Humidity: MAX 95% RH non-condensing

Altitude: 3,300 ft. without derate (1% derate for each additional 330 ft.)

Overload Current Rating: 100% for 1 minute every 10 minutes.

The Class 10 trip rating of the MMP device will not withstand an across-the-line start of a fan and should not be used with VFDs with bypass circuits.

The customer must provide a platform or catwalk for accessing the power-disconnect.

Copper Conductors Only.

FS: Contains the following option: Swinging DC Line Choke (Equivalent to 5% Input Line Reactor)

Face Velocity and Static Pressure

	Summary										
Segment	Description	Face Area (sq. ft)	Airflow (CFM)	Face Velocity (ft/min)	Supply Fan Static Pressure (in w.g.)	Exhaust/Return Fan Static Pressure (in w.g.)					
IP	Opening	3.3	4,500	1,361.00	0.00	0.31					
FR	External Static - User Entered	0.0	4,500	0.00	0.00	0.75					
EE	Opening	4.6	4,500	988.00	0.00	0.16					
EE	Control Galvanized (CD60)	0.0	4,500	0.00	0.00	0.03					
EE	Opening	4.6	4,500	988.00	0.16	0.00					
EE	Control Galvanized (CD60)	0.0	4,500	0.00	0.03	0.00					
RF	2" Pleated 30% (MERV 8)	8.0	4,500	563.00	0.33	0.00					
RF	Dirty Filter Allowance - Prefilter	0.0	4,500	0.00	0.00	0.00					
RF	4" Mini-Pleat 90-95% Eff, (MERV 14)	8.0	4,500	563.00	0.81	0.00					
HC-1	Heating 2 rows 10 fins	8.6	4,500	523.00	0.14	0.00					
CC	Cooling 10 rows 11 fins	8.6	4,500	523.00	1.14	0.00					
HC-2	Heating 1 rows 10 fins	8.6	4,500	523.00	0.06	0.00					
FS	External Static - User Entered	0.0	4,500	0.00	0.75	0.00					
				Total	3.42	1.25					

Dimensions and Weight

	Details									
Segment	Description	Length¹ (in)	Width ² (in)	Height (in)	Weight (lbs)					
IP	Inlet Plenum	11	57	36	166					
FR	Return Fan	36	57	36	543					
EE	Economizer	54	57	36	396					
RF	High Efficiency Filter	10	57	36	122					
HC-1	Heating Coil	10	57	36	230					
XA	Variable Length Access	12	57	36	84					
CC	Variable Length Cooling Coil	38	57	36	759					
HC-2	Heating Coil	10	57	36	214					
FS	Supply Fan	46	57	36	736					
	Overall ³	227			3,250					

Project Name:Adams Fairacre Farms Unit Folder:AHU-6 Unit Tag(s): AHU-6



Last Saved: 11/5/2021 1:03:18 PM Report Version: 2020.12.28.1055 Software Version: 21.2.6392.8627

Page 5 of 8



Notes

¹The length includes bottom tier segments only

²The width does not include coil connection extensions or door latches that extend beyond the unit casing. The width does not include the depth of any pipe chases.

³Unit level and other loose components may be excluded from segment weights and overall segment weights. For total unit weight reference Unit Overview.


Project Name:Adams Fairacre Farms Unit Folder:AHU-6 Unit Tag(s): AHU-6





Recommended Trap Height

	Details										
Segment	Applicable Fan	Applicable Fan W.g.) Fan TSP (in w.g.) Positive or Negative Calculated Dimensions (in)				ons (in)	(in) Recommended Dimensions (in)				
		W.B./		Н	Х	H + X	Н	H + X	Height (in)		
CC	Supply Fan	3.42	Negative	4.42	2.21	6.63	4.50	6.75	None		



Notes

Formulas and calculations are recommendations only. Contractor shall determine actual dimensions required for each trap based on jobsite conditions, and application requirements.

Refer to the Installation Manual of the IOM for more information.

Statement of Compliance

Details

YORK® Solution XT AHU's meet IBC seismic requirements for non-critical equipment (Ip = 1.0) for locations with design spectral response Sds <= 0.43. Units must be rigid mounted.

The anchorage of the unit to the ground or building structure needs to be evaluated by and is the responsibility of the engineer of record. Specification of seismic requirements is the responsibility of the project design engineer. If formal certification is required, please contact your sales representative and/or application engineer for review. Certain application and site requirements may require additional cost and/or lead time.


Component locations are listed as Segment Hand (Unit Hand): ex. Left (Right). See SubmittalDrawing for additional details
Air handling unit parameters vary depending on conditions. Parameters such as airflows, air pressure drops, and coil capacities are shown for design conditions.

Project Name:Adams Fairacre Farms Unit Folder:AHU-6 Unit Tag(s): AHU-6





Shipping Summary



Notes

Skid Width: Total width of the shipping skid, including any items that may extend beyond the cabinet (this includes any door handles, coil connections, drain connections, lifting lugs, mounted pipe-chases, electrical/control components, tie-down brackets, side dampers).

Skid Height: Total height of the shipping skid, including any items that may extend beyond the cabinet (this includes any base-rails, shipping wood-blocks, roof peak, discharge flanges, mounted gas-furnace flue pipes).


Skid Length: Total length of the shipping skid, including any items that may extend beyond the cabinet (this includes any mounted rain-hoods, discharge flanges, tie-down brackets, shipping wood-blocks, front dampers, split connectors, electrical/control components, outrigging extensions, isolation dampers, inlet baskets).



Last Saved: 11/5/2021 1:03:18 PM



AHU-7





Performance Data Sheet



Project Name: Adam Fairacre

РО

Location: Consultant/Engineer:

Contractor: Sold To:

P.O. No:

JCI Contract No: Contract # Coil Version: 4.28a

Printed Date: 11/11/2021 1:49:41 PM

Selection Date: Last Revision Date:

Performance Data Sheet

Unit Tag Qty Model Air Flow Total Duty Sensible Duty Weight AHU-7 AMI-H02 770 CFM 28.3 MBH 20.3 MBH 531 lb 1

Unit Data

MCA / MSCP

Fan Power Input


Total Full Load Amps

Motor Type : ODP Premium : 4" 85% Pleated (MERV 14) Model Size : 02 Filter Coil Tube Dia. [in.] 0.52 : Indoor Air-Handling Unit (Motor) HP : 1 2" 30% Pleated (MERV 8) Tube Wall [in.] 0.016 Type Filter2 : Forward Curved Fan Motor FLA : 1.51 Filter (Qty) Size : (1)16x20x2 Coil Face Area [ft²] 2.1 Fan Type

Filter Face Area [ft²] 2.2

Segments: SFM-SAM-SCM-FCM

Output Data			Options		
Altitude	[Ft.]	0	Casing Options- Double Wall		
Air Flow Rate	[CFM]	770	Disconnect Switch- No Disconnect - High Voltage Line Block		
ESP	[in.wg]	0.75	Fan Access- Standard Access		
TSP	[in.wg]	2.06	Fan Arrangement- Fan Arr. 1 (Horiz. Top Front)		
BHP	[Hp]	0.74	Fan Control Package- Junction Box		
	Chilled Wa	ater Coil Data	Fan Isolation- Spring Isolation		
EAT DB/WB	[°F]	79.4/ 67.4	Fan Type- Forward Curved Fan		
LAT DB/WB	ľ°F]	55.8/ 55.7	Filter Access Module- 15" Access Segment		
Total Capacity	[MBH]	28.3	Filter Access Option- Standard Access		
Sensible Capacity	[MBH]	20.3	Filter Type- 2" 30% Pleated (MERV 8), 4" 85% Pleated (MERV 14)		
EWT/LWT	ľ°F]	45.0/55.0	Inlet Option- None		
Fluid Flow	[gpm]	6.00	Motor Handing- Right Hand Motor		
Fluid P.D	[ft.wg]	10.13	Motor Type- ODP Premium		
Fluid Velocity	[fps]	2.60	Spare 2" Filter- 2" 30% Pleated (MERV 8) (1)		
Fluid Type	:	Water w/ Propylene Glycol	Spare 4" Filter- 4" 85% Pleated (MERV 14) (1)		
Pct Glycol	[pct]	30	Hot Water Coil:Air Vent- Manual Air Vent		
Rows / FPI / Circuits	:	8 Row/ 14 FPI / 4 Ckt	Hot Water Coil:Coil Access Module- None		
Coil Connection Size:	[in.]	0.750	Hot Water Coil:Coil Casing- Galvanized Casing		
	Hot Water Co	il (Pre-Heat) Data	Hot Water Coil:Coil Handing- Right Hand		
EAT DB	[°F]	45.1	Hot Water Coil:Tube Wall- 0.016"		
LAT DB	[°F]	113.9	Chilled Water Coil:Air Vent- Manual Air Vent		
Sensible Capacity	[MBH]	57.3	Chilled Water Coil:Coil Access Module- None		
EWT/LWT	[°F]	180.0/ 160.0	Chilled Water Coil:Coil Casing- Galvanized Casing		
Fluid Flow	[gpm]	5.90	Chilled Water Coil:Coil Drain Pan- Galvanized Drain pan		
Fluid P.D	[ft.wg]	1.27	Chilled Water Coil:Coil Handing- Right Hand		
Fluid Velocity	[fps]	2.50	Chilled Water Coil:Tube Wall- 0.016"		
Rows / FPI / Circuits	:	2 Row/ 12 FPI / 4 Ckt			
Coil Connection Size:	[in.]	1.000			
	Electric	: Heat Data			
V/P/HZ	:	460/3/60			
KW	:	-			
Steps	:				
Temp Rise	[°F]	0.00			
Amp Draw	:	-			
Special Quote (SQ)#		Special Quote (SQ)#	Special Quote (SQ)#		
Special Quote (SQ)#		Special Quote (SQ)#	Special Quote (SQ)#		
Electrical Data			Unit weight includes unit wet coil(s) as selected.		
V/P/HZ	: 4	60/3/60	Coils are manufactured in accordance with AHRI-410.		




1.89 / 15.00

1.51

646

[Watts]

	Unit Operating Conditions								
Unit	Fan	Airl	low		Mechanical	d			
Size	Type	CFM	TSP	RPM	BHP	SE			
02	FC	770	2.06	1748	0.74	0.34			



			REFERENCE DIMENS	IONS AND DRAWINGS		
Module	Length	Weight	Module Details	Coil Connection Details	Base Rail Details	
SFM	15.00 [381]	75 [34.0]	65-80009		-	
SAM	15.00 [381]	50 [22.7]	65-80002		Weight	-
SCM	15.00 [381]	57 [25.9]	65-80020	65-80030	Motor Weight Re	eference
FCM	46.00 [1,168]	205 [93.0]	65-80000	65-80030	65-80016	
					Weight Mtr 1	40 [18.1]
					Coil Weight Ref	erence
					65-80018	
					Weight Coil 1	21 [9.5]
					Weight Coil 2	83 [37.6]
TOTA	L UNIT WEIGHT:	531 [240.9]				

NOTES:

- Electric heat enclosure, fan motors and coils specified left or right with air to back.
- 2) The base rail option will add 8" (4" each side) to the total width of the unit.
- 3) The base rail option will add 4" to the total height of the unit.
- Control enclosure and/or VFD location.

The VFD will be located on the drive side of the plenum box on all vertical stacked units with a VFD. Add 8" to the total width of the unit.

All other units, add a maximum of 8" to the total length of the unit.

EH Units: Control enclosure is integral to the heater.

VFD Units: VFD located as shown (except where noted above for vertical stacked units), with or without EH.

(With unit sizes 02, 03 and 04 that have a VFD and no EH, the VFD will be on the opposite side of the fan discharge due to dimensional restrictions.)

- All dimensions are inches [millimeters]. All dimensions are ± 1/8" [3mm]. All metric values are rounded to the nearest millimeter.
- 6) All drawings are subject to change without prior notice.
- 7) Motor/drive and coil connection locations are specified left or right with air to back. Control enclosure matches motor position.
- 8) Panel with coil connection penetrations is not removable.
- 9) Coil and drain connections shown on sketch for reference only. Each coil shall have a supply and return connection.
- Weight is LB [kg].
- 11) Control enclosure and/or VFD location. Add a maximum of 8" to the total width of the unit.

EH Units: Control enclosure is integral to the heater.

Vertical stacked units height is: H + H + base rail height.

TAGS: AHU-7



PROJECT: Adam Fairacre							
ITEM: AMI-H	QUANTITY: 1	BASE RAIL:	1				
SIZE: 02	CASING: DW	UNIT WEIGHT: 531 [240.9]	1				
THIS DRAWING CONTAI	NS PROPRIETARY DATA.	DO NOT SCALE DRAWING	In				


THIS DRAWING CONTAINS PROPRIETARY DATA.
UNAUTHORIZED DISCLOSURE, REPRODUCTION,
OR USE IS STRICTLY PROHIBITED WITHOUT
WRITTEN PERMISSION.

DO NOT SCALE DRAWING

DIMENSIONS AND DATA ARE SUBJECT FOR CERTIFIED

DRAWINGS.

DRN BY: WebSelect	SCALE: None
PAGE: 2 of 9	PRINT DATE: 11/11/2021
DWG: -	





MODEL AMI
INDOOR AIR HANDLING UNIT
FC FAN AND COIL COMBINATION
(FCM)

DRN BY: DATE: SCALE:
CV 9/10/01 N/A
CKD BY: DATE: REV:
D0106 8 7/2/07 09

TITLE


65-80000-J


THIS DRAWING CONTAINS PROPRIETARY DATA.
UNAUTHORIZED DISCLOSURE, REPRODUCTION, OR USE
IS STRICTLY PROHIBITED WITHOUT WRITTEN PERMISSION

DO NOT SCALE DRAWING
DIMENSIONS AND DATA ARE SUBJECT TO CHANGE WITHOUT NOTICE.
CONTACT FACTORY FOR CERTIFIED DRAWINGS.

NOTES:

- All dimensions are Inches [millimeters].
 All dimensions are ±1/8" [3mm]. All metric values are rounded to the nearest millimeter.
- 2. All drawings subject to change without prior notice.
- 3. Right hand unit shown.
- 4. Optional hinged door is removable, but must be opened 90° for removal.





DIMENSIONS - In [mm]									
UNIT SIZE	H	w	ACCESS PANEL H X W	WEI SINGLE WALL Ibs [kg]	GHT DOUBLE WALL Ibs [kg]				
02	22	30	20 X 9	40	55				
	[559]	[762]	[508 X 229]	[18]	[25]				
03	22	36	20 X 9	45	60				
	[559]	[914]	[508 X 229]	[20]	[27]				
04	22	44	20 X 9	50	65				
	[559]	[1118]	[508 X 229]	[23]	[30]				
06	30	44	28 X 9	55	75				
	[762]	[1118]	[711 X 229]	[25]	[34]				
08	34	48	32 X 9	60	80				
	[864]	[1219]	[813 X 229]	[27]	[36]				
10	34	58	32 X 9	65	90				
	[864]	[1473]	[813 X 229]	[30]	[41]				
12	44	66	42 X 9	75	105				
	[1118]	[1676]	[1067 X 229]	[34]	[48]				
14	44	70	42 X 9	80	110				
	[1118]	[1778]	[1067 X 229]	[36]	[50]				
17	44	82	42 X 9	90	120				
	[1118]	[2083]	[1067 X 229]	[41]	[46]				



MODEL AMI INDOOR AIR HANDLING UNIT SMALL ACCESS (SAM)

DRN BY: DATE: SCALE:
CV 04/24/01 N/A
CKD BY: DATE: REV:
91478 10/6/05 02

TITLE:

65-80002-J

NOTES:

- 1. All dimensions are Inches [millimeters]. All dimensions are $\pm 1/8$ " [3mm]. All metric values are rounded to the nearest millimeter.
- 2. All drawings subject to change without prior notice.
- 3. Weight is based on 2" [51mm], 30% pleated filters and 4" [102mm], 85% pleated filters.
- 4. Right hand unit shown.
- 5. Optional hinged door is removable, but must be opened 90° for removal.


MERV Rating

- Available Filter Options:


 ☐ A. 2" [51mm], 30% pleated.

 ☐ B. 4" [102mm], 65% pleated. 7
- 10 ☐ C. 2" [51mm], 30% pleated and 7
- 13
- 4" [102mm], 85% pleated.

 D. 2" [51mm], 30% pleated and 4" [102mm], 95% pleated. 7 15



□ OPTIONAL HINGED DOOR SHOWN TYPICAL FOR BOTH SIDES




	DIMENSIONS - In [mm]									
UNIT	н	w	ACCESS PANEL	SINGLE	E NOTE 3) DOUBLE	FILTER	SIZES			
SIZE			H X W	WALL lbs [kg]	WALL lbs [kg]	2 [51]	4 [102]			
02	22	30	20 X 9	65	75	(1)16x20	(1)16x20			
	[559]	[762]	[508 X 229]	[30]	[34]	[406x508]	[406x508]			
03	22	36	20 X 9	70	80	(1)16X25	(1)16X25			
	[559]	[914]	[508 X 229]	[32]	[36]	[406X635]	[406X635]			
04	22	44	20 X 9	75	90	(2)16X20	(2)16X20			
	[559]	[1118]	[508 X 229]	[34]	[41]	[406X508]	[406X508]			
06	30	44	28 X 9	80	100	(2)20X25	(2)20X25			
	[762]	[1118]	[711 X 229]	[36]	[45]	[508X635]	[508X635]			
08	34	48	32 X 9	95	115	(2)20X25	(2)20X25			
	[864]	[1219]	[813 X 229]	[43]	[52]	[508X635]	[508X635]			
10	34	58	32 X 9	105	130	(1)16X25 (2)20X25	(1)16X25 (2)20X25			
	[864]	[1473]	[813 X 229]	[48]	[59]	[406X635] [508X635]	[406X635] [508X635]			
12	44	66	42 X 9	160	190	(4)20X25	(4)20X25			
	[1118]	[1676]	[1067 X 229]	[73]	[86]	[508X635]	[508X635]			
14	44	70	42 X 9	170	200	(8)16X20	(8)16X20			
	[1118]	[1778]	[1067 X 229]	[77]	[91]	[406X508]	[50806]			
17	44	82	42 X 9	185	215	(6)20X25	(6)20X25			
	[1118]	[2083]	[1067 X 229]	[84]	[98]	[508X635]	[508X635]			



MODEL AMI TITLE: INDOOR AIR HANDLING UNIT SMALL FLAT FILTERS (SFM)

DRN BY: DATE: SCALE: 08/06/01 N/A CKOD BY: DATE: 10/6/05

65-80009-J



	DIME	NSIO	NS - In	[mm	
UNIT SIZE	Н	w	WEIGHT (SE SINGLE WALL Ibs [kg]	E NOTE 3) DOUBLE WALL lbs [kg]	
02	22	30	20 X 9	42	57
	[559]	[762]	[508 X 229]	[19]	[26]
03	22	36	20 X 9	47	62
	[559]	[914]	[508 X 229]	[21]	[28]
04	22	44	20 X 9	52	67
	[559]	[1118]	[508 X 229]	[2 4]	[30]
06	30	44	28 X 9	58	78
	[762]	[1118]	[711 X 229]	[26]	[35]
08	34	48	32 X 9	63	83
	[864]	[1219]	[813 X 229]	[29]	[38]
10	34	58	32 X 9	68	93
	[864]	[1473]	[813 X 229]	[31]	[42]
12	44	66	42 X 9	79	109
	[1118]	[1676]	[1067 X 229]	[36]	[49]
14	44	70	42 X 9	84	114
	[1118]	[1778]	[1067 X 229]	[38]	[52]
17	44	82	42 X 9	94	124
	[1118]	[2083]	[1067 X 229]	[43]	[56]




MODEL AMI INDOOR AIR HANDLING UNIT SMALL COIL (SCM)

DRN BY: DATE: SCALE:
CV 8/29/01 N/A
CKD BY: DATE: REV:
\$4588 40/6/05 02

IIILE:

65-80020-J



NOTES:

- 1. All dimensions are inches [millimeters]. All dimensions are $\pm 1/8$ " [3mm]. All metric values are rounded to the nearest millimeter.
- 2. All drawings subject to change without prior notice.
- 3. See Selection Program for connection sizes.
- 4. Chilled water coils are only available in 4, 6, or 8 rows.
- 5. Hot water coils are only available in 1, 2, 3, or 4 rows.
- 6. SCM and STM can have up to 4 rows of a single heating coil and no drain connection.
- 7. FCM and VCM can have up to a total of 8 rows of coil.
- 8. MCM and MTM can have up to a total of 10 rows of coil.

SIDE VIEW

	DIMENSIONS — In [mm]																							
UNIT 1 ROW						2	ROW		3 ROW			4 ROW			6 ROW				8 ROW					
SIZE	Α	В	С	D	A	В	C	D	Α	В	С	D	Α	В	С	D	Α	В	С	D	Α	В	С	D
02	7-1/4	6-1/4	5	16-3/4	7	6-1/4	5	16-3/4	8	6-1/4	5-3/4	16-3/4	9	6-1/4	6	16-3/4	9-3/4	6-1/4	6-1/4	16-3/4	11-3/4	6-1/4	6-1/4	16-3/4
	[185]	[159]	[127]	[425]	[178]	[159]	[127]	[425]	[204]	[159]	[146]	[425]	[229]	[159]	[152]	[425]	[248]	[159]	[159]	[425]	[299]	[159]	[159]	[425]
03	7-1/4	6-1/4	5	16-3/4	7	6-1/4	5	16-3/4	8	6-1/4	5-3/4	16-3/4	9	6-1/4	6	16-3/4	9-3/4	6-1/4	6-1/4	16-3/4	11-3/4	6-1/4	6-1/4	16-3/4
	[185]	[159]	[127]	[425]	[178]	[159]	[127]	[425]	[204]	[159]	[146]	[425]	[229]	[159]	[152]	[425]	[248]	[159]	[159]	[425]	[299]	[159]	[159]	[425]
04	7-1/4	6-1/2	5	17	7	6-1/2	5	17	8	6-1/2	5-3/4	17	9	6-1/2	6	17	9-3/4	6-1/2	6-1/4	17	11-3/4	6-1/2	6-1/4	17
	[185]	[165]	[127]	[432]	[178]	[165]	[127]	[432]	[204]	[165]	[146]	[432]	[229]	[165]	[152]	[432]	[248]	[165]	[159]	[432]	[299]	[165]	[159]	[432]
06	7-1/4	6-1/2	5	24-1/2	7	6-1/2	5	24-1/2	8	6-1/2	5-3/4	24-1/2	9	6-1/2	6	24-1/2	9-3/4	6-1/2	6-1/4	24-1/2	11-3/4	6-1/2	6-1/4	24-1/2
	[185]	[165]	[127]	[622]	[178]	[1 6 5]	[127]	[622]	[204]	[165]	[146]	[622]	[229]	[165]	[152]	[622]	[248]	[165]	[159]	[622]	[299]	[165]	[159]	[622]
08	7-1/4	6-3/4	5	29-3/4	7	6-3/4	5	29-3/4	8	6-3/4	5-3/4	29-3/4	9	6-3/4	6	29-3/4	9-3/4	6-3/4	6-1/4	29-3/4	11-3/4	6-3/4	6-1/4	29-3/4
	[185]	[171]	[127]	[756]	[178]	[171]	[127]	[756]	[204]	[171]	[146]	[756]	[229]	[171]	[152]	[756]	[248]	[171]	[159]	[756]	[299]	[171]	[159]	[756]
10	7-1/4	6-1/2	5	29-1/2	7	6-1/2	5	29-1/2	8	6-1/2	5-3/4	29-1/2	9	6-1/2	6	29-1/2	9-3/4	6-1/2	6-1/4	29-1/2	11-3/4	6-1/2	6-1/4	29-1/2
	[185]	[165]	[127]	[749]	[178]	[165]	[127]	[749]	[204]	[165]	[146]	[749]	[229]	[165]	[152]	[749]	[248]	[165]	[159]	[749]	[299]	[165]	[159]	[749]
12	7-1/4	7-1/4	5	35-1/4	7	7-1/4	5	35-1/4	8	7-1/4	5-3/4	35-1/4	9	7-1/4	6	35-1/4	9-3/4	7-1/4	6-1/4	35-1/4	11-3/4	7-1/4	6-1/4	35-1/4
	[185]	[184]	[127]	[895]	[178]	[184]	[127]	[895]	[204]	[184]	[146]	[895]	[229]	[184]	[152]	[895]	[248]	[184]	[159]	[895]	[299]	[184]	[159]	[895]
14	7-1/4	7-1/4	5	37-3/4	7	7-1/4	5	37-3/4	8	7-1/4	5-3/4	37-3/4	9	7-1/4	6	37-3/4	9-3/4	7-1/4	6-1/4	37-3/4	11-3/4	7-1/4	6-1/4	37-3/4
	[185]	[184]	[127]	[959]	[178]	[184]	[127]	[959]	[204]	[184]	[146]	[959]	[229]	[184]	[152]	[959]	[248]	[184]	[159]	[959]	[299]	[184]	[159]	[959]
17	7-1/4	7-1/2	5	38	7	7-1/2	5	38	8	7–1/2	5-3/4	38	9	7-1/2	6	38	9-3/4	7-1/2	6-1/4	38	11-3/4	7-1/2	6-1/4	38
	[185]	[191]	[127]	[965]	[178]	[191]	[127]	[965]	[204]	[191]	[146]	[965]	[229]	[191]	[152]	[965]	[248]	[191]	[159]	[965]	[299]	[191]	[159]	[965]



TITLE:


AMI SINGLE WATER COIL CONNECTION LOCATIONSLOCATIONS SCM, MCM, FCM, VCM, STM, MTM

DRN BY: JGH	DATE: 01/11/02	SCALE: NA	DRAWING NO.
CKO BY: BAINE	DATE: 10/6/05	REV: 02	(


02




AHU-8







PLAN VIEW



* NOTE: MAX HEIGHT

ELEVATION VIEW

PRODUCT DRAWING

SOLUTION XT AIR HANDLING UNIT DETAIL MODEL: Solution-XTI-33x51 NOT FOR CONSTRUCTION


Project Name: Adams Fairacre Farms
Location:
Engineer:
Contractor:

Sold To:
Cust Purch Order#:
Contract#:
UNIT TAG: AHU-8 - Sheet 1

Version:
Form No.:
Dwg. Lev.: 5/03
Dwg. Scale: NTS

Date: 11/5/2021 13:11:47

Serial Number: SQ Database Number: YORKworks Release: Dwg. Name: Dwg. Location:



Units with a baserail and a bottom opening: Duct connection flush with the bottom of unit, not flush with bottom of baserail.

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.
Contractor responsible for penetrations and

Contractor responsible for penetrations and connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

Overall dimensions account for: outdoor root peak and overhang, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.

The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split connection hardware.

Dimension tolerances: Unit (+/- 1/2"); Piping (+/- 2")

(a) - Designates Shipped Loose Item(s)
PIPING CONNECTIONS
(In order of Airflow)


		(In orde	r of Airflow)		
Segment	Type	Hand	Quantity	Supply	Return
HC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2"
CC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2"
HC	MPT	Left	1 Sup 1 Ret	1 1/2"	1 1/2"
·					

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)

SECTION LIST

	SECTION LIST
SECT	DESCRIPTION
IP	Inlet Plenum
FR	Return Fan - 10-10 FC
EE-1	Economizer
EE-2	Economizer
RF	High Efficiency Filter
HC-1	Heating Coil
XA	Variable Length Access
CC	Cooling Coil
HC-2	Heating Coil
FS	Supply Fan - 10-10 FC





UNIT CONSTRUCTION

Model: Solution-XTI-33x51 Construction: Indoor

Motor Location:
Unit Weight: 2,798 lbs. (+/- 10%)

PLAN
VIEW

Rear
(Supply)

Front
(Return)

Units with a baserail and a bottom opening: Duct connection flush with the bottom of unit, not flush with bottom of baserail.

NOTES

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.

Contractor responsible for penetrations and

Contractor responsible for penetrations and connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

and overhang, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.

The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split connection hardware.

Dimension tolerances: Unit (+/- 1/2"); Piping (+/- 2")

S - Designates Shipped Loose Item(s)

PIPING CONNECTIONS

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)

SECTION LIST

SECT	DESCRIPTION
IP	Inlet Plenum
FR	Return Fan - 10-10 FC
EE-1	Economizer
EE-2	Economizer
RF	High Efficiency Filter
HC-1	Heating Coil
XA	Variable Length Access
CC	Cooling Coil
HC-2	Heating Coil
FS	Supply Fan - 10-10 FC
,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	
"	
"	

Coil Connections


PRODUCT DRAWING

SOLUTION XT COIL CONNECTION DETAIL MODEL: Solution-XTI-33x51
NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer: Contractor: Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-8 - Sheet 2

Date: 11/5/2021 13:11:47 Version: Form No.: Dwg. Lev.: 5/03 Dwg. Scale: NTS





PRODUCT DRAWING

YORK Solution XT Field Wiring NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer:


Contractor:


Sold To: Cust Purch Order#: Contract#:
UNIT TAG: AHU-8 - Sheet 1

Version: Dwg. Lev.: 12/03 Dwg. Scale: NTS

Date: 11/5/2021 13:11:47 Form No.: 100.09-EG1









For:

PRODUCT DRAWING

YORK Solution XT Field Wiring MODEL:
NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms
Location:
Engineer:
Contractor:


Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-8 - Sheet 3

Date: 11/5/2021 13:11:47 Version: Form No.: 100.09-EG1 Dwg. Lev.: 12/03 Dwg. Scale: NTS





Solution XT Fan Rating Curve




Printed: 02/18/22 @ 14:43:16 Unit Folder:

Flow Rate (100's of cfm)



Solution XT Fan Rating Curve



Printed: 02/18/22 @ 14:43:35 Unit Folder: Flow Rate (100's of cfm)



Job Summary

Project Name: Adams Fairacre Farms

Unit Tag(s): AHU-8

Quantity: 1 Environment: Indoor

A STATE OF THE STA

Unit Overview

Model	Airflow (CFM)	Altitude (ft)	Operating Weight (lbs)
XTI-33x51	3,300	187	2,796

Segment Sequence

(FS HC-2 CC XA HC-1 RF EE EE FR IP)

Unit Construction

	Casing Details												
Segment(s)	Thickness (in)	Exterior Pain	Ť	rerior Gauge and Interior Gauge Material and Material		Insulation Thickness and Material	Bulkhead Material						
IP , FR , EE , RF , HC-1 , XA , CC , HC-2 , FS	2	None		Ga. G-90 anized	STD Ga. G-90 Galvanized	2" Foam	Galvanized						
		Base	Details										
	Ва	se			Floor								
Segment(s)	Material	Paint	Gauge and Material	Paint	Insulation	Attachmen	t Tread Plate						
IP, FR, EE, RF, HC-1, XA, CC, H 2, FS	C- None None	None	STD Ga. G-90 Galvanized	None	N/A	-	None						

Unit Electrical

	Circuit Details												
Circuit #	Compo	onent(s)	V/Ph/	'Hz	Full Load Amps (FLA)	Minimum Current Ampacity (MCA)	Maximum Overcurrer Protection (MOP)						
1		or Control, Lights Outlets	460/3/60		10.9	13.7	17.5						
				Electrica	al Details								
Minimur	n Unit SCCR	5 kA rms Syn	nmetrical	ETL Label	bel (UL1995/NEC-2002)								
	U	nit Light Type			Unit Light Switch								
	Si	tandard LED				External							

Supply Fan(s)

	Performance Details													
Fan Model Class Size % Wheel Width Diameter Quantity Total Airflow (CFM) Altitude (ft) TSP ESP Fan Speed Fan Power (In w.g) (in w.g) (RPM) (BHP)														
Comefri	ATLI	S	10-10	100	100	1	3,300	187	3.95	0.75	1,812	3.29		

Project Name: Adams Fairacre Farms

Unit Folder:AHU-8 Unit Tag(s): AHU-8





Drive Typ	e Drive SF	Wheel Type	Blade Type	Wheel Material	Base Material	Fan Flow Isolation	Isolation Type	Total Eficiency (%)	Outlet Velocity (ft/s)	Max Speed (RPM)	Fan Power (BHP) w/ Drive Loss	
Belt Drive Fixed	1.5	DWDI	Forward Curved	Steel	Galvanized Steel	None	1" Spring	69.72	2,740	2,100	3.52	
	Motor Details											
Туре	Manufacturer	Motor Power (HP)	V/Ph/Hz	. Quan	tity Insulation Class	Motor Speed (RPM)	Frame Size Full Load A		-	Efficiency	Location	
ODP	Baldor	5.0	460/3/6	0 1	F	1,800	184	6.6	0 1	Premium	Left	
				А	t Motor Synch	ronous I	Details					
TSP (in w.g.) Total Air Flow (CMF)				Fan Speed (RPM	Motor Correction Factor			ctor(%) Fan Power (BHP)				
0.00 3,300			1,812		89.5			3.29				

Return Fan(s)

	Performance Details													
Fan Manufacturer	Model	Class	Size	% Wh Wid		Wheel ameter	Quantity		l Airflow CFM)	Altitude (ft)	TSP (in w.g)	ESP (in w.g)	Fan Speed (RPM)	Fan Power (BHP)
Comefri	ATLI	S	10-10	10	0 :	100	1	3	,300	187	1.48	0.75	1,331	2.0
Max RPM	Fan Power with Drive Loss (HP)	Wheel Type	_	lade ype	Whee Materi		Base Mater	ial	Fan Flow Isolation			erter Drive Salancing	Isolation Type	Thrust Restraints
2,100	2.15	DWDI		ward irved	Steel (Galvanized S	Steel	None	-		-	1" Spring	-
Drive Type	Drive SF	Spare E	Belts S	Spare Sh	eave	nlet creen	Fan Cage	Bel	t Guard	Lube Lines	Bearings	Fan Stand	Motor Removal Rail	Seismic Snubber
Belt Drive - Fixed	1.5	-		-		-			-	Permanently Sealed	-	-	-	-
							Motor D	etai	ls					
Type/MFG	Motor Power (HP)	V/Ph/	'Hz	Quanti	ty	nsulatio Class	n RPM	F	rame Size	FLA (Amp	os) Ef	ficiency	Location	SGR
ODP/TECO	3.0	460/3	/60	1		F	1,800	182		4.30	Pr	emium	Left	-

Glycol Coil(s)

									_											
Performance: Details																				
				Fin				EAT	(°F)	LAT	(°F)							Fluid		
Coil	Glycol Type	Glycol %	Rows	Spacing (FPI)	TPC	ТМВН	SMBH	DB	WB	DB	WB	Airflow (CFM)		APD	Flow (GPM)	EWT (°F)	LWT (°F)	Vel. (ft/s)	WPD	Alt. (ft)
HC-1	Propylene	30%	2	12	4	249	249	44.0	-	110.9	-	3,300	541	0.18	26.1	180.0	160.0	5.0	6.7	187
CC	Propylene	30%	10	12	12	140	91	79.9	68.1	54.3	54.2	3,300	541	1.58	29.6	45.0	54.9	3.5	13.4	187
HC-2	Propylene	30%	1	11	2	75	75	54.3	-	74.7	-	3,300	541	0.07	7.8	160.0	140.0	1.5	.5	187
	Construction Details																			

							- Detaile							
Coil		Loc	ation	Offset (i	n)	Connection Material ³	Connection Rota (degrees)	ition	Connec	tion Type		ply Co (Per (nnection Coil)	Coil Stack Rack
	Coil I	ndex²	Connection			Widterial	(ucgrees)				Q	ty	Size	
HC-1	()	Left	0		Steel	0		N	1PT	:	1	1-1/2	-
CC	()	Left	0		Steel	0		N	1PT	:	1	1-1/2	-
HC-2	()	Left	0		Steel	0		N	1PT	:	1	1-1/2	-
Coil	# of Coils High	Face Type	Total Fin Height (in)	Fin Length (in)	Coil Fa Area (1	Ein Materia	Fin Thickness (in)	Fin	Туре	Tube Diameter		Tube I	Material	Tube Wall Thickness (in)

Project Name:Adams Fairacre Farms Unit Folder:AHU-8

Unit Tag(s): AHU-8





Coil	# of Coils High	Face Type		tal Fin ght (in)	Fin Length (in)	Coil Face Area (ft²)	Fin Material	Fin '	Thickness (in)	Fin	Туре	Tube Diameter (i	Tube Materia	Tube Wall Thickness (in)
HC-1	1	Full	2	2.50	39	6.1	AL		.006	Corru	ıgated	1/2	Copper	.016
CC	1	Full	2	2.50	39	6.1	AL		.010	Corru	ıgated	1/2	Copper	.020
HC-2	1	Full	2	2.50	39	6.1	AL		.006	Corru	ıgated	1/2	Copper	.016
Coil	Coil	Coating		Dry Wei	ght (lbs)	Fluid Weight (lbs)	Fluid Volume	(ft³)	Header M	aterial	Casing	Material	ntermediate Drain Pan Material	Fouling Factor (hr.ft².°F/BTU)
HC-1		-		5	5	14	0.2		Copp	er	Galva	anized	-	-
СС		-		23	5	55	0.9		Сорр	er	Galva	anized	04 Stainless Steel	-
HC-2		-		4:	2	9	0.1		Copp	er	Galva	nized	-	-

Coil Notes

- 1Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- HC-1[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.
- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- CC[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.
- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- 2Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- HC-2[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is
 based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the
 AHRI Directory at www.ahridirectory.org.

Drain(s)

	Det	ails	
C		Drain Pan	
Segment	Liner Material	Connection Location	Liner Coating
CC	Stainless Steel	Left	None

Project Name:Adams Fairacre Farms Unit Folder:AHU-8 Unit Tag(s): AHU-8





Filter(s)

				Det	ails			
Segment	Туре	Depth	Filter Loading	Media/	MERV	# of Spares	Spare Filter Media	Frame Material
RF	Pre-Filter	2"	Side	Pleated 30%	6 (MERV 8)	0	Pleated 30% (MERV 8)	Aluminum
RF	Primary Filter	4" Mini-Pleat	Side	90-95% Eff,	(MERV 14)	0	90-95% Eff, (MERV 14)	Aluminum
		Sizes				F	ilter Gauge Details	
Segment	Filter	1st Fi	ter Size H x W (in)	1st Qty	Location		Туре	Range (in w.g)
RF	Pre-Fil	Pre-Filter 24x20		2 -			-	-
RF	Primary I	Filter	24x20	2	-		-	-

Damper(s)

	Details													
Segment	Air Path	H x W (in)	Qty	Total Face Velocity (ft/min)	Face Area	CFM	Minimum Allowable OA CFM	Damper Type	Damper Config	Model	Material	Blade Orientation	Actuator Type	Fail Position
EE	Exhaust Air	9.50 x 37.00		1,352		3,300	-	Control	100%	CD60	Galvanized	Parallel	-	-
EE	Outside Air	9.50 x 37.00		1,352		3,300		Control	100%	CD60	Galvanized	Parallel	-	-
EE	Mixed Air	9.50 x 37.00		1,352		3,300	-	Control	100%	CD60	Galvanized	Parallel	-	-

Door(s)

	Details													
Segment(s)	Location	Swing	Hinge Location	H x W x T (in)	View Port	Test Port	Spare Gasket	Thermal Break	Safety Latch	Noncontact Safety Interlock				
FR, CC, FS	Left	Outward	Upstream Side	27 x 18 x 2	None	-	-	-	-	-				
EE	Left	Outward	Upstream Side	27 x 18 x 2	None	-	-	-	Yes	-				
EE	Left	Outward	Upstream Side	27 x 12 x 2	None	-	-	-	-	-				
RF	Left	Outward	Upstream Side	27 x 10 x 2	None	-	-	-	-	-				

Motor Control(s)

					Details					
Segment	Туре	ММР	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter
FS	ABB VFD ABB AYK580	-	460/3/60	7.6/7.6	90 %	133	NEMA 1	-	Fused	Yes
FS Single Point Power Main Disconnect	External Main Disconnect	-	460/3/60	0.0/0.0	90 %	0	NEMA 3R	-	External Non Fused	No

Project Name:Adams Fairacre Farms Unit Folder:AHU-8

Unit Tag(s): AHU-8





					Details					
Segment	Туре	ММР	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter
					Notes					

*Drives are rated for use below 3,000 ft and 104°F. Use Derating Charts in Air-Mod Engineering Guide Form 100.42-EGI (212) for use above these limits.

Storage Temperature: -40°F to 158°F Humidity: MAX 95% RH non-condensing

Altitude: 3,300 ft. without derate (1% derate for each additional 330 ft.)

Overload Current Rating: 100% for 1 minute every 10 minutes.

The Class 10 trip rating of the MMP device will not withstand an across-the-line start of a fan and should not be used with VFDs with bypass circuits.

The customer must provide a platform or catwalk for accessing the power-disconnect.

Copper Conductors Only.

FS: Contains the following option: Swinging DC Line Choke (Equivalent to 5% Input Line Reactor)

Face Velocity and Static Pressure

	Sumn	nary				
Segment	Description	Face Area (sq. ft)	Airflow (CFM)	Face Velocity (ft/min)	Supply Fan Static Pressure (in w.g.)	Exhaust/Return Fan Static Pressure (in w.g.)
IP	Opening	2.5	3,300	1,320.00	0.00	0.29
FR	External Static - User Entered	0.0	3,300	0.00	0.00	0.75
EE	Opening	2.4	3,300	1,352.00	0.00	0.31
EE	Control Galvanized (CD60)	0.0	3,300	0.00	0.00	0.13
EE	Opening	2.4	3,300	1,352.00	0.31	0.00
EE	Control Galvanized (CD60)	0.0	3,300	0.00	0.13	0.00
RF	2" Pleated 30% (MERV 8)	6.7	3,300	495.00	0.27	0.00
RF	Dirty Filter Allowance - Prefilter	0.0	3,300	0.00	0.00	0.00
RF	4" Mini-Pleat 90-95% Eff, (MERV 14)	6.7	3,300	495.00	0.66	0.00
HC-1	Heating 2 rows 12 fins	6.1	3,300	541.00	0.18	0.00
CC	Cooling 10 rows 12 fins	6.1	3,300	541.00	1.58	0.00
HC-2	Heating 1 rows 11 fins	6.1	3,300	541.00	0.07	0.00
FS	External Static - User Entered	0.0	3,300	0.00	0.75	0.00
				Total	3.95	1.48

Dimensions and Weight

	Details				
Segment	Description	Length¹ (in)	Width ² (in)	Height (in)	Weight (lbs)
IP	Inlet Plenum	10	51	33	137
FR	Return Fan	33	51	33	411
EE	Economizer	45	51	33	306
RF	High Efficiency Filter	10	51	33	110
HC-1	Heating Coil	10	51	33	212
XA	Variable Length Access	12	51	33	77
CC	Variable Length Cooling Coil	38	51	33	715
HC-2	Heating Coil	10	51	33	199
FS	Supply Fan	46	51	33	632
	Overall ³	214			2,799

Project Name:Adams Fairacre Farms Unit Folder:AHU-8 Unit Tag(s): AHU-8



Last Saved: 11/5/2021 1:11:46 PM Report Version: 2020.12.28.1055 Software Version: 21.2.6392.8627

Page **5** of **8**



Notes

¹The length includes bottom tier segments only

²The width does not include coil connection extensions or door latches that extend beyond the unit casing. The width does not include the depth of any pipe chases.

³Unit level and other loose components may be excluded from segment weights and overall segment weights. For total unit weight reference Unit Overview.


Project Name:Adams Fairacre Farms Unit Folder:AHU-8 Unit Tag(s): AHU-8





Recommended Trap Height

				Details	S				
Segment	Applicable Fan	Fan TSP (in w.g.)	Positive or Negative	Calculat	ed Dimensi	ons (in)	Recommended Dia	mensions (in)	Base Rail Height (in)
		***8*/		Н	Х	H + X	Н	H + X	ricigit (iii)
CC	Supply Fan	3.95	Negative	4.95	2.48	7.43	5.00	7.50	None



Notes

Formulas and calculations are recommendations only. Contractor shall determine actual dimensions required for each trap based on jobsite conditions, and application requirements.

Refer to the Installation Manual of the IOM for more information.

Statement of Compliance

Details

YORK® Solution XT AHU's meet IBC seismic requirements for non-critical equipment (Ip = 1.0) for locations with design spectral response Sds <= 0.43. Units must be rigid mounted.

The anchorage of the unit to the ground or building structure needs to be evaluated by and is the responsibility of the engineer of record. Specification of seismic requirements is the responsibility of the project design engineer. If formal certification is required, please contact your sales representative and/or application engineer for review. Certain application and site requirements may require additional cost and/or lead time.


Component locations are listed as Segment Hand (Unit Hand): ex. Left (Right). See SubmittalDrawing for additional details
Air handling unit parameters vary depending on conditions. Parameters such as airflows, air pressure drops, and coil capacities are shown for design conditions.

Project Name:Adams Fairacre Farms Unit Folder:AHU-8 Unit Tag(s): AHU-8





Shipping Summary



Notes

Skid Width: Total width of the shipping skid, including any items that may extend beyond the cabinet (this includes any door handles, coil connections, drain connections, lifting lugs, mounted pipe-chases, electrical/control components, tie-down brackets, side dampers).

Skid Height: Total height of the shipping skid, including any items that may extend beyond the cabinet (this includes any base-rails, shipping wood-blocks, roof peak, discharge flanges, mounted gas-furnace flue pipes).

Skid Length: Total length of the shipping skid, including any items that may extend beyond the cabinet (this includes any mounted rain-hoods, discharge flanges, tie-down brackets, shipping wood-blocks, front dampers, split connectors, electrical/control components, outrigging extensions, isolation dampers, inlet baskets).




Last Saved: 11/5/2021 1:11:46 PM




AHU-9





PLAN VIEW



* NOTE: MAX HEIGHT

ELEVATION VIEW


PRODUCT DRAWING

SOLUTION XT AIR HANDLING UNIT DETAIL MODEL: Solution-XTI-33x39 NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms
Location:
Engineer:
Contractor:

Sold To:
Cust Purch Order#:
Contract#:
UNIT TAG: AHU-9 - Sheet 1

Date: 11/5/2021 13:19:38 Version: Form No.: Dwg. Lev.: 5/03 Dwg. Scale: NTS Serial Number: SQ Database Number: YORKworks Release: Dwg. Name: Dwg. Location:



Units with a baserail and a bottom opening: Duct connection flush with the bottom of unit, not flush with bottom of baserail.

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.

Contractor responsible for penetrations and

Contractor responsible for penetrations and connections of all electrical boxes and internal coil connections.

Overall dimensions account for: outdoor roof peak

Overall dimensions account for: outdoor roof peak and overhang, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.


The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split connection hardware.

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)

SECTION I

	SECTION LIST
SECT	DESCRIPTION
IP	Inlet Plenum
FR	Return Fan - 10-10 FC
EE-1	Economizer
EE-2	Economizer
RF	High Efficiency Filter
HC-1	Heating Coil
XA-1	Variable Length Access
CC	Cooling Coil
XA-2	Variable Length Access
HC-2	Heating Coil
FS	Supply Fan - 10-10 FC





Coil Connections

PRODUCT DRAWING


SOLUTION XT COIL CONNECTION DETAIL MODEL: Solution-XTI-33x39 NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer: Contractor:

Sold To: Cust Purch Order#: Contract#: UNIT AHU-9 - Sheet 2

Date: 11/5/2021 13:19:38 Version: Form No.: Dwg. Lev.: 5/03 Dwg. Scale: NTS

Serial Number: SQ Database Number: YORKworks Release: Dwg. Name: Dwg. Location:



connection flush with the bottom of unit, not flush with bottom of baserail.

Refer to performance report for shipping split details.
Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.

Contractor responsible for penetrations and

connections of all electrical boxes and internal coil connections.
Overall dimensions account for: outdoor roof peak

and overhang, motor control and/or factory package control boxes, coil connections, rain hoods, pipe chases, AMS-60 damper/EAML louver (if applicable,) base rail - in order to convey the true space requirements for the unit.

Certain items may extend beyond cabinet dimensions including: door handles, light switches, electrical boxes, lifting lugs, gas fuel system, etc.

The overall unit length includes an additional 1/4" per shipping split due to additional gasketing and split connection hardware.


Dimension tolerances: Unit (+/- 1/2"); Piping (+/- 2") (st.) - Designates Shipped Loose Item(s)
PIPING CONNECTIONS (In order of Airflow)

Drain pan connection size 1 1/4" MPT SCH 40 (Connections on Left Side of unit)

SECTION LIST

SECT	DESCRIPTION
IP	Inlet Plenum
FR	Return Fan - 10-10 FC
EE-1	Economizer
EE-2	Economizer
RF	High Efficiency Filter
HC-1	Heating Coil
XA-1	Variable Length Access
CC	Cooling Coil
XA-2	Variable Length Access
HC-2	Heating Coil
FS	Supply Fan - 10-10 FC





PRODUCT DRAWING

YORK Solution XT Field Wiring MODEL:
NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer:

Contractor:

Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-9 - Sheet 1

Date: 11/5/2021 13:19:38


Version:


Form No.: 100.09-EG1

Dwg. Lev.: 12/03

Dwg. Scale: NTS









Contractor:

For:

PRODUCT DRAWING

YORK Solution XT Field Wiring MODEL:
NOT FOR CONSTRUCTION

Project Name: Adams Fairacre Farms Location: Engineer: Sold To:
Cust Purch Order#:
Contract#:
UNIT
TAG: AHU-9 - Sheet 3

Date: 11/5/2021 13:19:38

Version:

Form No.: 100.09-EG1


Dwg. Lev.: 12/03

Dwg. Scale: NTS





Solution XT Fan Rating Curve




Printed: 02/18/22 @ 14:47:08 Unit Folder:

Flow Rate (100's of cfm)



Solution XT Fan Rating Curve



Printed: 02/18/22 @ 14:48:13 Unit Folder:

Flow Rate (100's of cfm)



Job Summary

Project Name: Adams Fairacre Farms

Unit Tag(s): AHU-9

Quantity: 1 Environment: Indoor

Unit Overview

Model	Airflow (CFM)	Altitude (ft)	Operating Weight (lbs)
XTI-33x39	1,800	187	2,478

Segment Sequence

(FS HC-2 XA-2 CC XA-1 HC-1 RF EE EE FR IP)

Unit Construction

Casing Details										
Segment(s)	Thickness (in)	Exterior Pain	Ť	Gauge and Iterial	Interior Gauge and Material	Insulation Thickness and Material	Bulkhead Material			
IP , FR , EE , RF , HC-1 , XA-1 , CC , XA-2 , HC-2 , FS	2	None		Ga. G-90 anized	STD Ga. G-90 Galvanized	2" Foam	Galvanized			
		Base	Details							
	Ва	se			Floor					
Segment(s)	Material	Material Paint Gauge and Material		Paint	Insulation	Attachmen	t Tread Plate			
IP , FR , EE , RF , HC-1 , XA-1 , CC XA-2 , HC-2 , FS	' None None	None	STD Ga. G-90 Galvanized	None	N/A	-	None			

Unit Electrical

				Circuit	Details				
Circuit #	Compo	onent(s)	V/Ph/	'Hz	Full Load Amps (FLA)	Minimum Current Ampacity (MCA)	Maximum Overcurrent Protection (MOP)		
1		or Control, Lights Outlets	460/3,	/60	7.0	8.7	10.0		
				Electrica	al Details				
Minimur	n Unit SCCR	5 kA rms Syn	nmetrical	ETL Label	(UL1995/NEC-2002)			Yes	
	U	nit Light Type				Unit Light Switch			
	S	tandard LED				External			

Supply Fan(s)

	Performance Details											
Fan Manufacturer	Model	Class	Size	% Wheel Width	% Wheel Diameter	Quantity	Total Airflow (CFM)	Altitude (ft)	TSP (in w.g)	ESP (in w.g)	Fan Speed (RPM)	Fan Power (BHP)
Comefri	ATLI	S	10-10	100	100	1	1,800	187	2.97	0.75	1,657	1.59

Project Name: Adams Fairacre Farms

Unit Folder:AHU-9 Unit Tag(s): AHU-9





Drive Type	e Drive SF	Wheel Type	Blade Type	Wheel Material	Base Material	Fan Flow Isolation	Isolation Type	Total Eficiency (%)	Outlet Velocity (ft/s)	Max Speed (RPM)	Fan Power (BHP) w/ Drive Loss	
Belt Drive Fixed	1.5	DWDI	Forward Curved	Steel	Galvanized Steel	None	1" Spring	55.41	1,495	2,100	1.71	
					Motor I	Details						
Туре	Manufacturer	Motor Power (HP)	V/Ph/Hz	Quant	ity Insulation Class	Motor Speed (RPM)	Frame Si	ze Full Load (Amp		Efficiency	Location	
ODP	TECO	2.0	460/3/6	0 1	F	1,800	145	2.6	1 F	remium	Left	
				Α	t Motor Synch	ronous [Details					
TSP (in w.g.)	Total A	ir Flow (CMF)	Fan Speed (RPM)		Motor Cor	rection Facto	r(%)	Fan Power (BHP)		
(0.00		1,800		1,657			86.5		1	59	

Return Fan(s)

						Р	erforman	ce De	etails					
Fan Manufacturer	Model	Class	Size	% Wł Wid		% Whee Diamete	Quantity		l Airflow CFM)	Altitude (ft)	TSP (in w.g	ESP (in w.g)	Fan Speed (RPM)	Fan Power (BHP)
Comefri	ATLI	II	10-10	10	0	100	1	1	,800	187	1.31	0.75	1,115	.7
Max RPM	Fan Power with Drive Loss (HP)	Wheel Type	_	lade ype		heel terial	Base Mater	rial	Fan Flow Isolation	AirFlow Monitorir		verter Drive Balancing	Isolation Type	Thrust Restraints
2,525	0.73	DWDI		rward irved	St	eel	Galvanized S	Steel	None	-		-	1" Spring	-
Drive Type	Drive SF	Spare E	Belts S	Spare Sh	eave	Inlet Screen	Fan Cage	Bel	t Guard	Lube Lines	Bearing	s Fan Stand	Motor Removal Rail	Seismic Snubber
Belt Drive - Fixed	1.5	-		-		-	-		-	Extended Lube Lines	-	-	-	-
							Motor D)etai	ls					
Type/MFG	Motor Power (HP)	V/Ph/	'Hz	Quanti	ity	Insulati Class	RPM	F	rame Size	FLA (Amı	os) E	ficiency	Location	SGR
ODP/Baldor	1.0	460/3	/60	1		F	1,800		143	1.50	Pi	emium	Left	-

Glycol Coil(s)

	Performance ¹ Details																			
				Fin				EAT	(°F)	LAT	(°F)							Fluid		
Coil	Glycol Type	Glycol %	Rows	Spacing (FPI)	TPC	ТМВН	SMBH	DB	WB	DB	WB	Airflow (CFM)	FV (ft/min)	APD	Flow (GPM)	EWT (°F)	LWT (°F)	Vel. (ft/s)	WPD	Alt. (ft)
HC-1	Propylene	30%	2	9	6	109	109	56.3	-	111.2	-	1,800	429	0.09	11.4	180.0	160.0	3.3	2.9	187
CC	Propylene	30%	10	14	12	48	40	76.1	64.6	55.8	55.7	1,800	429	0.99	10.1	45.0	55.0	1.2	1.7	187
HC-2	Propylene	30%	1	9	4	40	40	55.8	-	77.0	-	1,800	429	0.04	3.9	160.0	140.0	1.7	.5	187
								Co	nstru	ction	Detai	ls								

						construction								
Coil			Offset (i	n)	Connection Material ³	Connection Rota (degrees)	ition	Connec	tion Type	Sup	ply Co (Per (nnection Coil)	Coil Stack Rack	
	Coil Ir	ndex²	Connection			Widterial	(ucgrees)				Q	ty	Size	
HC-1	0		Left	0		Steel	0		N	1PT	:	1	1-1/2	-
CC	0	1	Left	0		Steel	0		N	1PT	:	1	1-1/2	-
HC-2	0	1	Left	0		Steel	0		N	1PT	:	1	1-1/2	-
Coil	# of Coils High	Face Type	Total Fin Height (in)	Fin Length (in)	Coil Fac Area (ft	Ein Material	Fin Thickness (in)	Fin	Туре	Tube Diameter		Tube I	Material	Tube Wall Thickness (in)

Project Name:Adams Fairacre Farms Unit Folder:AHU-9

Unit Tag(s): AHU-9





Coil	# of Coils High	Face Type		tal Fin ght (in)	Fin Lengt (in)	h Coil Face Area (ft²)	Fin Material		hickness (in)	Fin	Туре	Tube Diameter (i	Tube Materia	Tube Wall Thickness (in)
HC-1	1	Full	2	2.50	27	4.2	AL		.006	Corrugated		forrugated 1/2		.016
CC	1	Full	2	2.50	27	4.2	AL		.008	Corru	ugated	1/2	Copper	.016
HC-2	1	Full	2	2.50	27	4.2	AL		.006	Corru	ugated	1/2	Copper	.016
Coil	Coil	Coating		Dry Wei	ght (lbs)	Fluid Weight (lbs)	Fluid Volume	(ft³) H	leader Ma	aterial	Casing	Material	ntermediate Drain Pan Material	Fouling Factor (hr.ft².°F/BTU)
HC-1		-		4:	1	11	0.2		Coppe	opper G		anized	-	-
CC		-		15	8	42	0.6		Copper		Galva	anized ³	04 Stainless Steel	-
HC-2		-		33	3	7	0.1		Copper		Galva	anized	-	-

Coil Notes

- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- HC-1[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.
- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3 Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- CC[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the AHRI Directory at www.ahridirectory.org.
- ¹Performance is shown for the entire coil bank. Performance is not per coil.
- ²Coil index indicates position in segment. Example: CC-1, index 0; Spacer, index 1; CC-2, index 2
- 3Johnson Controls suggests using red brass or copper connectors when the coil is to be attached to a copper or brass piping system.
- All coils are rated with a fouling factor of 0.00000 hr.ft².°F/BTU unless otherwise noted
- Ratings are for coils manufactured by Johnson Controls, Inc., 507 E. Michigan St., Milwaukee WI 53202.
- Coil DLL Version: 7.7L
- BDW Tube Spacing: 1.25 x 1.08
- HC-2[1][0]: This coil is certified in accordance with the AHRI Forced-Circulation Air-Cooling and Air-Heating Coils Certification Program which is
 based on AHRI Standard 410 within the range of Standard rating conditions listed in Table 1 of the Standard. Certified units may be found in the
 AHRI Directory at www.ahridirectory.org.

Drain(s)

Details										
Cammant		Drain Pan								
Segment	Liner Material	Connection Location	Liner Coating							
CC	Stainless Steel	Left	None							

Project Name:Adams Fairacre Farms Unit Folder:AHU-9 Unit Tag(s): AHU-9





Filter(s)

	Details									
Segment	Туре	Depth	Filter Loading	Media/MERV		# of Spares	Spare Filter Media	Frame Material		
RF	Pre-Filter	2"	Side	Pleated 30% (MERV 8)		0	Pleated 30% (MERV 8)	Aluminum		
RF	Primary Filter	4" Mini-Pleat	Side	90-95% Eff, (MERV 14)		90-95% Eff, (MERV 14)		0	90-95% Eff, (MERV 14)	Aluminum
		Sizes			Filter Gauge Details					
Segment	Filter	1 st Fil	ter Size H x W (in)	1st Qty	Location		Туре	Range (in w.g)		
RF	Pre-Fil	ter	24x24	1	-		-	-		
RF	Primary I	ilter	24x24	1	-		-	-		

Damper(s)

							Detail	s						
Segment	Air Path	H x W (in)	Qty	Total Face Velocity (ft/min)	Face Area	CFM	Minimum Allowable OA CFM	Damper Type	Damper Config	Model	Material	Blade Orientation	Actuator Type	Fail Position
EE	Exhaust Air	9.50 x 25.00		1,091		1,800	-	Control	100%	CD60	Galvanized	Parallel	-	-
EE	Outside Air	9.50 x 25.00		1,091		1,800		Control	100%	CD60	Galvanized	Parallel	-	-
EE	Mixed Air	9.50 x 25.00		1,091		1,800	-	Control	100%	CD60	Galvanized	Parallel	-	-

Door(s)

				Details						
Segment(s)	Location	Swing	Hinge Location	H x W x T (in)	View Port	Test Port	Spare Gasket	Thermal Break	Safety Latch	Noncontact Safety Interlock
IP, FR, FS	Left	Outward	Upstream Side	27 x 18 x 2	None	-	-	-	-	-
EE	Left	Outward	Upstream Side	27 x 15 x 2	None	-	-	-	Yes	-
EE	Left	Outward	Upstream Side	27 x 12 x 2	None	-	-	-	-	-
RF	Left	Outward	Upstream Side	27 x 10 x 2	None	-	-	-	-	-

Motor Control(s)

					Details					
Segment	Туре	ММР	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter
FS	ABB VFD ABB AYK580	-	460/3/60	3.0/3.0	87 %	55	NEMA 1	-	Fused	Yes

Project Name:Adams Fairacre Farms Unit Folder:AHU-9 Unit Tag(s): AHU-9





					Details					
Segment	Туре	ММР	V/Ph/Hz	Input/Output Amps*	Efficiency	Heat Loss (at 100% load)	Enclosure	Bypass	Disconnect Type	RFI/EMI EMC Filter
					Notes					

*Drives are rated for use below 3,000 ft and 104°F. Use Derating Charts in Air-Mod Engineering Guide Form 100.42-EGI (212) for use above these limits.

Storage Temperature: -40°F to 158°F Humidity: MAX 95% RH non-condensing

Altitude: 3,300 ft. without derate (1% derate for each additional 330 ft.)

Overload Current Rating: 100% for 1 minute every 10 minutes.

The Class 10 trip rating of the MMP device will not withstand an across-the-line start of a fan and should not be used with VFDs with bypass circuits.

The customer must provide a platform or catwalk for accessing the power-disconnect.

Copper Conductors Only.

FS: Contains the following option: Swinging DC Line Choke (Equivalent to 5% Input Line Reactor)

Face Velocity and Static Pressure

	Sumn	nary				
Segment	Description	Face Area (sq. ft)	Airflow (CFM)	Face Velocity (ft/min)	Supply Fan Static Pressure (in w.g.)	Exhaust/Return Fan Static Pressure (in w.g.)
IP	Opening	1.5	1,800	1,234.00	0.00	0.26
FR	External Static - User Entered	0.0	1,800	0.00	0.00	0.75
EE	Opening	1.6	1,800	1,091.00	0.00	0.20
EE	Control Galvanized (CD60)	0.0	1,800	0.00	0.00	0.10
EE	Opening	1.6	1,800	1,091.00	0.20	0.00
EE	Control Galvanized (CD60)	0.0	1,800	0.00	0.10	0.00
RF	2" Pleated 30% (MERV 8)	4.0	1,800	450.00	0.23	0.00
RF	Dirty Filter Allowance - Prefilter	0.0	1,800	0.00	0.00	0.00
RF	4" Mini-Pleat 90-95% Eff, (MERV 14)	4.0	1,800	450.00	0.57	0.00
HC-1	Heating 2 rows 9 fins	4.2	1,800	429.00	0.09	0.00
CC	Cooling 10 rows 14 fins	4.2	1,800	429.00	0.99	0.00
HC-2	Heating 1 rows 9 fins	4.2	1,800	429.00	0.04	0.00
FS	External Static - User Entered	0.0	1,800	0.00	0.75	0.00
				Total	2.97	1.31

Dimensions and Weight

	Details										
Segment	Description	Length¹ (in)	Width ² (in)	Height (in)	Weight (lbs)						
IP	Inlet Plenum	24	39	33	190						
FR	Return Fan	41	39	33	403						
EE	Economizer	39	39	33	231						
RF	High Efficiency Filter	10	39	33	98						
HC-1	Heating Coil	10	39	33	190						
XA-1	Variable Length Access	12	39	33	67						
CC	Variable Length Cooling Coil	25	39	33	534						
XA-2	Variable Length Access	12	39	33	67						
HC-2	Heating Coil	10	39	33	181						
FS	Supply Fan	46	39	33	517						
	Overall ³	229			2,478						

Project Name:Adams Fairacre Farms Unit Folder:AHU-9 Unit Tag(s): AHU-9





Notes

¹The length includes bottom tier segments only

²The width does not include coil connection extensions or door latches that extend beyond the unit casing. The width does not include the depth of any pipe chases.

³Unit level and other loose components may be excluded from segment weights and overall segment weights. For total unit weight reference Unit Overview.


Project Name:Adams Fairacre Farms
Unit Folder:AHU-9
Unit Tag(s): AHU-9
Cor





Recommended Trap Height

	Details									
Segment	Applicable Fan	Fan TSP (in w.g.)	Positive or Negative	Calculated Dimensions (in)			Recommended Dia	Base Rail Height (in)		
		W.S./		Н	Х	H + X	Н	H + X	ricigit (iii)	
CC	Supply Fan	2.97	Negative	3.97	1.99	5.96	4.00	6.00	None	



Notes

Formulas and calculations are recommendations only. Contractor shall determine actual dimensions required for each trap based on jobsite conditions, and application requirements.

Refer to the Installation Manual of the IOM for more information.

Statement of Compliance

Details

YORK® Solution XT AHU's meet IBC seismic requirements for non-critical equipment (Ip = 1.0) for locations with design spectral response Sds <= 0.43. Units must be rigid mounted.

The anchorage of the unit to the ground or building structure needs to be evaluated by and is the responsibility of the engineer of record. Specification of seismic requirements is the responsibility of the project design engineer. If formal certification is required, please contact your sales representative and/or application engineer for review. Certain application and site requirements may require additional cost and/or lead time.

Component locations are listed as Segment Hand (Unit Hand): ex. Left (Right). See SubmittalDrawing for additional details
Air handling unit parameters vary depending on conditions. Parameters such as airflows, air pressure drops, and coil capacities are shown for design conditions.

Project Name:Adams Fairacre Farms Unit Folder:AHU-9 Unit Tag(s): AHU-9



Last Saved: 11/5/2021 1:19:37 PM Report Version: 2020.12.28.1055 Software Version: 21.2.6392.8627

Page **7** of **8**



Shipping Summary

Details										
Skid	Skid Length (in)	Skid Height (in)	Skid Width (in)	Skid Weight (lbs)						
S HC-2 XA-2 CC XA-1 HC-1 RF EE EE FR IP)	230	37	55	2,479						
	Cabine	Skid Height	Total Segment(s) Length							
Cabinet Width ————————————————————————————————————	—	<u>↓</u>	Skid Length	→						

Notes

Skid Width: Total width of the shipping skid, including any items that may extend beyond the cabinet (this includes any door handles, coil connections, drain connections, lifting lugs, mounted pipe-chases, electrical/control components, tie-down brackets, side dampers).

Skid Height: Total height of the shipping skid, including any items that may extend beyond the cabinet (this includes any base-rails, shipping wood-

blocks, roof peak, discharge flanges, mounted gas-furnace flue pipes).

Skid Length: Total length of the shipping skid, including any items that may extend beyond the cabinet (this includes any mounted rain-hoods, discharge flanges, tie-down brackets, shipping wood-blocks, front dampers, split connectors, electrical/control components, outrigging extensions, isolation dampers, inlet baskets).



Last Saved: 11/5/2021 1:19:37 PM



Installation Information



1.0 PRE-INSTALLATION

RECEIVING

All units leaving the plant have been inspected to ensure the shipment of quality products. All reasonable means are utilized to properly package the air handling units.

NOTICE TO CUSTOMER/CONTRACTOR PROTECT YOUR WARRANTY PRIOR TO STARTUP.

- Read and follow the Installation, Operation & Maintenance Manual provided with this equipment.
- Storage of this equipment MUST be on a flat surface and protected from the weather.
- Protect this equipment from damage, construction dirt, debris and water.

DO NOT OPERATE DOORS WHEN UNIT IS NOT ON A FLAT SURFACE.

- Isolate this equipment from pressure testing of water, steam, gas and air piping.
- Do not test, clean and flush piping through coils in this equipment.
- Isolate this equipment from temporary building power.
- Contact local York International Service for purchase of Startup Service with two weeks advance notice. Provide current job site contact.
- To perform a careful and thorough startup verify the following:
 - Reliable power will be available for startup.
 - Duct work is complete.
 - Controls are complete.
 - Shipping splits completely re-assembled, sealed and wired.
 - Filters are installed and secured.
 - All shipping materials have been removed.

RED METAL TAB USED TO SECURE DOOR IS A SAFETY DEVICE. <u>DO NOT</u> DISCARD IT.

- Start up will be performed according to that outlined in Section 3 of the Installation, Operation & Maintenance Manual provided.
- Temporary use of Air Handler requires startup performed according to that outlined in Section 3 of the Installation, Operation & Maintenance Manual provided.
- A qualified startup technician must complete the "AIR HANDLING UNITS START-UP CHECK LIST" form 100.00-CL1 (303) and file a copy at the local York Service Office. This form is provided in the information package with each air handler.



YORK will not be responsible for any damage or loss of parts in shipments or at the job site. Refer to Shipping Damage Claims Form 51.15-NM

RIGGING OF INDOOR AND OUTDOOR UNITS



All lifting points must be used to avoid personal injury or death and to avoid damage to the equipment.



It is the responsibility of the receiver to handle and rig this equipment without causing damage.



Do not damage factory installed pipe chase, electrical cabinet, hoods, pipe stubs, door handles or roof overhang.

YORK INTERNATIONAL 1-1




FIG. 1-1 - FOUR POINT HOOK-UP




FIG. 1-2 – MULTI POINT HOOK-UP

Proper spreader bars and hoisting straps must be used when rigging to prevent damage to the unit casing (see Figures 1-1 & 1-2). When lifting long units a special system must be used to insure a minimum 60° angle between lifting lug and spreader bar/frame. It is also mandatory that an experienced and reliable rigger be selected to handle unloading and final placement of the equipment. The rigger must be advised that the unit contains internal components and that it be handled in an upright position. Care must be exercised to avoid twisting the equipment structure.



Refer to the submittal drawing supplied with the unit for the section weights.

Unit section weights are furnished on the job submittal drawing provided with each unit. Due to the variance in weight of each unit design, it is not possible to list unit weights in this instruction. These drawings must be referred to when selecting a crane for rigging and figuring roof weight loads. Contact your YORK Sales Office if you have any questions regarding unit weights.

CRANE AND SPREADER BARS

See Figures 1-1 and 1-2.

FORK LIFT

When moving air handling equipment with a fork lift or similar means, always make sure the lifting forks are long enough to reach from the fork truck to the opposite side and slightly beyond. It is helpful to leave the shipping blocks attached to the bottom of the equipment until in its final location. There is no structural support under the equipment except what is visible from the perimeter.

COME-A-LONGS OR POWER PULL

See Figure 1-3



FIG. 1-3 - TYPICAL COME-A-LONG TYPES

LDO9613

SHACKLES

Refer to Fig 1-4 for proper lifting with hook and shackle at corners. Refer to Fig 1-5 for proper lifting with hook and shackle at lifting lugs.



FIG. 1-4 - PROPER LIFTING WITH SHACKLE AND HOOK AT CORNER



FIG. 1-5 - PROPER LIFTING WITH SHACKLE AND HOOK AT LIFTING LUG

LDO9615

INSPECTION

Verify equipment is received as ordered.

CHECK FOR DAMAGE

Indoor Units

"It is York's intention that shrink wrap is applied to unpainted Indoor Units for protection from weather, road dirt, etc. during inland transit and that shrink wrap is removed at the time of delivery to allow for a thorough inspection, both inside and out. Visible damage should be noted on the signed and dated bill of lading with a request that the carrier inspect the damage within 72 HRS. of notification. If shrink wrap is kept intact for storage purposes, be advised that concealed damage must be reported within 15 days of delivery with a request that the carrier inspect the damage within 72 HRS. of notification. Any concealed damaged reported after 15 days will compromise a claim settlement. Inspection requests may be done by telephone or in person, but should be confirmed in writing. If assistance is needed with the claim process, contact your York Sales person."

Outdoor Units

"Outdoor Units are not fully wrapped. Exposed openings are covered for protection from weather, road dirt, etc. during inland transit. A thorough inspection, both inside and out, should be done at the time of delivery. Visible damage should be noted on the signed and dated bill of lading with a request that the carrier inspect the damage within 72 HRS. of notification. Concealed damage must be reported within 15 days of delivery with a request that the carrier inspect the damage within 72 HRS. of notification. Any concealed damaged reported after 15 days will compromise a claim settlement. Inspection requests may be done by telephone or in person, but should be confirmed in writing. If assistance is needed with the claim process, contact your York Sales person."

CHECKING FOR NON MOUNTED PARTS

- Check the packing list for non-mounted parts. (Check inside all segments.)
- Packing list will note how many and type of parts.
- Shortages must be reported within 10 days after receipt of order.

STORAGE

SHORT-TERM STORAGE



Indoor Units:

Under no circumstances should outdoor storage be used

Outdoor Units:

Be sure all shipping covers remain in tact during outdoor storage.

Short-term storage is considered six (6) months or less from date of shipment. Storage maintenance during this time is usually limited to the following.

- If the units are to be stored out-of-doors, prior to installation, special care must be taken to cover and protect the units from dust, rain, snow and rodents. The units must be protected from constant exposure to rain and snow.
- Store on a firm, flat surface to prevent distortion.
 Block the unit off the ground to protect components from water.



Protect all parts and porous materials from rain and other sources of moisture. Decontaminate or replace as needed to ensure microbial growth is not introduced to the air handler.

• The unit must also be protected from damage to the exterior of the cabinet or coil connections by construction vehicles and personnel.

LONG-TERM STORAGE

Long-term storage is considered any period beyond six (6) months from date of shipment. If long-term storage is anticipated, **contact the YORK Sales**Office for the proper instructions and requirements for long-term storage. It is mandatory that a detailed record be maintained during this long-term period, such as, but not limited to: proper sealing of the cabinet, rotation of the blowers and bearings, and protection of all motors from moisture. *Refer to Form* 50 20-NM3

<u>Preventive Maintenance Prior To Long Term Storage</u>

The following precautions should be taken prior to extended storage:

- Fan and motor bearings are to be greased per the manufacturer's specifications.
- On belt driven fans the belt tension should be reduced to less than half the specified value for the fans design to prevent a sag/set from forming in the shafts and belts.
- The fan motor windings should be meggered at this time and recorded for comparison prior to placing in service.
- If the fan housing was supplied with a drain connection, this plug should be removed to prevent moisture from accumulating in this portion of the fan during storage.

Periodic Fan Check

On a monthly basis, the fan and motor should be rotated several times. Perpendicularly add enough grease to replenish the bearing surfaces with fresh grease (refer to fan and motor lubrication procedures, in Section 4 Maintenance).

The fan impeller should be left at approximately 180 degrees from that of the previous month to prevent the belts from taking a set position.



It will be the responsibility of the customer to submit a monthly log sheet (MS577) showing the condition of the unit and noting any discrepancies. A copy of the log sheet should be sent to the A.S. District Office, attn.: Sales Person.



Failure to perform the long-term storage requirements will void the warranty.

1-6 YORK INTERNATIONAL

2.0 INSTALLATION



Do not weld or use torches on the exterior or interior of the unit housing. The housing contains polyurethane insulation, which when under combustion will produce harmful, toxic gases resulting in personal injury or death.



This instruction is written to provide general information. The product line allows many variations and the installer is fully responsible for adjusting his actions as needed.



Surface must be level on all installations.



If your unit has HEPA filters the filter frames, filter bulkheads and filter segment panels are factory sealed and must remain sealed for NO air bypass.

SITE PREPARATION

OUTDOOR UNITS (SITE PREP)

Location of unit(s) should be away from building flue stacks or exhaust ventilators to prevent possible introduction of contaminated air through the outside air intakes (see Figure 2-1 for service clearances).




Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.

Mounting

Units must be installed in such a manor as to provide enough elvation for properly designed condensate traps (see Section 2 "Drain - Condensate Drain Trap").



• Outdoor Units must be level when mounted on a roof.



Note: Other arrangements may be used, but clearances around unit remain the same as shown.

- (A) Fan Section
- (B) Coil Section
- (C) Face and Bypass Damper Section
- (D) Filter Section
- (E) Inlet Section
- (F) Rain Hood (see note)
- (G) Pipe Chase Enclosure

LD06328-2

FIG. 2-1 - SERVICE CLEARANCE



• Installation Site: Area of roof on which curb is to be installed must be structurally adequate to support the combined weight of curb, unit and system fluids. With these combined weights in place, the curb's resting surface for the unit must be flat and level.



Concrete pads often are not as flat as they should be. Shimming and/or grouting may be necessary. Whether under the unit base or under the curb, this is to ensure the unit base is on a perfectly flat plane.

Curb

The curb, which supports the unit, will be shipped unassembled. It will be necessary to assemble the curb parts on the job site. Each part of the curb is identified. Assembly instructions and a hardware package are shipped with each curb package. It is important the curb be installed square. If applicable, ensure pitch orientation is correct.

When installing a curb, *refer to the assembly instructions and curb parts list*, as each unit and actual curb installation may not be identical. Do not use this typical information to install your curb.



Should there be any questions as to the number of pieces of curb parts or assembling of the curb, notify YORK immediately.

Wood or Fiber Cant Strips, Roofing Felts, Roofing Material, Caulking and Curb-To-Roof Fasteners Are To Be Field Supplied.

Be sure the supporting structures will not obstruct the duct, piping or wiring connections.

<u>Curb Assembly & Installation Instructions</u> See Figure 2-2

 Unpack shipping package, layout pieces and parts according to the exploded views and check against Bill of Materials. 2. Layout all curb walls as shown. Make certain that all curb wall tabs are located on inside of mating surface.



Make certain that all curb walls accessories and flanges, which may have been distorted in handling are straightened before assembly.

3. Attach curb walls together to form rectangular perimeter as shown, leaving bolts loose.



After the curb is set in place, ensure proper consideration has been given to the air duct openings through the roof. Refer to section on Air Ducts.

Ensure the pipe chase portion is correctly located.

- 4. The curb installation drawing (see Figure 2-2) shows a gasket that is mounted between the curb and the unit. This gasket is shipped with the curb parts. Install the curb gasket before setting the unit on the curb. The gasket forms an air seal between the unit and the curb and serves as a dampener, preventing metal-to-metal contact between the unit and curb. However, the gasket should not be used as a vibration isolator where the prevention of noise and vibration transmission into the building is critical.
- 5. After verifying curb is square and level, tighten all bolts and then anchor as appropriate.




If bolts are tightened after anchoring, curb will be pulled, twisted and torqued out of square.

6. The curb should be insulated and roofed as required.

Steel Frame

When a steel frame is used to support unit it must be level, flat without uneven steel frame joints, and support the unit around the full perimeter. As a general rule, cross members should be placed every 96 in.



Caution:

Seal all joints and seams with suitable sealer such as Sikaflex - 221 (York P/N 013-02966-000) or Manus Bond 75-AM 100ZTU (York P/N 013-02966-001)

Notes:

- 1. Curbs available in 14", 18", 22", 26", 30" & 34" heights
- 2. Outdoor Base Rails are available in 6", 8" & 10" heights.

LDO9616B

FIG. 2-2 - TYPICAL CURB ASSEMBLY

INDOOR UNITS (SITE PREP)



Concrete pads often are not as flat as they should be. Shimming and/or grouting may be necessary. Whether under the unit base or under the curb, this is to ensure the unit base is on a perfectly flat plane.

Clearance



Allow sufficient space around the unit for removing the access panels and various parts of the unit. A minimum clearance equal to the width of the unit must be provided on one side of the unit for removing the coil or fan assembly.

Mounting

See Section 2 "Piping Connections - "Condensate Drain Trap."

Floor

The floor must be flat and level.




FIG. 2-4 – NO HOUSEKEEPING PAD – EXTEND-ED BASE RAIL REQUIRED TO AC-COMMODATE TRAP HEIGHT

Housekeeping Pad

The housekeeping pad must be flat and level (see Figures 2-3, 2-4 & 2-5).




FIG. 2-3 – NO EXTENDED BASE RAIL – HOUSEKEEPING PAD REQUIRED TO ACCOMMODATE TRAP HEIGHT




FIG. 2-5 – WITH EXTENDED BASE RAIL AND HOUSEKEEPING PAD




FIG. 2-6 - CEILING SUSPENDED UNIT

Ceiling Suspended Units



It is recommended that support is structurally engineered to prevent flexing, sagging or twisting of air handlers.

Refer to figure 2-6 "Ceiling Suspended Unit" for proper support of unit in the direction of airflow and/or perpendicular to the direction of airflow.

General Requirements

York recommends that ceiling suspension of units be accomplished in the field with the following:

Structure Positioned Perpendicular To Airflow

The units must be supported (at a minimum) in the following locations:

- Both ends
- At each shipping split
- Upstream and downstream of each cooling coil segment.
- Under heavy components like fans, attenuators, & heating segment.



Do not obstruct door operation, filter access, piping, electrical or control connections with suspension members.

Structure Positioned In The Direction Of Airflow

The unit base must be supported continuously, on both sides of the unit.




FIG. 2-6 - CEILING SUSPENDED UNIT (CONT.)

LDO9619

UNIT INSTALLATION

TOOLS NEEDED:

See Figure 2-7.



FIG. 2-7 - TOOLS TYPICALLY USED FOR ASSEMBLY OF SHIPPING SPLITS

- Drill with No. 3 phillips bit for removing all panel screws.
- Three sixteenth inch hex allen head screwdriver
- One quarter inch, 5/16", 3/8" and 9/16" nut setters or socket set for removal of all bulkhead, raceway and wireway screws.
- Wire cutters
- Four inch x four inch wood blocks
- Power pulls or come-a-longs
- Slings
- Pry bar
- Drift pins and awls
- Common hand tools
- Caulking Gun

MATERIAL REQUIRED:

(not provided by YORK)

Sikaflex, York P/N 013-02966-000 or equivalent. (One tube per 10 feet of curb perimeter.)

ASSEMBLY OF OUTDOOR UNIT



See complete rigging instructions explained in detail in Section 1.



Do not damage factory installed pipe chase, electrical cabinet, hoods, pipe stubs, door handles or roof overhang.

Installing Single Piece Unit On Curb

Units should not be moved over a roof covering but should be lifted from the ground onto the curb or support framework. Remove the wood shipping material from curb rest.



The curb gasket, which is provided, must be installed before the unit is lowered onto the curb. The gasket is shipped with the curb package.

- SEAL (to curbing): When setting the unit onto the curb, the installer should ensure that a sealing gasket is positioned between the unit and curb to provide a continuous airtight and watertight connection
- Installation should be in accordance with local code requirements.




FIG. 2-8 - SHIPPING SPLIT EXAMPLES

2-8 YORK INTERNATIONAL

Installing Multiple Piece Unit On Curb

See Figure 2-8 for Shipping Split Examples



When unit is provided with shipping splits, use construction grade caulk in place of gasket (not provided). Apply the caulk on top of curb just before each section is placed on the curb. Apply the caulk with a 1/2" diameter bead to assure seal after sections are pulled together. Positive seal must be achieved. Disregard this note if shipping splits are assembled prior to placing the unit on curb.



If assembly is done prior to setting unit sections on a curb, be sure to have units on a flat surface during the assembly process. Do not remove shipping blocks from under Curb Rests until assembled unit is ready to be lifted and placed on the curb.

- 1. Before placing sections on the curb:
- a) Verify the correct sections and orientation of each section.
- b) Remove cross brace(s) (shipping supports) from each section's shipping split.
- c) Remove plastic shipping covers and their supports.
- d) Remove screws from Curb Rest to release wood shipping blocks. Leave blocks under unit sections until lifted. If the unit has no Curb Rest, be sure that no debris clings to the bottom of each section when lifted for placement.
- e) Make sure all wiring and/or control tubing connection pig tails are tucked inside the wireways to prevent damage during rigging.
- f) Apply gasket material TO ONE SIDE ONLY of each shipping split. Be sure the entire perimeter is covered with gasket material. Any void, depression or protrusion will allow air or water leakage. Apply adjacent to inside edge of mating surface (nearest to interior of air handler). *Refer to Fig. 2-9*.



FIG. 2-9 - APPLYING GASKET

- LDO9621
- g) On sections with top raceway connectors, loosen the cap screws one full turn. This will aid in joining the sections. Be sure to retighten the cap screws after the joint is completed.
- h) Apply a ½" thick bead of caulk (not provided), to curb top surface only where the first section will be placed.
- 2. Place the first section on the curb while positioning it so that the over hanging Curb Rest is spaced evenly from the curb on each side and end.
- 3. After the first section is placed in position, anchor or block it before setting the next section.
- 4. Attach power pulls or come-a-longs to the first section. Use the lifting lug holes in the two outside corners (not at the shipping split).
- 5. Apply a ½" thick bead of caulk to curb top surface only where the next section will be placed, plus about 4".
- 6. Place the next section on the curb about 4" from the section already placed.

7. At this time feed the electrical and control connections from section to section wireways and ensure that they will be accessible after the sections are joined. If any will not be accessible, assemble the electrical connectors and/or pneumatic tubes each according to their labels before joining of sections is complete. *Refer to Fig. 2-10*



FIG. 2-10 - ELECTRICAL CONNECTIONS

- 8. Attach the power pulls or come-a-longs to the far end of the next section.
- 9. Start pulling this section toward the first section. Pull evenly on both the left and right sides.
 - a) Be sure all of the electrical or control wires or tubes in the wire ways are clear.
 - b) Guide the two top connectors into opposite section raceways.
 - c) Guide the bottom raceway guide rails together using rods or drift pins through the bolt holes in the lifting lugs on opposite sections. Do this on each side of the unit simultaneously.
 - d) If any difficulty aligning due to racking of one section or the other, use another come-a-long diagonally on the inside of that section, at or close to the shipping split.
 - e) If any difficulty aligning due to top and bottom not pulling together simultaneously, apply shims under the unit sections as needed to compensate for uneven or flexing support under roof deck and curb.

- 10. Complete pulling the sections together.
- 11. Fasten bottom, lifting lugs together with bolts provided.
- 12. Fasten top raceway connectors with cap screws provided and retighten existing cap screws.
- 13. Apply butyl tape to the under side of seam caps and install over the joint using the screws provided. Seam caps are applied over the joint on the sides and roof of the exterior and on the floor only of the interior.



If a roof seam cap has a tab on one end only, the end without the tab goes above the pipe chase location.

- 14. Repeat this procedure for each additional section to be placed in making up the complete unit.
- After all the electrical and control connections are made according to their labels, assemble the wireway access covers.

<u>Installing Multiple Piece Unit (Not Curb Mounted)</u>

See Figure 2-8 for Shipping Split Examples



If assembly is done prior to placing unit sections, be sure to have sections on a flat surface during the assembly process.

- 1. Before placing sections:
- a) Verify the correct sections and orientation of each section.
- b) Remove cross brace(s) (shipping supports) from each section's shipping split.
- c) Remove plastic shipping covers and their supports.
- d) Make sure all wiring and/or control tubing connection pigtails are tucked inside the wireways to prevent damage during rigging.

- e) Apply gasket material TO ONE SIDE ONLY of each shipping split. Be sure the entire perimeter is covered with gasket material. Any void, depression or protrusion will allow air or water leakage. Apply adjacent to inside edge of mating surface (nearest to interior of air handler). *Refer to Fig. 2-9*.
- f) On sections with top raceway connectors, loosen the cap screws one full turn. This will aid in joining the sections. Be sure to retighten the cap screws after the joint is completed.
- 2. Place the first section in its final position and anchor or block it before placing the next section.
- 3. Attach power pulls or come-a-longs to the first section. Use the lifting lug holes in the two outside corners (not at the shipping split).
- 4. Place the next section about 4" from the section(s) already placed.
- 5. At this time feed the electrical and control connections from section to section wireways and ensure that they will be accessible after the sections are joined. If any will not be accessible, assemble the electrical connectors and/or pneumatic tubes each according to their

- labels before joining of sections is complete. *Refer to Fig. 2-10*
- 6. Attach the power pulls or come-a-longs to the far end of the next section.



Ensure chain does not apply pressure to drain connection. Improper positioning of chain may cause damage to unit. See Figure 2-11

- 7. Start pulling the sections together. Pull evenly on both the left and right sides.
- a) Be sure all of the electrical or control wires or tubes in the wire ways are clear.
- b) Guide the two top connectors into the opposing section's raceways.
- c) Guide the bottom raceway base rails together using rods or drift pins through the bolt holes in the lifting lugs on opposing sections. Do this on each side of the unit simultaneously.
- d) If any difficulty aligning due to racking of one section or the other, use another come-a-long diagonally on the inside of that section at or close to the shipping split.




FIG. 2-11 - PULLING SECTIONS TOGETHER WITH COME-A-LONGS

- e) If any difficulty aligning due to top and bottom not pulling together simultaneously, apply shims under the unit sections as needed to compensate for uneven placement area.
- 8. Complete pulling the sections together.
- 9. Fasten bottom, lifting lugs together with bolts provided.
- 10. Fasten top raceway connectors with cap screws provided and retighten existing cap screws.
- 11. Apply butyl tape to the under side of seam caps and install over the joint using the screws provided. Seam caps are applied over the joint on the sides and roof of the exterior and on the floor only of the interior.
- 12. Repeat previous steps for each additional section to be placed in making up the complete unit.
- 13. After all of the electrical and control connections are made according to their labels, assemble the wireway access covers.

ASSEMBLY OF INDOOR UNIT

Installing Multiple Piece Unit (not curb mounted)

See Figure 2-8 for Shipping Split Examples



If assembly is done prior to placing unit sections, be sure to have sections on a flat surface during the assembly process.

- 1. Before placing sections:
- a) Verify the correct sections and orientation of each section.
- b) Remove cross brace(s) (shipping supports) from each section's shipping split.
- c) Remove plastic shipping covers and their supports.
- d) Make sure all wiring and/or control tubing connection pigtails are tucked inside the wireways to prevent damage during rigging.

- e) Apply gasket material TO ONE SIDE ONLY of each shipping split. Be sure the entire perimeter is covered with gasket material. Any void, depression or protrusion will allow air or water leakage. Apply adjacent to inside edge of mating surface (nearest to interior of air handler). *Refer to Fig. 2-9*.
- f) On sections with top raceway connectors, loosen the cap screws one full turn. This will aid in joining the sections. Be sure to retighten the cap screws after the joint is completed.
- 2. Place the first section in its final position and anchor or block it before placing the next section.
- 3. Attach power pulls or come-a-longs to the first section. Use the lifting lug holes in the two outside corners (not at the shipping split).
- 4. Place the next section about 4" from the section(s) already placed.
- 5. At this time feed the electrical and control connections from section to section wireways and ensure that they will be accessible after the sections are joined. If any will not be accessible, assemble the electrical connectors and/or pneumatic tubes each according to their labels before joining of sections is complete. *Refer to Fig. 2-12*.



FIG. 2-12 - ELECTRICAL CONNECTIONS

- 6. Attach the power pulls or come-a-longs to the far end of the next section.
 - a) Panels on one side of the shipping split will have a flange with a gasket already attached.
 This flange is to extend over the adjoining panel on the opposing section.
 - b) Remove enough panel screws to allow top and side panels to be pulled outward from original position and blocked.



Ensure chain does not apply pressure to drain connection. Improper positioning of chain may cause damage to unit. See Figure 2-13

- 7. Start pulling the sections together. Pull evenly on both the left and right sides.
 - a) Be sure all of the electrical or control wires or tubes in the wire ways are clear.
 - b) Guide the two top connectors into the opposing section's raceways.
 - c) Guide the bottom raceway base rails together using rods or drift pins through the bolt holes in the lifting lugs on opposing sections. Do this on each side of the unit simultaneously.

- d) If any difficulty aligning due to racking of one section or the other, use another come-a-long diagonally on the inside of that section at or close to the shipping split.
- e) If any difficulty aligning due to top and bottom not pulling together simultaneously, apply shims under the unit sections as needed to compensate for uneven placement area.
- 8. Complete pulling the sections together.
- 9. Fasten bottom, lifting lugs together with bolts provided.
- Fasten top raceway connectors with cap screws provided and retighten existing cap screws. Reposition and securely fasten top and side panels that were previously loosened.
- 11. Apply butyl tape to the under side of seam caps and install over the joint using the screws provided. Seam caps are applied over the joint on the floor only of the interior.
- 12. Repeat previous steps for each additional section to be placed in making up the complete unit.
- 13. After all of the electrical and control connections are made according to their labels, assemble the wireway access covers.




FIG. 2-13 - PULLING SECTIONS TOGETHER WITH COME-A-LONGS

Installation FORM 102.20-NOM1 (105)



FIG. 2-14 – TIERED UNIT

Installation Of Tiered Unit

A Tiered Unit may not be factory assembled. Field assembled units are shipped with the top-tier segment skidded. This top-tier segment is equipped with brackets bolted to the bottom raceway (*see Figure 2-15*). The bottom-tier segment is equipped with brackets bolted to the top raceway.

These brackets are used to secure the top segment to the bottom segment. After final alignment, bolt the two brackets with hardware supplied.




FIG. 2-15 – TIERED UNIT SECURED WITH BRACKETS

NOTE

If unit sections do not fit through entrance, disassembly and reassembly may be required. See Form #102.20-FA1 (303).

- 1. Before placing top tier:
- a) Verify the correct orientation of top and bottom tier.
- b) Remove cross brace(s) (shipping supports) from top tier.
- c) Remove plastic shipping covers and their supports.
- d) Make sure all wiring and/or control tubing connection pigtails are tucked inside the wireways to prevent damage during rigging.
- e) Ensure gasket properly installed on bottom tier If the top tier is shorter in direction of airflow than the bottom tier, apply gasket material on the top panel of the bottom tier from raceway to raceway but not on top of raceways (see figure 2-16).




FIG. 2-16 – APPLY GASKETS TO TOP PANEL BOTTOM TIER

2-14 YORK INTERNATIONAL

- f) Apply second layer of gasket over top of that applied in step (e) but include the raceways. Steps (e) and (f) are necessary because the top panel of the bottom tier is slightly recessed below the height of its raceways.
- g) If top tier has shipping splits, apply gasket material to each shipping split. Be sure the entire perimeter is covered with gasket material. Any void, depression or protrusion will allow air or water leakage. Apply adjacent to inside edge of mating surface (nearest to interior of air handler.) *Refer to Fig. 2-17*.



FIG. 2-17 - APPLYING GASKET



Be sure all of the electrical or control wires or tubes in both tiers are clear.

- 2. Install (4) shackles, one in each bottom corner connector.
- 3. Fasten sling/chain to shackles.
- 4. Fasten other end of sling/chain to spreader bar (as needed).
- 5. Lift top tier assembly with crane, forklift or overhead lift

- 6. At this time feed the electrical and control connections from top tier to bottom tier and ensure that they will be accessible after the sections are joined. If any will not be accessible, assemble the electrical connectors and/or pneumatic tubes each according to their labels before joining the top and bottom tier.
- 7. Lower the top tier onto bottom tier so that mounting brackets mate. Guide brackets together using rods or drift pins through the bolt holes (*see Figure 2-18*).



LDO9626

FIG. 2-18 - GUIDING BRACKETS TOGETHER

- 8. Secure the top tier to bottom tier with mounting hardware.
- 9. After all of the electrical and control connections are made according to their labels, assemble the wireway access covers.

OUTSIDE AND/OR RELIEF AIR HOODS, BIRD SCREENS & MIST ELIMINATORS

See Figure 2-19

- Identify correct hood and respective location. Correct orientation is with the tracks for bird screens to the bottom. The flanges at top and sides are predrilled.
- 2. When multiple stacked hoods are used, install the top hood first then the bottom then the intermediate if required.
- 3. Remove and save the top row of panel screws from side panel above opening.
- 4. Apply butyl tape (provided) to the flanges on the hood that contact the unit side panel.
- 5. Center the hood over the opening aligning the pre-punched holes in the top flange with the top row of holes in the side panel and reinstall the panel screws.
- 6. Square the hood with the opening and attach the side flanges (vertical) with hex head self-drilling screws provided.

- 7. Now, install the bottom hood making sure it extends 6" below the bottom of the opening.
- 8. Center the bottom hood over the opening and align it with the top hood.
- 9. Attach this hood by its top and side flanges using hex head self-drilling screws provided.
- 10. If there is a third hood, install it centered between the top and bottom hoods.
- 11. Attach this hood by its top and side flanges using hex head self-drilling screws provided.
- 12. Finally, install bird screens, mist eliminators or filters in the hoods.
- 13. Remove the clip(s) from the leading edge of the hood.
- 14. Slide the proper size bird screen, mist eliminator or filter into the tracks provided. The object should rest on top of the lip at the back of the hood.
- 15. Reinstall the clip(s) on the leading edge of the hood.




FIG. 2-19 - OUTSIDE AND/OR RELIEF AIR HOODS, BIRD SCREENS & MIST ELIMINATORS

2-16 YORK INTERNATIONAL




FIG. 2-20 – PIPE CHASE ENCLOSURE ASSEMBLY FOR UNITS WITH PIPE CHASE SHIPPED LOOSE

PIPE CHASE INSTALLATION



Pipe chase must be installed before piping is connected.

TOOLS REQUIRED

- Ladder
- Tapered punch or awl
- Air or electric driver capable of 1800 to 2200 RPM
- Torque wrench
- Two-man team (pipe chase weight 100+lbs).
- Five sixteenth & three eighth inch nut setters for driver
- # 3 phillips head screw driver bit.
- Shipped loose package containing butyl tape (013-02976-000), phillips head self-threading screws (021-17722-000), hex head self-drilling screws (021-19515-000), caulking (013-02966-001).

PROCEDURE

- 1 Note that top and bottom flanges are inside pipe chase and vertical flanges are outside.
- **2** Apply butyl tape to all four flanges.
- **3** Be sure foam rubber gasket (supplied with curb) is on top of curb.
- 4 Set pipe chase on pipe chase curb ½" away from unit side panel.
- 5 Using tapered punch or awl, align holes in top flange with pre-punched holes in top raceway and install phillips head self-threading screws. Torque to 30 in.-lbs. Repeat for bottom flange and bottom raceway.
- **6** Check to be sure door closes and latches properly. If not, loosen screws, re-align and re-torque.
- 7 Install hex head self-drilling screws in vertical flanges outside pipe chase.
- **8** Apply caulking to all interior joints of pipe chase.
- 9 All pipe chase floor penetrations must be flashed, sealed and insulated to prevent condensation entering building.

ELECTRICAL CONNECTIONS



All field wiring must conform to the National Electrical Code (N.E.C.) and possible local codes that may be in addition to N.E.C.



Unit is E.T.L. Listed. Some components are U.L. labeled. Any changes in the field may affect their validity.

The current characteristics, phase, cycle and voltage are stamped on the nameplate of each component.

Electrical conduit connections made to exposed boxes on units should be made on the bottom of the box. Installation should comply with code requirements. Outdoor installation must be made watertight.

The installing contractor is responsible for electrical conduit penetrations through the building roof.

Penetrations through panels must be sealed (see Fig. 5-31 "Pennetrations and Grommet Details").



Electrical conduits that penetrate the exterior (walls, pipe chase or floors) of the unit will need to be externally and internally sealed so that unconditioned air will not be drawn into the unit through and around conduit. This unconditioned air will result in condensation that will fail components prematurely.

All accessible electrical connections must be checked for tightness prior to the actual startup. Many of the connections contain several strands of wire, and while they were tightened at the time of assembly, and checked at the time of run-in, they may have developed a "set" and should be retightened. The danger of a poor connection can cause overheating and component failure.



DO NOT PENETRATE any main or auxiliary drain pan.

A motor connection diagram may be found on the inside of the motor terminal box or on a tag attached to the motor. Be sure to make a flexible conduit connection at the motor to permit fan belt adjustment and movement of spring isolated fan assembly. *Refer to Motor Data Nameplate for all motor specifications (see Figure 2-21).*



00495VIP

FIG. 2-21 – TYPICAL MOTOR DATA / NAMEPLATE
POWER WIRING

See Section 6 for all electrical drawing applications.

CONTROL WIRING

See Section 6 for all electrical drawing applications.



Equipment Release Approval Form

SUBMITTAL NOTES

Product Type: Johnson Controls AHU

Unit Tags: AHU-1 thru AHU-9

The following table must be completed prior to releasing the equipment for fabrication. Please initial the column indicating the information contained in this submittal has been verified, or indicate to refer to a marked-up page.

SUBMITTAL VERIFICATION	
	Purchaser Initials
Electrical voltage and electrical connections are compatible with jobsite requirements.	
Piping / Ductwork connections shown in this submittal are correct.	
Unit tag designations are correct.	
Equipment dimensions (length, width, and height) and weights have been verified to comply with jobsite conditions and rigging requirements. Please indicate approval by your initials on all included drawings.	



Important Notes:

- 1) Actual fabrication release cannot commence until this form is signed by the customer and returned to JCI along with a release notification want date and ship to address.
- 2) Equipment "lead-time" does not start until confirmed release documentation is received, and the order is actually released to the factory.
- 3) Modifications to equipment configurations after fabrication release may impact cost and lead-time
- 4) Attached configurations are as shown in the approved equipment submittals or as defined in superseding customer correspondence.
- 5) Note that once this document is confirmed, the equipment configurations defined by this document take precedence over all other documents.
- 6) "Want date" and/or "ship to address" changes made after this document is confirmed may impact cost and lead-time.



Please fill out the following table and refer to the receiving/rigging instructions in this submittal to help ensure a smooth delivery and installation of the equipment.

DELIVERY INFORMATION	
	Please fill out information below
Contact name for coordinating delivery of equipment with transportation company	
Contact phone number	
Advance notice required from transportation company prior to delivering equipment (typically 48 hours)	
Ship to address:	
Other special shipping instructions or requirements	



CUSTOMER APPROVAL:		
Customer Name:		
Signature (*)		
Date:		