



		Nanuet Senior HS Barr MS - Phase 3 - Update #02																															
Activity ID	Activity Name	Original Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Physical % Complete	2023												2024												2025
									Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1						
									Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan						
S2840	Review & Approve Resilient Base And Accessories.	30	20-Mar-2024	30-Apr-2024			97	0%																									
Section 09 65 19 Resilient Flooring		75	16-Jan-2024	30-Apr-2024			93																										
S2690	Prepare & Submit Resilient Flooring	45	16-Jan-2024	19-Mar-2024			93	0%																									
S2700	Review & Approve Resilient Flooring	30	20-Mar-2024	30-Apr-2024			93	0%																									
Division 23 - Heating, Ventilating, And Air-Conditioning (Hvac)		212	13-Sep-2023 A	30-Apr-2024	13-Sep-2023		87																										
Section 23 05 16 Expansion Fittings And Loops For Hvac Piping		75	14-Sep-2023 A	21-Sep-2023 A	14-Sep-2023	21-Sep-2023																											
S2010	Prepare & Submit Expansion Fittings And Loops For Hvac Piping	45	14-Sep-2023 A	21-Sep-2023 A	14-Sep-2023	21-Sep-2023		100%																									
S2020	Review & Approve Expansion Fittings And Loops For Hvac Piping	30	14-Sep-2023 A	21-Sep-2023 A	14-Sep-2023	21-Sep-2023		100%																									
Section 23 05 19 Meters And Gauges For Hvac Piping		75	09-Oct-2023 A	28-Nov-2023 A	09-Oct-2023	28-Nov-2023																											
S1990	Prepare & Submit Meters And Gauges For Hvac Piping	45	09-Oct-2023 A	28-Nov-2023 A	09-Oct-2023	28-Nov-2023		100%																									
S2000	Review & Approve Meters And Gauges For Hvac Piping	30	09-Oct-2023 A	28-Nov-2023 A	09-Oct-2023	28-Nov-2023		100%																									
Section 23 05 48 Vibration Controls For Hvac Piping And Equipment		75	10-Oct-2023 A	12-Oct-2023 A	10-Oct-2023	12-Oct-2023																											
S2110	Prepare & Submit Vibration Controls For Hvac Piping And Equipment	45	10-Oct-2023 A	12-Oct-2023 A	10-Oct-2023	12-Oct-2023		100%																									
S2120	Review & Approve Vibration Controls For Hvac Piping And Equipment	30	10-Oct-2023 A	12-Oct-2023 A	10-Oct-2023	12-Oct-2023		100%																									
Section 23 05 53 Identification For Hvac Piping And Equipment		75	09-Oct-2023 A	09-Oct-2023 A	09-Oct-2023	09-Oct-2023																											
S2210	Prepare & Submit Identification For Hvac Piping And Equipment	45	09-Oct-2023 A	09-Oct-2023 A	09-Oct-2023	09-Oct-2023		100%																									
S2220	Review & Approve Identification For Hvac Piping And Equipment	30	09-Oct-2023 A	09-Oct-2023 A	09-Oct-2023	09-Oct-2023		100%																									
Section 23 05 93 Testing, Adjusting, And Balancing For Hvac		75	09-Oct-2023 A	09-Oct-2023 A	09-Oct-2023	09-Oct-2023																											
S2310	Prepare & Submit Testing, Adjusting, And Balancing For Hvac	45	09-Oct-2023 A	09-Oct-2023 A	09-Oct-2023	09-Oct-2023		100%																									
S2320	Review & Approve Testing, Adjusting, And Balancing For Hvac	30	09-Oct-2023 A	09-Oct-2023 A	09-Oct-2023	09-Oct-2023		100%																									
Section 23 07 13 Duct Insulation		75	20-Sep-2023 A	22-Sep-2023 A	20-Sep-2023	22-Sep-2023																											
S2410	Prepare & Submit Duct Insulation	45	20-Sep-2023 A	22-Sep-2023 A	20-Sep-2023	22-Sep-2023		100%																									
S2420	Review & Approve Duct Insulation	30	20-Sep-2023 A	22-Sep-2023 A	20-Sep-2023	22-Sep-2023		100%																									
Section 23 07 16 Hvac Equipment Insulation		75	20-Sep-2023 A	22-Sep-2023 A	20-Sep-2023	22-Sep-2023																											
S2510	Prepare & Submit HVAC Equipment Insulation	45	20-Sep-2023 A	22-Sep-2023 A	20-Sep-2023	22-Sep-2023		100%																									
S2520	Review & Approve HVAC Equipment Insulation	30	20-Sep-2023 A	22-Sep-2023 A	20-Sep-2023	22-Sep-2023		100%																									
Section 23 07 19 Hvac Piping Insulation		75	20-Sep-2023 A	22-Sep-2023 A	20-Sep-2023	22-Sep-2023																											
S1220	Prepare & Submit HVAC Piping Insulation	45	20-Sep-2023 A	22-Sep-2023 A	20-Sep-2023	22-Sep-2023		100%																									
S1230	Review & Approve HVAC Piping Insulation	30	20-Sep-2023 A	22-Sep-2023 A	20-Sep-2023	22-Sep-2023		100%																									
Section 23 08 00 Commissioning Of Hvac		75	02-Nov-2023 A	09-Nov-2023 A	02-Nov-2023	09-Nov-2023																											
S1970	Prepare & Submit Commissioning Of HVAC	45	02-Nov-2023 A	09-Nov-2023 A	02-Nov-2023	09-Nov-2023		100%																									
S1980	Review & Approve Commissioning Of HVAC	30	02-Nov-2023 A	09-Nov-2023 A	02-Nov-2023	09-Nov-2023		100%																									

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

MilestoneRemaining Work

Page 2 of 9

Data Date: 15-Jan-2024

All Activity Report

Pearls Construction LLC



Nanuet Senior HS Barr MS - Phase 3 - Update #02



Activity ID	Activity Name	Original Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Physical % Complete	2023												2024												2025
									Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4									
									Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan						
Section 23 09 23 Direct-Digital Control System For Hvac		75	15-Dec-2023 A	19-Apr-2024	15-Dec-2023		76		19-Apr-2024, Section 23 09 23 Direct-Digital Control System For Hvac																								
S2090	Prepare & Submit Direct-Digital Control System For Hvac	45	15-Dec-2023 A	13-Mar-2024	15-Dec-2023		76	10%	Prepare & Submit Direct-Digital Control System For Hvac																								
S2100	Review & Approve Direct-Digital Control System For Hvac	30	15-Dec-2023 A	19-Apr-2024	15-Dec-2023		76	10%	Review & Approve Direct-Digital Control System For Hvac																								
Section 23 21 13 Hydronic Piping		75	03-Nov-2023 A	08-Nov-2023 A	03-Nov-2023	08-Nov-2023			08-Nov-2023 A, Section 23 21 13 Hydronic Piping																								
S2190	Prepare & Submit Hydronic Piping	45	03-Nov-2023 A	08-Nov-2023 A	03-Nov-2023	08-Nov-2023		100%	Prepare & Submit Hydronic Piping																								
S2200	Review & Approve Hydronic Piping	30	03-Nov-2023 A	08-Nov-2023 A	03-Nov-2023	08-Nov-2023		100%	Review & Approve Hydronic Piping																								
Section 23 21 14 Hydronic Specialties		75	26-Oct-2023 A	26-Oct-2023 A	26-Oct-2023	26-Oct-2023			26-Oct-2023 A, Section 23 21 14 Hydronic Specialties																								
S2290	Prepare & Submit Hydronic Specialties	45	26-Oct-2023 A	26-Oct-2023 A	26-Oct-2023	26-Oct-2023		100%	Prepare & Submit Hydronic Specialties																								
S2300	Review & Approve Hydronic Specialties	30	26-Oct-2023 A	26-Oct-2023 A	26-Oct-2023	26-Oct-2023		100%	Review & Approve Hydronic Specialties																								
Section 23 21 23 Hydronic Pumps		75	14-Sep-2023 A	21-Sep-2023 A	14-Sep-2023	21-Sep-2023			21-Sep-2023 A, Section 23 21 23 Hydronic Pumps																								
S2390	Prepare & Submit Hydronic Pumps	45	14-Sep-2023 A	21-Sep-2023 A	14-Sep-2023	21-Sep-2023		100%	Prepare & Submit Hydronic Pumps																								
S2400	Review & Approve Hydronic Pumps	30	14-Sep-2023 A	21-Sep-2023 A	14-Sep-2023	21-Sep-2023		100%	Review & Approve Hydronic Pumps																								
Section 23 22 13 Steam And Condensate Heating Piping		75	14-Sep-2023 A	29-Sep-2023 A	14-Sep-2023	29-Sep-2023			29-Sep-2023 A, Section 23 22 13 Steam And Condensate Heating Piping																								
S2490	Prepare & Submit Steam And Condensate Heating Piping	45	14-Sep-2023 A	29-Sep-2023 A	14-Sep-2023	29-Sep-2023		100%	Prepare & Submit Steam And Condensate Heating Piping																								
S2500	Review & Approve Steam And Condensate Heating Piping	30	14-Sep-2023 A	29-Sep-2023 A	14-Sep-2023	29-Sep-2023		100%	Review & Approve Steam And Condensate Heating Piping																								
Section 23 22 14 Steam And Condensate Heating Specialties		75	20-Sep-2023 A	10-Oct-2023 A	20-Sep-2023	10-Oct-2023			10-Oct-2023 A, Section 23 22 14 Steam And Condensate Heating Specialties																								
S2050	Prepare & Submit Steam And Condensate Heating Specialties	45	20-Sep-2023 A	10-Oct-2023 A	20-Sep-2023	10-Oct-2023		100%	Prepare & Submit Steam And Condensate Heating Specialties																								
S2060	Review & Approve Steam And Condensate Heating Specialties	30	20-Sep-2023 A	10-Oct-2023 A	20-Sep-2023	10-Oct-2023		100%	Review & Approve Steam And Condensate Heating Specialties																								
Section 23 23 00 Refrigerant Piping		75	25-Sep-2023 A	29-Sep-2023 A	25-Sep-2023	29-Sep-2023			29-Sep-2023 A, Section 23 23 00 Refrigerant Piping																								
S2150	Prepare & Submit Refrigerant Piping	45	25-Sep-2023 A	29-Sep-2023 A	25-Sep-2023	29-Sep-2023		100%	Prepare & Submit Refrigerant Piping																								
S2160	Review & Approve Refrigerant Piping	30	25-Sep-2023 A	29-Sep-2023 A	25-Sep-2023	29-Sep-2023		100%	Review & Approve Refrigerant Piping																								
Section 23 25 00 Hvac Water Treatment		75	16-Jan-2024	30-Apr-2024			54		30-Apr-2024, Section 23 25 00 Hvac Water Treatment																								
S2250	Prepare & Submit Hvac Water Treatment	45	16-Jan-2024	19-Mar-2024			54	0%	Prepare & Submit Hvac Water Treatment																								
S2260	Review & Approve Hvac Water Treatment	30	20-Mar-2024	30-Apr-2024			54	0%	Review & Approve Hvac Water Treatment																								
Section 23 31 00 Hvac Ducts And Casings		75	12-Oct-2023 A	02-Nov-2023 A	12-Oct-2023	02-Nov-2023			02-Nov-2023 A, Section 23 31 00 Hvac Ducts And Casings																								
S2350	Prepare & Submit Hvac Ducts And Casings	45	12-Oct-2023 A	02-Nov-2023 A	12-Oct-2023	02-Nov-2023		100%	Prepare & Submit Hvac Ducts And Casings																								
S2360	Review & Approve Hvac Ducts And Casings	30	12-Oct-2023 A	02-Nov-2023 A	12-Oct-2023	02-Nov-2023		100%	Review & Approve Hvac Ducts And Casings																								
Section 23 33 00 Air Duct Accessories		75	25-Sep-2023 A	10-Oct-2023 A	25-Sep-2023	10-Oct-2023			10-Oct-2023 A, Section 23 33 00 Air Duct Accessories																								
S2450	Prepare & Submit Air Duct Accessories	45	25-Sep-2023 A	10-Oct-2023 A	25-Sep-2023	10-Oct-2023		100%	Prepare & Submit Air Duct Accessories																								
S2460	Review & Approve Air Duct Accessories	30	25-Sep-2023 A	10-Oct-2023 A	25-Sep-2023	10-Oct-2023		100%	Review & Approve Air Duct Accessories																								
Section 23 33 19 Duct Silencers		75	28-Sep-2023 A	29-Sep-2023 A	28-Sep-2023	29-Sep-2023			29-Sep-2023 A, Section 23 33 19 Duct Silencers																								
S2070	Prepare & Submit Duct Silencers	45	28-Sep-2023 A	29-Sep-2023 A	28-Sep-2023	29-Sep-2023		100%	Prepare & Submit Duct Silencers																								
S2080	Review & Approve Duct Silencers	30	28-Sep-2023 A	29-Sep-2023 A	28-Sep-2023	29-Sep-2023		100%	Review & Approve Duct Silencers																								

Remaining Level of Effort

Actual Level of Effort











Actual Work

Remaining Work

Critical Remaining Work

Milestone



		Nanuet Senior HS Barr MS - Phase 3 - Update #02																															
Activity ID	Activity Name	Original Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Physical % Complete	2023												2024												2025
									Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1						
									h	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan					
 Section 23 34 16 Centrifugal Hvac Fans		75	29-Sep-2023 A	12-Oct-2023 A	29-Sep-2023	12-Oct-2023			 12-Oct-2023 A, Section 23 34 16 Centrifugal Hvac Fans																								
 S2170	Prepare & Submit Centrifugal Hvac Fans	45	29-Sep-2023 A	12-Oct-2023 A	29-Sep-2023	12-Oct-2023		100%	 Prepare & Submit Centrifugal Hvac Fans																								
 S2180	Review & Approve Centrifugal Hvac Fans	30	29-Sep-2023 A	12-Oct-2023 A	29-Sep-2023	12-Oct-2023		100%	 Review & Approve Centrifugal Hvac Fans																								
 Section 23 34 23 Hvac Power Ventilators		75	29-Sep-2023 A	10-Oct-2023 A	29-Sep-2023	10-Oct-2023			 10-Oct-2023 A, Section 23 34 23 Hvac Power Ventilators																								
 S2270	Prepare & Submit Hvac Power Ventilators	45	29-Sep-2023 A	10-Oct-2023 A	29-Sep-2023	10-Oct-2023		100%	 Prepare & Submit Hvac Power Ventilators																								
 S2280	Review & Approve Hvac Power Ventilators	30	29-Sep-2023 A	10-Oct-2023 A	29-Sep-2023	10-Oct-2023		100%	 Review & Approve Hvac Power Ventilators																								
 Section 23 37 00 Air Outlets And Inlets		75	25-Sep-2023 A	26-Sep-2023 A	25-Sep-2023	26-Sep-2023			 26-Sep-2023 A, Section 23 37 00 Air Outlets And Inlets																								
 S2370	Prepare & Submit Air Outlets And Inlets	45	25-Sep-2023 A	26-Sep-2023 A	25-Sep-2023	26-Sep-2023		100%	 Prepare & Submit Air Outlets And Inlets																								
 S2380	Review & Approve Air Outlets And Inlets	30	25-Sep-2023 A	26-Sep-2023 A	25-Sep-2023	26-Sep-2023		100%	 Review & Approve Air Outlets And Inlets																								
 Section 23 57 00 Heat Exchangers For Hvac		75	15-Sep-2023 A	21-Sep-2023 A	15-Sep-2023	21-Sep-2023			 21-Sep-2023 A, Section 23 57 00 Heat Exchangers For Hvac																								
 S2470	Prepare & Submit Heat Exchangers For Hvac	45	15-Sep-2023 A	21-Sep-2023 A	15-Sep-2023	21-Sep-2023		100%	 Prepare & Submit Heat Exchangers For Hvac																								
 S2480	Review & Approve Heat Exchangers For Hvac	30	15-Sep-2023 A	21-Sep-2023 A	15-Sep-2023	21-Sep-2023		100%	 Review & Approve Heat Exchangers For Hvac																								
 Section 23 62 13 Air Cooled Refrigerant Compressor And Condenser Unit		45	02-Nov-2023 A	27-Feb-2024	02-Nov-2023		103		 27-Feb-2024, Section 23 62 13 Air Cooled Refrigerant Co																								
 S2030	Prepare & Submit Air Cooled Refrigerant Compressor And Condenser Unit	45	02-Nov-2023 A	21-Nov-2023 A	02-Nov-2023	21-Nov-2023		100%	 Prepare & Submit Air Cooled Refrigerant Compressor And Condenser Unit																								
 S2040	Review & Approve Air Cooled Refrigerant Compressor And Condenser Unit	30	22-Nov-2023 A	27-Feb-2024	22-Nov-2023		103	0%	 Review & Approve Air Cooled Refrigerant Compressor And																								
 Section 23 73 13 Indoor Air-Handling Units		75	13-Sep-2023 A	10-Oct-2023 A	13-Sep-2023	10-Oct-2023			 10-Oct-2023 A, Section 23 73 13 Indoor Air-Handling Units																								
 S2130	Prepare & Submit Indoor Air-Handling Units	45	13-Sep-2023 A	10-Oct-2023 A	13-Sep-2023	10-Oct-2023		100%	 Prepare & Submit Indoor Air-Handling Units																								
 S2140	Review & Approve Indoor Air-Handling Units	30	13-Sep-2023 A	10-Oct-2023 A	13-Sep-2023	10-Oct-2023		100%	 Review & Approve Indoor Air-Handling Units																								
 Section 23 74 13 Packaged Rooftop Units		75	02-Nov-2023 A	22-Nov-2023 A	02-Nov-2023	22-Nov-2023			 22-Nov-2023 A, Section 23 74 13 Packaged Rooftop Units																								
 S2230	Prepare & Submit Packaged Rooftop Units	45	02-Nov-2023 A	22-Nov-2023 A	02-Nov-2023	22-Nov-2023		100%	 Prepare & Submit Packaged Rooftop Units																								
 S2240	Review & Approve Packaged Rooftop Units	30	02-Nov-2023 A	22-Nov-2023 A	02-Nov-2023	22-Nov-2023		100%	 Review & Approve Packaged Rooftop Units																								
 Section 23 81 29 Variable Refrigerant Flow Hvac Systems		75	02-Nov-2023 A	22-Nov-2023 A	02-Nov-2023	22-Nov-2023			 22-Nov-2023 A, Section 23 81 29 Variable Refrigerant Flow Hvac Systems																								
 S2330	Prepare & Submit Variable Refrigerant Flow Hvac Systems	45	02-Nov-2023 A	22-Nov-2023 A	02-Nov-2023	22-Nov-2023		100%	 Prepare & Submit Variable Refrigerant Flow Hvac Systems																								
 S2340	Review & Approve Variable Refrigerant Flow Hvac Systems	30	02-Nov-2023 A	22-Nov-2023 A	02-Nov-2023	22-Nov-2023		100%	 Review & Approve Variable Refrigerant Flow Hvac Systems																								
 Section 23 82 00 Convection Heating And Cooling Units		75	13-Sep-2023 A	15-Sep-2023 A	13-Sep-2023	15-Sep-2023			 15-Sep-2023 A, Section 23 82 00 Convection Heating And Cooling Units																								
 S2430	Prepare & Submit Convection Heating And Cooling Units	45	13-Sep-2023 A	15-Sep-2023 A	13-Sep-2023	15-Sep-2023		100%	 Prepare & Submit Convection Heating And Cooling Units																								
 S2440	Review & Approve Convection Heating And Cooling Units	30	13-Sep-2023 A	15-Sep-2023 A	13-Sep-2023	15-Sep-2023		100%	 Review & Approve Convection Heating And Cooling Units																								
 Division 26 - Electrical		75	15-Sep-2023 A	29-Sep-2023 A	15-Sep-2023	29-Sep-2023			 29-Sep-2023 A, Division 26 - Electrical																								
 Section 26 29 23 Variable-Frequency Motor Controllers		75	15-Sep-2023 A	29-Sep-2023 A	15-Sep-2023	29-Sep-2023			 29-Sep-2023 A, Section 26 29 23 Variable-Frequency Motor Controllers																								
 S1670	Prepare & Submit Variable-Frequency Motor Controllers	45	15-Sep-2023 A	29-Sep-2023 A	15-Sep-2023	29-Sep-2023		100%	 Prepare & Submit Variable-Frequency Motor Controllers																								
 S1680	Review & Approve Variable-Frequency Motor Controllers	30	15-Sep-2023 A	29-Sep-2023 A	15-Sep-2023	29-Sep-2023		100%	 Review & Approve Variable-Frequency Motor Controllers																								
 Procurement		183	13-Oct-2023 A	12-Mar-2024	13-Oct-2023		124		 12-Mar-2024, Procurement																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Page 4 of 9

Data Date: 15-Jan-2024

All Activity Report



Pearls Construction LLC

		Nanuet Senior HS Barr MS - Phase 3 - Update #02																															
Activity ID	Activity Name	Original Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Physical % Complete	2023												2024												2025
									Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1						
									Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan						
 S1300	Fabricate & Deliver Radaint Runtal Baseboard-MS-1 & 2 - SRS	40	13-Oct-2023 A	15-Nov-2023 A	13-Oct-2023	15-Nov-2023		100%																									
 S1310	Fabricate & Deliver EF-8, 10, 21 & 23 Samtepp	150	13-Oct-2023 A	06-Jan-2024 A	13-Oct-2023	06-Jan-2024		100%																									
 S1320	Fabricate & Deliver Dampers RKB	88	13-Oct-2023 A	04-Mar-2024	13-Oct-2023		84	60%																									
 S1340	Fabricate & Deliver UV-MS- 1-41 D&B	55	13-Oct-2023 A	15-Jan-2024 A	13-Oct-2023	15-Jan-2024		100%																									
 S1350	Fabricate & Deliver HP-MS-3-9 D&B	60	13-Oct-2023 A	21-Nov-2023 A	13-Oct-2023	21-Nov-2023		100%																									
 S1360	Fabricate & Deliver CV-HS-1-11	40	13-Oct-2023 A	12-Nov-2023 A	13-Oct-2023	12-Nov-2023		100%																									
 S1370	Fabricate & Deliver UH-HS-1 GC Sales	20	13-Oct-2023 A	08-Nov-2023 A	13-Oct-2023	08-Nov-2023		100%																									
 S1380	Fabricate & Deliver CUH- HS-1, 2, 3 GS Sales	40	13-Oct-2023 A	30-Nov-2023 A	13-Oct-2023	30-Nov-2023		100%																									
 S1390	Fabricate & Deliver radinat runtal HS R2-1, 2, 3, & 4 SRS	40	13-Oct-2023 A	15-Nov-2023 A	13-Oct-2023	15-Nov-2023		100%																									
 S1400	Fabricate & Deliver F-HS-2 & 3 D&B	150	13-Oct-2023 A	16-Jan-2024	13-Oct-2023		53	99%																									
 S1410	Fabricate & Deliver L-1 Louver with bird screen RKB	88	13-Oct-2023 A	05-Mar-2024	13-Oct-2023		83	60%																									
 S1420	Fabricate & Deliver RTU-HS- 4 & 5 D&B	110	13-Oct-2023 A	07-Mar-2024	13-Oct-2023		18	66%																									
 S1430	Fabricate & Deliver BC-HS-1 & 2 D&B	70	13-Oct-2023 A	21-Nov-2023 A	13-Oct-2023	21-Nov-2023		100%																									
 S1440	Fabricate & Deliver HC-HS-2 to 4 D&B	40	13-Oct-2023 A	16-Jan-2024	13-Oct-2023		163	97.5%																									
 S1450	Fabricate & Deliver AHU-HS-3 D&B	120	13-Oct-2023 A	12-Mar-2024	13-Oct-2023		113	67%																									
 S1460	Fabricate & Deliver ACCU-HS 2 D&B	60	13-Oct-2023 A	16-Jan-2024	13-Oct-2023		150	98.33%																									
 S1470	Fabricate & Deliver CP-HS-2 WE	140	13-Oct-2023 A	05-Nov-2023 A	13-Oct-2023	05-Nov-2023		100%																									
 S1480	Fabricate & Deliver HX-HS-2 WE	40	13-Oct-2023 A	02-Nov-2023 A	13-Oct-2023	02-Nov-2023		100%																									
 S1490	Fabricate & Deliver P-HS-3, 4, 5 & 6 WE	120	13-Oct-2023 A	28-Nov-2023 A	13-Oct-2023	28-Nov-2023		100%																									
 S1500	Fabricate & Deliver B&G Suction Diffuser WE	80	13-Oct-2023 A	05-Jan-2024 A	13-Oct-2023	05-Jan-2024		100%																									
 S1510	Fabricate & Deliver B&G Triple Duty Valve WE	100	13-Oct-2023 A	06-Jan-2024 A	13-Oct-2023	06-Jan-2024		100%																									
 S1520	Fabricate & Deliver Flex Hose 6"X 24" WE	30	13-Oct-2023 A	02-Nov-2023 A	13-Oct-2023	02-Nov-2023		100%																									
 S1530	Fabricate & Deliver EXP-HS-2 & 3 WE	80	13-Oct-2023 A	29-Feb-2024	13-Oct-2023		132	60%																									
 S1540	Fabricate & Deliver Flex Hose Exp Loops WE	30	13-Oct-2023 A	02-Nov-2023 A	13-Oct-2023	02-Nov-2023		100%																									
 S3200	Fabricate & Deliver FT-MS-1 GC SALES	35	13-Oct-2023 A	15-Nov-2023 A	13-Oct-2023	15-Nov-2023		100%																									
 Construction		243	10-Oct-2023 A	16-Sep-2024	10-Oct-2023		0																										
 Mobilization		10	10-Oct-2023 A	13-Oct-2023 A	10-Oct-2023	13-Oct-2023																											
 C6920	Mobilization & Site Prep. Mobilized demo of cielings	10	10-Oct-2023 A	13-Oct-2023 A	10-Oct-2023	13-Oct-2023		100%																									
 Nanuet Senior HS		110	05-Jan-2024 A	23-Aug-2024	05-Jan-2024		16																										
 Demolition		14	28-Jun-2024	18-Jul-2024			18																										
 C5920	Remove Unit Ventilator - First Floor - Nanuet Senior HS	1	28-Jun-2024	28-Jun-2024			15	0%																									
 C7030	Remove HVAC Ducts & Piping - Nanuet Senior HS	14	28-Jun-2024	18-Jul-2024			18	0%																									

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Page 5 of 9

Data Date: 15-Jan-2024

All Activity Report



Pearls Construction LLC



 Remaining Level of Effort  Remaining Work
 Actual Level of Effort  Critical Remaining Work
 Actual Work  Milestone



		Nanuet Senior HS Barr MS - Phase 3 - Update #02																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
Activity ID	Activity Name	Original Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Physical % Complete	2023												2024												2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
									Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
									Jan	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
	 C6270	Patch Walls - Second Floor - Nanuet Senior HS	3	05-Aug-2024	07-Aug-2024		26	0%																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											



Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone	Page 8 of 9 Data Date: 15-Jan-2024	All Activity Report	 Pearls Construction LLC
---	--	--------------------------------	---

