

SUBMITTAL COVERSHEET **Nanuet UFSD –Phase 3 Projects**

Architect:

KSQ Architects
215 W 40th Street, 15th Floor
New York, NY 10018

Owner:

Nanuet Union Free School District
101 Church Street
Nanuet, NY 10954

Construction Manager:

Jacobs
One Penn Plaza, 54th floor
New York, NY 10019

Contractor: Joe Lombardo Plumbing & Heating of Rockland Inc

Contract: Ron Lombardo

Address: 321 Spook Rock Road Suite 109A

845-357-6537

Suffern, New York 10901

Telephone:

Fax: 845-357-8529

School Name: Nanuet Union Free School District Phase 3 Bond Projects @ Barr Middle School & Nanuet High School

Type of Submittal:

Re-submittal: ☐ No ☐ Yes

☐ Shop Drawings

☐ Product Data

☐ Schedule

☐ Sample

☐

☐ Test Report

☐ Certificate

☐ Color Sample

☐ Warranty

☐

Submittal Description:

testing and balancing

Product Name:

Manufacturer:

**Subcontractor/
Supplier:**

DL FLOWTECH

References:

Spec. Section No.: 230593

Drawing No(s):

Paragraph:

Rm. or Detail No(s):

Architect's/ Engineer's Review Stamp

Contractor Review Statement:

These documents have been checked for accuracy and coordinated with job conditions and Contract requirements by this office and have been found to comply with the provisions of the Contract Documents.

Ronald J. Lombardo

9/11/2024


Name:

Date:

Company Name:

Joe Lombardo Plumbing & Heating of Rockland Inc.

Remarks:



Date: 9/11/2024

FT#: 23-299

Technician: MN

PROJECT:

Nanuet Union Free School District
Bond Projects Phase 3
Nanuet Senior High School
Barr Middle School

PREPARED FOR:

Joe Lombardo Plumbing & Heating
321 Spook Rock Rd.
Suffern NY 10901

ARCHITECT

KSQ Architects

ENGINEER:

Sage Engineering

PRELIMINARY



September 11, 2024

FT #: 23-299.MS

Project: Nanuet Union Free School District
Bond Projects Phase 3
Barr Middle School
Preliminary report

Our professional services have been performed and our findings obtained in accordance with customary principles in the engineering field. It should be noted that evaluations are inherently limited in the sense that conclusions are drawn from information obtained during dL Flow Tech's visit to the site. Balancing and testing has been performed as per the Procedural Standards set forth by the National Environmental Balancing Bureau (NEBB) to within the physical limits of the system testing. In NEBB's definition of a TAB report they note it "does not guarantee that systems included are balanced to design flows." This is noted to highlight the fact as a TAB contractor we do not perform testing and balancing services and guarantee it will work as intended, as we did not design it or install it. The dL Flow Tech, Co highly recommends that any commendations or suggestions noted in this report should be reviewed with your design professional.

General Notes:

1. Where available pump or fan capacity is less than the total flow requirements or individual system parts, full flow in one part may be simulated by temporary restriction of flow to the other parts.
2. The number 1 seen in the AK column indicates a direct CFM reading.
3. Units with ECM motors are balanced proportionate with available airflow due to many manufacturers in their IOM requiring that no adjustments be made on the ECM setting.
4. Due to system effect, static pressure readings are for reference only, static pressure readings may conflict with manufacturers published data, due to field conditions.

Project Notes:

- EF-MS-8: Fan is low on flow. System static pressure is much high than design. Possible existing dirty registers, closed dampers, closed FSDs. Further investigation would be needed. The fan wheel was noticed to be hitting the housing while on site.
- EF-MS-10: Fan is low on flow. System static pressure is much high than design. Possible existing dirty registers, closed dampers, closed FSDs. Further investigation would be needed.
- EF-MS-21: Fan found to not be running.
- EF-MS-23: Fan is low on flow. System static pressure is much high than design. Possible existing dirty registers, closed dampers, closed FSDs. Further investigation would be needed.

dL flow tech

Equipment Summary

[illegible]

	New	New	New	New
Fan Number	EF-MS-8	EF-MS-10	EF-MS-21	EF-MS-23
Location	Roof	Roof	Roof	Roof
Service	Science Labs 222/224	Science Labs 228/230	Boys Locker Room	Cafeteria 108
Manufacturer	Acme	Acme	Acme	Acme
Model/Size	PV165DEC	PV165DEC	PV150DEC	PV300
Fan Type	Down blast	Down blast	Down blast	Down blast
Speed Control	100%	100%		VFD @ 60Hz
Horsepower	0.5	0.5	0.75	3
Safety Factor	Thermal	Thermal	Thermal	1.15
Volts/Phase	115/1	115/1	115/1	230/3
Rated Amperage	6.2	6.2	8.8	8.4
Actual Amperage	6.2	6.2		7.2
Sheave Position	Direct Drive	Direct Drive	Direct Drive	100% Closed
Design Fan RPM	1173	1188	1269	866
Actual Fan RPM	1326	1326		909
Design Static Pressure	.800	.800	1.00	1.100
Actual Static Pressure	-1.45 / .28	-1.39 / .22		-2.03 / .26
Required CFM	1980	2050	1650	9500
Actual CFM	1327	900		1192
Remarks:	On 100% seed fan blade / Wheel is hitting it's housing. 9/5/24		Commanded ON - Not Running 9/5/24	

[illegible]


Location	Unit Size	#	Supply CFM	Design OSA	% OSA	Fan Speed	Computer Setpoint	Remarks
Unit Vent Minimum Outside Air Test Procedure (for typical units)								
1) Fan speed is set to design CFM according to the MFG's fan performance table.								
2) The outside air damper is indexed fully closed (100% return) and a return air velocity is taken.								
3) The outside air damper is then indexed until the return velocity is reduced to achieve the proper OSA percentage.								
4) The OSA computer setpoint and fan speed is then logged.								
Sp. Ed. Classroom	100B	UV-MS-1	1	1083	360	33%	Medium	40%
Sp. Ed. Classroom	100B	UV-MS-2	2	747	295	39%	Medium	45%
Sp. Ed. Classroom	102B	UV-MS-3	3	1330	630	47%	High	45%
7th/ 8th Grades Classroom	104	UV-MS-4	4	1083	555	51%	Medium	50%
5TH/6TH Grades Classroom	106	UV-MS-5	5	1083	555	51%	Medium	50%
Faculty Lounge	107	UV-MS-38	6	747	100	13%	High	30%
Tech Classroom	108	UV-MS-41	7	1083	550	51%	Medium	50%
5th Grade Classroom	120	UV-MS-12	8	1083	430	40%	Medium	43%
5th Grade Classroom	118	UV-MS-11	9	1083	475	44%	Medium	40%
Fabrication Classroom	110	UV-MS-39	10	1083	440	41%	Medium	40%
Fabrication Classroom	110	UV-MS-40	11	1083	440	41%	Medium	45%
Receiving Custodial	119	UV-MS-6	12	1083	495	46%	Medium	47%
Storage	123	UV-MS-7	13	1083	500	46%	Medium	50%
5th Grade Classroom	114.5	UV-MS-8	14	1083	540	50%	Medium	50%
5th Grade Classroom	116	UV-MS-10	15	1083	460	42%	Medium	40%
5th Grade Classroom	116.5	UV-MS-9	16	1083	460	42%	Medium	45%
6th Grade Classroom	200	UV-MS-13	17	1083	435	40%	Medium	47%
6th Grade Classroom	200	UV-MS-14	18	1083	435	40%	Medium	47%
6th Grade Classroom	204	UV-MS-16	19	1083	440	41%	Medium	47%
6th Grade Classroom	206	UV-MS-19	20	1083	435	40%	Medium	47%
6th Grade Classroom	208	UV-MS-21	21	1083	435	40%	Medium	49%

[illegible]

Code	Remarks
AS Req't'd	Final airflow has been adjusted to suit requests of occupants
ABV CLG	Register (ETC) is located above ceiling line
BKN DPR	Volume Damper (VD), Face Damper (OPD), Splitter Damper (SD) is broken/stuck
CC	Ceiling conflict; kinked flex duct causing low flow
CS	Circuit Setter
DD	Unit is direct drive; no adjustment can be made without a speed controller.
DD on HI	Direct drive fan set to High, medium (MED) or low (LO)
DT	Duct Traverse
DLF	DL Flow Tech Inc.
FACE	Velocity taken at the balance point
HDW MSG	Volume or splitter damper hardware is missing
Inline	Fan is an inline fan; Actual RPM can not be obtained
Long Flex	Flexible duct configuration and length is probable cause for low flow
Locked	No key available at time of balance
Max Flow	Maximum flow achievable
MAN OPN'D	Temporarily opened manually to set
New outlet	Outlet not shown on contract drawing; no CFM given; CFM assigned by DLF
Noisey	Register (ETC) has been set low to reduce objectionable air noise.
NPA	No provision to adjust; requires installation of volume damper / face damper
NI	Outlet not installed
NW	Device not working
TP	Test point location for duct traverse and/or static pressure
PT	Poor take -off / inlet flex to VAV box causing turbulence / probable cause for low flow
RAW	Raw opening -- Ductwork and collar is installed; register (etc.) is missing; tap is balanced high to compensate.
Set High	Set high due to missing register and/or to maintain total room flow (etc).
T'stat REV	The t'stat is reverse or opposite of design
T'stat LOC	T'stat not in area served
VD FO	Volume Dampers are in their maximum open position
VD FC	Volume Dampers are in their full closed position
VAV	Variable air volume box
CAV	Constant Volume Box
FPVAV	Fan powered variable air volume box
Register Types	
CD	Ceiling Diffuser
CR	Ceiling Register
EC	Egg Crate Type register
ER	Exhaust Register
FH	Fume Hood
LD	Linear Diffuser
LT	Light Troffer
WMS	Wire Mesh Screen
TR	Top Register
BR	Bottom Register
RAW	Raw opening
No CC	Flow metering device not installed, temp/pressure differential across elements used to determine flow.
Simulated flow	Where available pump or fan capacity is less than the total flow requirements, flow temporarily restricted to other parts.

PRELIMINARY

PRELIMINARY



A15 OVERALL ROOF PLAN
1/16" = 1'-0"

