

# **SUBMITTAL COVERSHEET** **Nanuet UFSD –Phase 3 Projects**

**Architect:**  
KSQ Architects  
215 W 40<sup>th</sup> Street, 15<sup>th</sup> Floor  
New York, NY 10018

**Owner:**  
Nanuet Union Free School District  
101 Church Street  
Nanuet, NY 10954

**Construction Manager:**  
Jacobs  
One Penn Plaza, 54<sup>th</sup> floor  
New York, NY 10019

**Contractor:** Joe Lombardo Plumbing & Heating of Rockland Inc

**Contract:** Ron Lombardo

**Address:** 321 Spook Rock Road Suite 109A  
Suffern, New York 10901

**Telephone:** 845-357-6537

**Fax:** 845-357-8529

**School Name:** Nanuet Union Free School District Phase 3 Bond Projects @ Barr Middle School & Nanuet High School

**Type of Submittal:**

**Re-submittal:** ☐ No ☐ Yes

☐ Shop Drawings ☐ Product Data ☐ Schedule ☐ Sample ☐ \_\_\_\_\_  
☐ Test Report ☐ Certificate ☐ Color Sample ☐ Warranty ☐ \_\_\_\_\_

**Submittal Description:**

testing and balancing

**Product Name:** \_\_\_\_\_

**Manufacturer:** \_\_\_\_\_

**Subcontractor/ Supplier:** DL FLOWTECH

**References:**

**Spec. Section No.:** 230593

**Drawing No(s):** \_\_\_\_\_

**Paragraph:** \_\_\_\_\_

**Rm. or Detail No(s):** \_\_\_\_\_

Architect's/ Engineer's Review Stamp	<p><b>Contractor Review Statement:</b></p> <p>These documents have been checked for accuracy and coordinated with job conditions and Contract requirements by this office and have been found to comply with the provisions of the Contract Documents.</p> <div style="display: flex; justify-content: space-between;"> <span>Ronald J. Lombardo</span> <span>10.9.23</span> </div> <div style="display: flex; justify-content: space-between;"> <span>Name:</span> <span>Date:</span> </div> <p>Company Name: Joe Lombardo Plumbing &amp; Heating of Rockland Inc.</p>

**Remarks:**



**HVAC Testing and Balancing Submittal**

**Customer:** Lombardo Plumbing & Heating

**Project:** Nanuet Union Free School District



October 29, 2023

## *Table of Contents*

### **Abbreviated Company Resume**

### **Featured Projects**

### **Customers/Clients**

### **Instrumentation**

### **Company Certifications**

- Air and Hydronic Systems
- Building Systems commissioning
- Sound & Vibration
- Retro-Commissioning

### **Project Write Up Report-Sample**

### **About the Company**

In 1982 dL Flow Tech Inc. began with one person, founder Dennis LaVopa. We initially focused on providing quality TAB (Testing Adjusting Balancing) to contractors in the lower Hudson Valley. As time passed, dL Flow Tech grew not only in size but in experience, credibility, and reputation in the competitive HVAC industry. We expanded our business across the Tri-State region by building and maintaining strong relationships with quality contractors and engineers. We also increased the services offered from air and hydronic TAB, to sound measurement, retro commissioning, fire damper testing, duct leakage testing, pipe thickness testing and blower door testing. It has always been the focus of dL Flow Tech to not only maintain technical certifications but to always maintain relationships with clients who appreciate our work ethic. Always stressing the importance of quality, and client service, we have earned a reputation for trustworthy service for over three decades. While celebrating the past 38 years of service, we look forward to the changes and challenges in the future. Technology advances have led to improvements in safety and comfort within occupied environments. At the same time, the need for tighter environmental controls in public spaces, residences, and especially in mission critical areas such as health-care facilities, keeps increasing. As the industry changes and continues to move forward, we have not forgotten the basic business principles that brought us to where we are today. Credibility, honesty, and attentiveness to our customer's needs will always be our driving force. dL Flow Tech Co. continues to strive for excellence by maintaining its reputation for hard work and dependability. For more information about our company please visit our web site at [www.dlflowtech.com](http://www.dlflowtech.com).

### **Services:**

- HVAC Test and Balance of Air and Hydronics
- HVAC Full System Survey's
- Duct Leakage Testing (Residential and Commercial)
- Blower Door Testing (Residential and Commercial)
- Sound Testing
- Fire Damper Testing
- Pipe Thickness Testing
- Data Logging

### **Professional Organization Membership**

- ASHRAE: American Society of Heating, Refrigeration, Air Conditioning Engineers
- CCA: Construction Contractors Association
- SMACNA: Sheet Metal Air Conditioning Contractors, National Association
- NEBB: National Environmental Balancing Bureau
- TABB: Testing, Adjusting and Balancing Bureau

### **dL Flow Tech Team**

- CEO/President: Dennis LaVopa
- Field Manager: Greg Lombardi (NEBB Certified)  
Luke Fountain (NEBB Certified)
- Michael Cassese (Certified Technician)
- Steve Michael (Certified Technician)
- Kevin Obrien (Certified Technician)
- Michael Landsman (TAB Technician)
- Mandrell Narine (TAB Technician)
- Abby Macur (TAB Technician)

### **Notable Work History**

#### **New Construction**

**Project:** Thomas Jefferson Hall - US Military Academy West Point, NY

**Year:** 2008

**Customer:** J. Kokolakis Contracting, Inc.

**Description:** 141,000 sq ft new library at west point campus with state of the art mechanical and control systems

**Project:** Regeneron Landmark at Eastview, 735 & 745 Old Saw Mill River Rd. Tarrytown, NY

**Year:** 2009

**Customer:** LJ Coppola Mechanical

**Description:** 230,000 sq ft. state-of-the-art complex is one of the largest corporate facilities to be built in Westchester County in recent years. The new facilities offer environmentally friendly design features, including a white roof to reflect heat, a high efficiency HVAC system, building layouts for laboratories and offices to maximize day lighting, a courtyard located between buildings that maximizes permeable surfaces to reduce water runoff, and extensive use of sustainable materials such as bamboo flooring and low volatility organic compounds

**Project:** New Research & Development Facility: Avon Products Inc. new \$100m global research and development center in Suffern, NY

**Owner:** Avon Products, Inc.

**Year:** 2004

**Address:** 1 Avon Place Suffern, NY

**Customer:** Skanska

**Description:** Test and Balance of 14 exhaust fans including dust collector system and fume hoods. Room pressurization, larger air handling units, 400 VAV boxes, along with the buildings hot water and chilled water systems and Duct Leakage Testing

**Project:** New Geo Chemistry Building – Columbia University

**Year:** 2007

**Customer:** Torcon Construction

**Description:** 67,000 square feet, two stories tall and houses more than 70 offices and 30 state-of-the-art laboratories for scientists, students and support staff

**Project:** The Hackley School Center for Wellness.

**Customer:** DP Wolff

**Year:** 2017

**Description:** The 115,000-sq-ft, two-story Walter C. Johnson Center for Health & Wellness was designed to be an athletic facility as well as the campus center for all students.

**Project:** Center for Science & Computation Bard College, Annandale on Hudson, NY 12504:

**Customer:** Ashley Mechanical Inc.

**Year:** 2005-2006

**Description:** A new 42,000 square-foot facility housing state-of-the-art science and computer laboratories, hi-tech classrooms, and a new 80-person auditorium

**Project:** SUNY Purchase Residence Hall:

**Year:** 2006

**Description:** New 96,000 square-foot residence hall designed as a 'college-town'. The four-story facility has 314 new beds, with a space for a bookstore, restaurant and student-related retail spaces. Exhaust fans, air handlers, hot water system, pumps, boilers, fan coil units. LEED Certified

**Project:** US Tobacco, Stamford CT

**Year:** 2007

**Customer:** ABM Heating and Air Conditioning

**Description:** Test and Balance a large multi-floor office space.

**Project:** DEP East of Hudson Commissioning: Valhalla, NY

**Year:** 2007

**Customer:** Turner Construction

**Description:** Commission new construction at the DEP new state of the art Green Facility in Valhalla, NY.

**Project:** Middletown High School \$130 million project

Proj#44-10-00-01-0-002-018

Middletown, NY

**Customer:** Bertussi Plumbing and Heating

**Year:** 2006

**Description:** Test and Balance new fan coils, pumps, chillers, boilers, AHU's, RTU's, UV's, exhaust fans

**Project:** Marist College

Hancock Center

Poughkeepsie, NY

**Customer:** Ashley Mechanical Inc

**Year:** 2010

**Description:** Test and balance of HVAC systems for new state of the art \$35 million, 57,000-square-foot facility.

**Project:** Northern Westchester Hospital  
Emergency Expansion Project  
Mt. Kisco, NY

**Customer:** Northern Westchester Hospital Center

**Year:** 2010

**Description:** Test and balance of HVAC systems in addition to commissioning for new emergency room wing.

**Project:** Metro North Design and Construction Service for the Harmon Shop

**Customer:** LJ Coppola

**Year:** 2009

**Description:** Test and balance of HVAC equipment for new coach shop, a locomotive shop, and a wheel true facility.

**Project:** NYC Transit Authority Bus Depot and Central Maintenance Facility

48-05 Grand Ave

Maspeth, NY 11378

**Customer:** Granite Construction Northeast, Inc.

**Year:** 2009

**Description:** NYCT Grand Ave Depot & Central Maintenance Facility was ranked #13 in the country for largest construction projects awarded, with a cost over \$250 million.

The Grand Avenue Bus Depot and Maintenance Facility in Maspeth is located on 5.5 acres and covers over 550,000 sq. ft. It is a state-of-the-art and environmentally friendly facility.

**Project:** Armed Forces Reserve Center Fort Hamilton, NY Training Building

**Customer:** Nelson Air Device

**Year:** 2010

**Description:** The project includes the 123,000-sf center, a 3,500-sf maintenance training building, and classrooms and arms rooms to support National Guard units and active-duty personnel.

**Project:** The New Stamford Hospital Center

**Customer:** Bonland Industries

**Year:** 2016

**Description:** Full TAB of an 11-story, 640,000-square-foot medical facility that will replace the hospital's aging main building on Shelburne Road.

**Project:** Mt Pleasant Expansion Regeneron North Campus 785 (South) and 795 (North)

**Customer:** AMX mechanical

**Year:** 2014

**Description:** The project added two new buildings with 300,000 square feet of laboratory and office space to the Regeneron complex at the Landmark at Eastview in the Town of Mount Pleasant in Westchester County, New York

**Project:** West Point Elementary School

**Customer:** Grundman Mechanical

**Year:** 2019

**Description:** New Multi-Story 95,000 sq ft. Elementary School located at West Point NY - Completed October 2019

**Project:** The New Vassar Hospital

**Customer:** Walsh Construction

**Year:** 2021

**Description:** Eight level 750,000 square feet half-billion-dollar project, with 264 patient rooms, 30 intensive care rooms, a dozen surgical suites, and a 66-room emergency department.

**Project:** Legoland New York

**Customer:** Thomas Kempton

**Year:** 2021

**Description:** 500 acre theme park consisting of multiple buildings throughout including restaurants and a new 250 bed hotel.

**Project:** Pepsi R&D Facility

**Customer:** Grodsky Mechanical

**Year:** 2019

**Description:** A brand new state of the art 3 story research and development building. 122,000 square foot of laboratory office and amenities.

#### **Survey/ Retro Commission:**

**Project:** Daronco Courthouse

White Plains, NY

Discovery Phase Testing

**Customer:** City of White Plains

**Year:** 2009

**Description:** Provide report of discovery phase investigation and data for your consulting mechanical engineer's review and recommendations.

**Project:** Park West High School

525 W 50th St.

New York, NY

**Customer:** New York City Schools

**Year:** 2008

**Description:** Working with contractors and engineers performing Discovery Phase Testing and troubleshooting of problem systems

**Project:** Benedictine Hospital

**Customer:** Benedictine Hospital Kingston NY

**Year:** 2008

**Description:** Discovery phase testing of prior to construction of major project which combines the use of two hospitals.



**Project:** New York Catholic Center  
E 55th & 56th St.

New York NY

**Customer:** OLA Consulting Engineers

**Year:** 2008

**Description:** Trouble shooting problem air handlers in a 20-floor high rise building.

**Project:** Pepsi Concentrate and R&D LEED Discovery Phase Testing

350 Columbus Ave

Valhalla, NY

**Customer:** OLA Consulting Engineers

**Year:** 2009

**Description:** Test and evaluate approximately 70 Fans (exhaust and supply) for engineers during LEED accreditation.

**Project:** CIBA - BASF Specialty Chemicals

540 White Plains, RD

Tarrytown, NY

**Customer:** CIBA - BASF Specialty Chemicals

**Year:** 2010

**Description:** Rebalance of all existing systems at 540 White Plains Rd.

**Project:** New York Medical College BSB Survey

**Customer:** M/E Engineers

**Year:** 2021

**Description:** Complete survey of HVAC system serving the 122,000 square foot BSB building in order to assist design engineers for renovation project.

**Project:** North Rockland CSD

**Customer:** NRCSD

**Year:** 2020

**Description:** Complete survey and balance of HVAC systems serving 11 buildings across the school district prior to the opening of the 2020 school year.

**Project:** MTA Buildings NYC

**Customer:** Goldman Copeland

**Year:** 2020

**Description:** Survey outside air and exhaust airflow in 14 buildings across the 5 NYC boroughs.

**Project:** Herbert Lehman High School

**Customer:** NYC CSD

**Year:** 2020

**Description:** Work with a team to test, troubleshoot and adjust airflows throughout on existing AHU's prior to the opening of school.

**Project:** Putnam Norther Westchester BOCES

**Customer:** PNWB

**Year:** 2020

**Description:** Work with engineers to survey existing systems and adjust as needed prior to the opening of the 2020 school year.

## **Clients List**

At dL Flow Tech we value our relationships with contractors, building owners and engineers. We strive to be client based. We want to maintain positive relationships and be part of a team, not just a one-time company. Over 40years we have built relationships with some of the best in the business.

- ABM HVAC: Hawthorne, NY
- Agency Construction: Mamaroneck, NY
- Ahearn Holtzman Inc. Port Chester, NY
- Albert Einstein College of Medicine: Bronx, NY
- American Heating and Cooling: Poughkeepsie, NY
- AMX Contracting: Pleasantville, NY
- AMI Services: Newburgh, NY
- Aptar: Congers NY
- AP Mechanical: Hawthorne NY
- Armistead Mechanical: Newburgh, NY
- Ashley Mechanical Inc.: Kingston, NY
- Atlantic Westchester: Bedford Hills, NY
- BASF Specialty Chemicals: Tarrytown NY
- Bertussi Plumbing and Heating: Pearl River, NY
- Bonland Industries: Wayne NJ
- Burke Rehabilitation: White Plains, NY
- Caremount Medical: Mt Kisco, NY
- Carey and Walsh: Hawthorne, NY
- CB Strain Mechanical Contractors: Poughkeepsie, NY
- CBK Consulting Engineers: Hopewell Junction NY
- C&F Consulting Engineers: White Plains NY
- Clean Air Quality Service: Hawthorne, NY
- Culinary Institute of America: Poughkeepsie, NY
- CRE Mechanical: Pearl River, NY
- Crothall Project Services Group, Lynbrook, NY
- Collado Engineering PC: Tarrytown, NY
- Columbia University Lamont Doherty: Palisades, NY
- DJ Air Conditioning: Marlboro, NY
- East Ramapo CSD: East Ramapo NY
- Elmsford Sheet Metal: Cortland, NY
- Grundman Mechanical: Hawthorne NY
- Goldman Copeland: New York NY
- Ginsburg Development Companies
- Hauser Brothers: Orangeburg, NY
- H&S Mechanical: Elizabeth NJ
- ICM Mechanical: Yonkers NY
- J&M HVAC: New Rochelle, NY
- Johnson Controls: Albany, NY
- Lawrence Hospital (NYP): Bronxville, NY
- LJ Coppola Inc.: Brewster, NY
- Lombardo Plumbing and Heating: Suffern, NY
- Markley Mechanical: Peekskill, NY

- Marist College: Poughkeepsie, NY
- MDS HVAC-R: Walden, NY
- Mengler Mechanical: Brewster, NY
- Montefiore Nyack Hospital Center: Nyack, NY
- Montefiore Medical Center, Bronx, NY
- New York City Schools: Long Island City, NY
- M/E Engineering: Schenectady NY
- Northern Dutchess Hospital: Poughkeepsie NY
- North Rockland CSD: North Rockland NY
- Northern Westchester Hospital Center: Mt Kisco, NY
- NYP Hudson Valley Hospital Center: Peekskill, NY
- Orange Regional Medical Center: Middletown, NY
- OLA Consulting Engineers: Hawthorne, NY
- Pomarico Design: Newburgh NY
- Phelps Memorial Hospital: Sleepy Hollow, NY
- Premier Comfort: Peekskill, NY
- Putnam NW BOCES: Yorktown NY
- Rockland County BOCES
- S&O Construction: Pleasant Valley NY
- S&L Plumbing: Port Chester NY
- Southeast Mechanical: Brewster, NY
- Southport Associates Engineering: Ridgefield CT
- Skanska USA
- St Johns Riverside Hospital: Yonkers NY
- St. Luke's Hospital: Newburgh and Cornwall NY
- Sarracco Mechanical Service: Stamford, CT
- Taconic Heating and Cooling: Cortlandt Manor NY
- Tietjen Venegas Consulting Engineers: Rye NY
- Titan Mechanical Services: Port Chester, NY
- Trane Co: Latham, NY
- Thermodynamics: Peekskill NY
- Thermodynamix: Ossining NY
- Unity Mechanical: Briarcliff, NY
- Vassar College: Poughkeepsie NY
- Vassar Medical Center (Nuvance): Poughkeepsie NY
- Westchester County Department of Public Works: White Plains, NY
- Westchester Medical Center: Valhalla, NY
- Westchester Surgery Center: Mt Kisco, NY
- Whiting Turner Construction
- White Plains Hospital Center: White Plains NY

## **Instrumentation**

Instrumentation meets or exceeds the standards set by NEBB, calibration certificates are available upon request.

<b>Rotating Measurement</b>	0-500 RPM	=/- 2%	=/- 5RPM	Lazer Tachometer B59B8005 PLT 500
Air	-40 to 240 deg. F	+/- 1% of Reading	.2 deg. F	Shortridge / ADM 860 / M90266
Immersion	-40 to 240 deg. F	+/- 1% of Reading	.2 deg. F	Shortridge/ ADM 860 / M90266
Water	-40 to 240 deg. F	+/- 1% of Reading	.2 deg. F	Omega Model / 450 / 692478
<b>Electrical Measurement</b>	0-600 VAC 0-100 AMPS	+/- 2% of Reading	1 Volt .1 Amps	Fluke Electrical Tester T5600
<b>Air Pressure Measurement</b>	0-19" WG	+/- 5% of Reading	0.01- in wg < 1 in wg	Shortridge / AMD-860 / M90266
<b>Air Velocity Measurement</b>	50-3000 fpm	+/- 1% of reading	20 fpm	Alnor / Rotating Van Anemometer RVA+ / 312216
<b>Humidity Measurement</b>	10 to 90% RH	2% of reading	1%	Checkit Digital Psych/ 622
<b>Air Volume</b>	100 to 2000 cfm	+/- 5% of reading	Digital 1 cfm	Shortridge / AMD 860 / M90266
<b>Pitot Tube</b>	18 24 36 60	NA NA NA NA	NA NA NA NA	Dwyer / 160-18 3/16 std pitot Dwyer / 160-24 3/16 std pitot Dwyer / 160-36 3/16 std pitot Dwyer / 160-60 3/16 std pitot
<b>Hydronic Pressure Measurement</b>	-30" Hg to 60 psi 0 to 100 psi 0 to 200 psi	+/-1% of reading +/-1% of reading +/-1% of reading	.5 psi 1 psi 2.5 psi	Shortridge / HDM-300 / W 93092 Shortridge / HDM-300 / W 93092 Shortridge / HDM-300 / W 93092
<b>Hydronic Differential Pressure Measurement</b>	0-100 in. w.g. 0-100 ft. w.g.	+/- 2% of reading +/- 2% of reading	1 in. w.g. 1 ft. w.g.	Shortridge / HDM-300 / W 93092 Shortridge / HDM-300 / W 93092





# Firm Certification

**DL FLOW TECH, INC.**

**HAS MET ALL REQUIREMENTS FOR NEBB CERTIFIED  
STATUS IN THE FOLLOWING DISCIPLINE**

***Testing, Adjusting and Balancing of Environmental Systems***

**2582**

---

NEBB Certification Number

**March 31, 2024**

---

Expiration Date

A handwritten signature in black ink, reading "Jon Chappard".

---

NEBB President

A handwritten signature in blue ink, appearing to be "Chris King".

---

NEBB President-Elect





# Firm Certification

**DL FLOW TECH, INC.**

**HAS MET ALL REQUIREMENTS FOR NEBB CERTIFIED  
STATUS IN THE FOLLOWING DISCIPLINE**


***Sound Measurement***


**2582**

NEBB Certification Number

**March 31, 2024**

Expiration Date

  
NEBB President

  
NEBB President-Elect





# Firm Certification

**DL FLOW TECH, INC.**

**HAS MET ALL REQUIREMENTS FOR NEBB CERTIFIED  
STATUS IN THE FOLLOWING DISCIPLINE**


***Whole Building Technical Commissioning of New Construction***


**2582**

NEBB Certification Number

**March 31, 2024**

Expiration Date

  
NEBB President

  
NEBB President-Elect





# Certification

**GREGORY FRANCIS LOMBARDI**

**HAS MET ALL REQUIREMENTS FOR NEBB CERTIFIED PROFESSIONAL  
STATUS IN THE FOLLOWING DISCIPLINE**

***Testing, Adjusting and Balancing of Environmental Systems***

This Certificate, as well as individual affiliation with a NEBB Certified Firm and associated NEBB Certification Stamp are REQUIRED to provide a NEBB Certified Report. Participation in the NEBB Quality Assurance Program requires the Certificant be affiliated with a NEBB Certified Firm

**CP-24386**


---

NEBB Certification Number

**March 31, 2023**


---

Expiration Date



---

NEBB President



---

NEBB President-Elect




## Equipment Summary

Fan #	Service	Rated CFM	Connected Load	Operating CFM	% of Design	Remarks
<b>Air Handlers</b>						
<b>Return Fans</b>						
<b>Air Apparatus</b>						
<b>Exhaust Fans</b>						

### Performance Data

☐ New
☐ Exist
☐ Refurb

	Supply Fan	Return /EF
System		
Service		
Location		
Manufacturer		
Model		
Sheave Position		
Speed Control		
System SP Set Point		NA
	RATED	OPERATING
Connected Load /Diversity		
Fan CFM		
Return CFM		
Outside Air CFM		
Exhaust Air CFM		
Total Static		
External Static Pressure		
Fan RPM		
Motor Manuf. / HP		
RPM		
Line Voltage		
Amperage		
Phase		
Brake HP		
Power Factor		
Motor Efficiency		
Service Factor		
Frame		
Remarks:		



OSA Damper Pos. \_\_\_\_\_  
 OSA % of SA \_\_\_\_\_

	<input type="checkbox"/> New	<input type="checkbox"/> Exist	<input type="checkbox"/> Refurb	<input type="checkbox"/> New	<input type="checkbox"/> Exist	<input type="checkbox"/> Refurb	<input type="checkbox"/> New	<input type="checkbox"/> Exist	<input type="checkbox"/> Refurb	<input type="checkbox"/> New	<input type="checkbox"/> Exist	<input type="checkbox"/> Refurb
<b>System</b>												
<b>Service</b>												
<b>Location</b>												
<b>Manufacturer</b>												
<b>Model/Size</b>												
<b>Fan Type</b>												
<b>Sheave Position</b>												
<b>Speed Control</b>												
	<b>Design</b>	<b>Actual</b>		<b>Design</b>	<b>Actual</b>		<b>Design</b>	<b>Actual</b>		<b>Design</b>	<b>Actual</b>	
<b>Fan CFM</b>												
<b>Return CFM</b>												
<b>Outside Air CFM</b>												
Fan Discharge SP												
Fan Suction SP												
Unit Inlet SP												
<b>External SP</b>												
<b>Total SP</b>												
<b>Fan RPM</b>												
	<b>Design</b>	<b>Actual</b>		<b>Design</b>	<b>Actual</b>		<b>Design</b>	<b>Actual</b>		<b>Design</b>	<b>Actual</b>	
<b>Motor Manuf./HP</b>												
<b>Motor RPM</b>												
<b>Line Voltage</b>												
<b>Phase</b>												
<b>Amperage</b>												
<b>Service Factor</b>												
<b>Remarks:</b>												

	<input type="checkbox"/> New <input type="checkbox"/> Exist <input type="checkbox"/> Refurb	<input type="checkbox"/> New <input type="checkbox"/> Exist <input type="checkbox"/> Refurb	<input type="checkbox"/> New <input type="checkbox"/> Exist <input type="checkbox"/> Refurb	<input type="checkbox"/> New <input type="checkbox"/> Exist <input type="checkbox"/> Refurb
<b>Fan Number</b>				
<b>Location</b>				
<b>Service</b>				
<b>Manufacturer</b>				
<b>Model/Size</b>				
<b>Fan Type</b>				
<b>Horsepower</b>				
<b>Safety Factor</b>				
<b>Volts/Phase</b>				
<b>Rated Amperage</b>				
<b>Actual Amperage</b>				
<b>Sheave Position</b>				
<b>Design Fan RPM</b>				
<b>Actual Fan RPM</b>				
<b>Design Static Pressure</b>				
<b>Actual Static Pressure</b>				
<b>Required CFM</b>				
<b>Actual CFM</b>				
<b>Remarks:</b>				

[illegible]

[illegible]

## Terminal Box Performance Data

[illegible]

[illegible]



[illegible]

[illegible]

## Pump Summary

[illegible]

## Pump Performance Data

<b>Pump No</b>				<b>Motor Mfg</b>		
<b>Manufacturer</b>				<b>Frame</b>		
<b>Size</b>				<b>HP</b>		
<b>Impeller</b>				<b>RPM</b>		
<b>Service</b>				<b>Design</b>		<b>Actual</b>
	<b>GPM</b>	<b>FT HD</b>	<b>BHP</b>	Amps		
<b>Design</b>				Voltage / Phase		
<b>Valve Open</b>		0		Remarks: <div style="border: 1px solid black; height: 300px; width: 100%; margin-top: 10px;"></div>		
Discharge						
Suction						
dP	0 X 2.31 = 0.00					
<b>Pump Shut-off Head</b>	<b>GPM</b>	<b>FT HD</b>	<b>BHP</b>			
		0				
Discharge						
Suction						
dP	0 X 2.31 = 0.00					
<b>Final</b>	<b>GPM</b>	<b>FT HD</b>	<b>BHP</b>			
		0	#DIV/0!			
Discharge						
Suction						
dP	0 X 2.31 = 0.00					
System Static Head	PSI					
Discharge Valve set @						
VFD set @						
System dP Set Point						

<b>Pump No.</b>					
<b>Manufacturer</b>					
<b>Model/Size</b>					
<b>Impeller</b>					
<b>Service</b>					
<b>Motor MFG.</b>					
<b>Horsepower</b>					
<b>Frame</b>					
<b>RPM</b>					
<b>Voltage/Phase</b>					
<b>Service Factor</b>					
<b>Rated Amps</b>					
<b>Actual Amps</b>					
<b>Design GPM</b>					
<b>Pump GPM</b>					
<b>Design FT. HD</b>					
<b>Pump FT. HD</b>					
<b>Remarks</b>					

[illegible]

[illegible]

[illegible]



*Instrument Used: Panametric PT 878 Non-Invasive Ultrasonic Meter*

[illegible]

<b>HX #</b>
Manufacturer
Model
Serial Number
Service

<b>HX #</b>
Manufacturer
Model
Serial Number
Service

Primary	DESIGN	ACTUAL
Ent./Lvg. Water Press		
Water Press. dP (psi)		
Ent./Lvg. Water Temp.		
Water Temp dT		
GPM		

Primary	DESIGN	ACTUAL
Ent./Lvg. Water Press		
Water Press. dP (psi)		
Ent./Lvg. Water Temp.		
Water Temp dT		
GPM		

Secondary	DESIGN	ACTUAL
Ent./Lvg. Water Press		
Water Press. dP (psi)		
Ent./Lvg. Water Temp.		
Water Temp dT		
GPM		

Secondary	DESIGN	ACTUAL
Ent./Lvg. Water Press		
Water Press. dP (psi)		
Ent./Lvg. Water Temp.		
Water Temp dT		
GPM		

Test Conditions:	ACTUAL
Outside Air Temp.	
Remarks:	

Test Conditions:	ACTUAL
Outside Air Temp.	
Remarks:	

Chiller #
Chiller Manufacturer
Model
Serial Number
Capacity

Chiller #
Chiller Manufacturer
Model
Serial Number
Capacity

EVAPORATOR	DESIGN	ACTUAL
Ent./Lvg. Water Press		
Evap. Water Press. dP (psi)		
Ent./Lvg. Water Temp.		
Water Temp dT		
GPM		

EVAPORATOR	DESIGN	ACTUAL
Ent./Lvg. Water Press		
Evap. Water Press. dP (psi)		
Ent./Lvg. Water Temp.		
Water Temp dT		
GPM		

CONDENSER	DESIGN	ACTUAL
Ent./Lvg. Water Press		
Cond. Water Press. dP (psi)		
Ent./Lvg. Water Temp.		
Water Temp dT		
GPM		

CONDENSER	DESIGN	ACTUAL
Ent./Lvg. Water Press		
Cond. Water Press. dP (psi)		
Ent./Lvg. Water Temp.		
Water Temp dT		
GPM		

Test Conditions:	ACTUAL
Outside Air Temp.	
Operating Load	
# of Chillers Running	
Remarks:	

Test Conditions:	ACTUAL
Outside Air Temp.	
Operating Load	
# of Chillers Running	
Remarks:	

CT #
Manufacturer
Model
Serial Number
Service


CT #
Manufacturer
Model
Serial Number
Service

	DESIGN	ACTUAL
GPM		
Ent./Lvg. Water Temp.		
Water Temp dT		

	DESIGN	ACTUAL
GPM		
Ent./Lvg. Water Temp.		
Water Temp dT		

Test Conditions:	ACTUAL
Outside Air Temp.	
Remarks:	

Test Conditions:	ACTUAL
Outside Air Temp.	
Remarks:	

**Sheet: Terminal**

Note: Use one of the above alternate methods

Code	Remarks
<b>AS Req't'd</b>	Final airflow has been adjusted to suit requests of occupants
<b>ABV CLG</b>	Register (ETC) is located above ceiling line
<b>BKN DPR</b>	Volume Damper (VD), Face Damper (OPD), Splitter Damper (SD) is broken/stuck
<b>CC</b>	Ceiling conflict; kinked flex duct causing low flow
<b>DD</b>	Unit is direct drive; no adjustment can be made without a speed controller.
<b>DD on HI</b>	Direct drive fan set to High, medium (MED) or low (LO)
<b>DT</b>	Duct Traverse
<b>DLF</b>	DL Flow Tech Inc.
<b>FACE</b>	Velocity taken at the balance point
<b>HDW MSG</b>	Volume or splitter damper hardware is missing
<b>Inline</b>	Fan is an inline fan; Actual RPM can not be obtained
<b>Long Flex</b>	Flexible duct configuration and length is probable cause for low flow
<b>Locked</b>	No key available at time of balance
<b>Max Flow</b>	Maximum flow achievable
<b>MAN OPN'D</b>	Temporarily opened manually to set
<b>New outlet</b>	Outlet not shown on contract drawing; no CFM given; CFM assigned by DLF
<b>Noisey</b>	Register (ETC) has been set low to reduce objectionable air noise.
<b>NPA</b>	No provision to adjust; requires installation of volume damper / face damper
<b>NI</b>	Outlet not installed
<b>NW</b>	Device not working
<b>TP</b>	Test point location for duct traverse and/or static pressure
<b>PT</b>	Poor take-off / inlet flex to VAV box causing turbulence / probable cause for low flow
<b>RAW</b>	Raw opening -- Ductwork and collar is installed; register (etc.) is missing; tap is balanced high to compensate.
<b>Set High</b>	Set high due to missing register and/or to maintain total room flow (etc).
<b>T'stat REV</b>	The t'stat is reverse or opposite of design
<b>T'stat LOC</b>	T'stat not in area served
<b>VD FO</b>	Volume Dampers are in their maximum open position
<b>VD FC</b>	Volume Dampers are in their full closed position
<b>VAV</b>	Variable air volume box
<b>CAV</b>	Constant Volume Box
<b>FPVAV</b>	Fan powered variable air volume box
<b>Register Types</b>	
<b>CD</b>	Ceiling Diffuser
<b>CR</b>	Ceiling Register
<b>EC</b>	Egg Crate Type register
<b>ER</b>	Exhaust Register
<b>FH</b>	Fume Hood
<b>LD</b>	Linear Diffuser
<b>LT</b>	Light Troffer
<b>WMS</b>	Wire Mesh Screen
<b>TR</b>	Top Register
<b>BR</b>	Bottom Register
<b>RAW</b>	Raw opening
<b>No CC</b>	Flow metering device not installed, temp/pressure differential across elements used to determine flow.
<b>Simulated flow</b>	Where available pump or fan capacity is less than the total flow requirements, flow temporarily restricted to other parts.