

PANELBOARD DIRECTORY

	M/E PROJECT:		MONSTER GOLF			PANEL NAME:		LNP1-1A					TYPE:		BRANCH					
	PROJECT NO.:		191189.00										MOUNTING:		SURFACE					
	FACILITY:		MONSTER GOLF FACILITY			VOLTAGE:		208		L - L		PHASE:		3		OCP TYPE:		MCB		
	LOCATION:		MAINTENANCE			AIC:		10		k		WIRE:		4		BUS RATING:		400		
						SOURCE:		UTILITY					MCB RATING:		300					
DESCRIPTION	CKT NO.	TRIP	LTG. VA	RECEPT. VA	MOTOR VA	EQUIP. VA	A/C VA	KIT VA	KIT VA	A/C VA	EQUIP. VA	MOTOR VA	RECEPT. VA	LTG. VA	TRIP	CKT NO.	DESCRIPTION			
LIGHTING	1a	20/1	2650										900		20/1	2a	(4) RECEPT.			
LIGHTING	3b	20/1	1100										720		20/1	4b	(4) RECEPT.			
LIGHTING	5c	30/1	600										540		20/1	6c	(3) RECEPT.			
FACP	7a	20/1				500							540		20/1	8a	(3) RECEPT.			
UH-1 - UH-6	9b	20/1	0	0	720	0	0	0					720		20/1	10b	(4) RECEPT.			
(4) RECEPT.	11c	20/1	900										540		20/1	12c	(3) RECEPT.			
(3) RECEPT.	13a	20/1	1080										180		20/1	14a	(1) RECPET.			
(6) RECEPT.	15b	30/1	1260										180		20/1	16b	(1) RECPET.			
DWH-1	17c	20/2	0	0	0	1500	0	0					180		20/1	18c	(1) RECPET.			
	19a		0	0	0	1500	0	0					180		30/1	20a	(1) RECPET.			
DWH-2	21b	20/2	0	0	0	1500	0	0					180		20/1	22b	(1) RECPET.			
	23c		0	0	0	1500	0	0					180		20/1	24c	(1) RECPET.			
AC-1	25a	40/3	0	0	2135	0	0	0					180		20/1	26a	REFRIG.			
	27b		0	0	2135	0	0	0	0	0	2400	0	0	30/1	28b	WPRS-1				
	29c		0	0	2135	0	0	0	0	0	1080	0	0	20/1	30c	WPSP-1				
AW-1	31a	40/2	0	0	2875	0	0	0	0	0	0	1020	0	0	20/1	32a	FP-1			
	33b		0	0	2875	0	0	0	0	0	0	780	0	0	20/1	34b	ERD-1			
RG-1	35c	30/1	0	0	2400	0	0	0	0	0	0	780	0	0	20/1	36c	ERD-2			
HL-1	37a	40/3	0	0	2080	0	0	0	0	0	0	780	0	0	20/1	38a	ERD-3			
	39b		0	0	2080	0	0	0	0	0	780	0	0	20/1	40b	ERD-4				
	41c		0	0	2080	0	0	0	0	0	780	0	0	20/1	42c	ERD-5				
MW-1	43a	40/2	0	0	2875	0	0	0	0	0	0	960	0	0	20/1	44a	F-1			
	45b		0	0	2875	0	0	0	0	0	0	1466	0	0	15/2	46b	PTAC-1			
ERV-M1	47c	15/2	0	0	884	0	0	0	0	0	0	1466	0	0		48c	RCU-M1			
	49a		0	0	884	0	0	0	0	0	0	1441	0	0		50a				
	SITE LIGHTING	51b	20/1	250						0	0	0	1441	0	0	20/3		52b		
SITE LIGHTING	53c	20/1	350						0	0	0	1441	0	0		54c				
SHED POWER	55a	20/1	500						0	0	0	1200	0	0	20/1	56a	HHR-1			
SHED POWER	57b	20/1	500						0	0	0	2400	0	0	20/1	58b	PPW-1			
CFS-1	59c	20/1	0	0	1800	0	0	0							20/1	60c	SPARE			
TOTAL PHASE "A" ODD			4230	0	10849	2000	0	0	0	0	0	5401	1980	0	TOTAL PHASE "A" EVEN					
TOTAL PHASE "B" ODD			3110	0	10685	1500	0	0	0	0	0	9267	1800	0	TOTAL PHASE "B" EVEN					
TOTAL PHASE "C" ODD			1850	0	9299	3000	0	0	0	0	0	5547	1440	0	TOTAL PHASE "C" EVEN					
OPTIONS:	INT SPD						CIRCUIT BREAKER NOTES:			G - GFCI BREAKER			LNP1-1A							
							A - ARC-FAULT BREAKER			N - SWITCHED NEUTRAL										